

NOV 05 1999

ENGINEERING DATA TRANSMITTAL

S

1. EDT 624849

2. To: (Receiving Organization) DISTRIBUTION		3. From: (Originating Organization) INTERIM STABILIZATION		4. Related EDT No.: N/A	
5. Proj./Prog./Dept./Div.: INTERIM STABILIZATION		6. Design Authority/Design Agent/Cog. Engr.: W. F. ZUROFF		7. Purchase Order No.: N/A	
8. Originator Remarks: ATTACHED IS AN ACCEPTANCE TEST PLAN (ATP) FOR THE NEW PUMPING INSTRUMENTATION AND CONTROL (PIC) SKIDS BEING FABRICATED BY SITE FABRICATION SERVICES.				9. Equip./Component No.: N/A	
				10. System/Bldg./Facility: 241-U	
				12. Major Assm. Dwg. No.: N/A	
				13. Permit/Permit Application No.: N/A	
11. Receiver Remarks: NONE		11A. Design Baseline Document? <input checked="" type="radio"/> Yes <input type="radio"/> No		14. Required Response Date: 11/05/99	

15. DATA TRANSMITTED					(F)	(G)	(H)	(I)
(A) Item No.	(B) Document/Drawing No.	(C) Sheet No.	(D) Rev. No.	(E) Title or Description of Data Transmitted	Approval Designator	Reason for Transmittal	Originator Disposition	Receiver Disposition
1	RPP-5073	N/A	0	ACCEPTANCE TEST PROCEDURE FOR NEW PUMPING INSTRUMENTATION AND CONTROL SKID "M"	SQ	1	1	1

16. KEY		
Approval Designator (F)	Reason for Transmittal (G)	Disposition (H) & (I)
E, S, Q, D OR N/A (See WHC-CM-3-5, Sec. 12.7)	1. Approval 2. Release 3. Information 4. Review 5. Post-Review 6. Dist. (Receipt Acknow. Required)	1. Approved 2. Approved w/comment 3. Disapproved w/comment 4. Reviewed no/comment 5. Reviewed w/comment 6. Receipt acknowledged

17. SIGNATURE/DISTRIBUTION (See Approval Designator for required signatures)											
(G) Reason	(H) Disp.	(J) Name	(K) Signature	(L) Date	(M) MSIN	(G) Reason	(H) Disp.	(J) Name	(K) Signature	(L) Date	(M) MSIN
1	1	Design Authority	W. F. ZUROFF	11/3/99	57-24						
1	1	Design Agent	B. R. JOHNS	11/1/99	57-24						
1	1	Cog. Eng.	B. R. JOHNS	11/1/99	57-24						
1	1	Cog. Mgr.	M. R. KOCH	11/3/99	57-24						
1	1	QA	T. J. VOLKMAN	11/3/99	57-24						
1	1	Safety	F. A. ZAK	11/3/99							
		Env.	N/A								

18. <i>B.R. Johns</i> B. R. JOHNS Signature of EDT Originator		11/1/99 Date		19. <i>M.R. Koch</i> M. R. KOCH Authorized Representative for Receiving Organization		11/3/99 Date		20. <i>W.F. Zuroff</i> W. F. ZUROFF Design Authority/ Cognizant Manager		11/3/99 Date		21. DOE APPROVAL (if required) Ctrl No. N/A <input type="radio"/> Approved <input type="radio"/> Approved w/comments <input type="radio"/> Disapproved w/comments	
---	--	-----------------	--	--	--	-----------------	--	--	--	-----------------	--	---	--

# ACCEPTANCE TEST PROCEDURE FOR NEW PUMPING AND INSTRUMENTATION CONTROL SKID "M"

**M. R. KOCH**

LOCKHEED MARTIN HANFORD CORPORATION  
Richland, WA 99352  
U.S. Department of Energy Contract DE-AC06-96RL13200

EDT/ECN: 624849                      UC:  
Org Code: 74D00                      Charge Code: 103361  
B&R Code: EW3120071                Total Pages: 60

Key Words: PICS, SALT WELL, SKID, INTERIM STABILIZATION, TESTING

**Abstract:**


This Acceptance Test Procedure (ATP) provides for the inspection and testing of the new Pumping and Instrumentation Control (PIC) skid designed as "M". The ATP will be performed after the construction of the PIC skid in the shop.

---

TRADEMARK DISCLAIMER. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors.

Printed in the United States of America. To obtain copies of this document, contact: Document Control Services, P.O. Box 950, Mailstop H6-08, Richland WA 99352, Phone (509) 372-2420; Fax (509) 376-4989.

  
Release Approval                      Date



**Approved For Public Release**

## TABLE OF CONTENTS

<b>1.0 PURPOSE</b> .....	<b>1</b>
<b>2.0 INFORMATION</b> .....	<b>1</b>
2.1 SCOPE.....	1
2.2 TERMS AND DEFINITIONS .....	2
2.3 RESPONSIBILITIES .....	2
2.4 SAFETY .....	3
2.5 QUALITY ASSURANCE.....	3
2.6 GENERAL INFORMATION.....	3
2.7 LIMITS AND PRECAUTIONS.....	4
<b>3.0 RECORDS</b> .....	<b>4</b>
3.1 RECORD COPY .....	4
3.2 TEST RESULTS .....	4
<b>4.0 PREREQUISITES</b> .....	<b>5</b>
4.1 DRAWING VERIFICATION .....	5
4.2 PRESSURE VESSEL INSPECTION.....	6
4.3 NATIONAL ELECTRICAL CODE (NEC) INSPECTION.....	6
4.4 SUPPLIES .....	7
4.5 PRESTART CONDITIONS.....	8
<b>5.0 PROCEDURE</b> .....	<b>10</b>
5.1 CONTINUITY CHECKS.....	10
5.2 MEGGERING OF POWER WIRES.....	12
5.3 ELECTRICAL POWER CHECKS .....	14
5.5 SKID ELECTRICAL POWER UP .....	17
5.6 CALIBRATIONS.....	18
5.7 PLC/DTAM PROGRAMMING.....	18
5.8 SKID ELECTRICAL AND PROCESS AIR POWER-UP .....	19
5.9 SKID WATER DRIP SYSTEM.....	26
5.10 ANALOG INPUT SIGNALS TO THE PLC AND DTAM .....	29
5.11 DISCRETE SIGNAL INPUTS TO PLC AND DTAM.....	42
5.12 HEATERS AND AIR CONDITIONER .....	45
5.13 LEAK DETECTION INTERLOCK CHECK .....	47
5.14 SKID SHUTDOWN AFTER ATP .....	50
5.15 REDLINE INCORPORATION .....	52

## **ACCEPTANCE TEST PROCEDURE FOR NEW PUMPING AND INSTRUMENTATION CONTROL SKID "M"**

### **1.0 PURPOSE**

This Acceptance Test Procedure (ATP) verifies proper construction per the design drawings and tests for proper functioning of the Pumping and Instrumentation Control (PIC) skid "M". The Scope section lists the systems and functions to be checked. This ATP will be performed at the Site Fabrication Service's (SFS) shop upon completion of construction of the PIC skid.

### **2.0 INFORMATION**

#### **2.1 SCOPE**

This Acceptance Test Procedure verifies and/or tests the following systems:

- 2.1.1 Drawing verification (Prerequisites)
- 2.1.2 Code inspections (Prerequisites)
- 2.1.3 Instrument calibrations
- 2.1.4 Continuity, megger and voltage checks
- 2.1.5 PLC Programming
- 2.1.6 Air system
- 2.1.7 Water system
- 2.1.8 PLC inputs and outputs
- 2.1.9 Heaters and air conditioner
- 2.1.10 Leak Detector Interlocks

## **2.2 TERMS AND DEFINITIONS**

- 2.2.1 DOV - Diaphragm Operated Valve
- 2.2.2 GPM - Gallons Per Minute
- 2.2.3 IA - Instrument Air
- 2.2.4 LDE - Leak Detector Element
- 2.2.5 PRV - Pressure Relief Valve
- 2.2.6 SGT - Specific Gravity Transmitter
- 2.2.7 WFT - Weight Factor Transmitter
- 2.2.8 LT - Level Transmitter
- 2.2.9 WFIE - Weight Factor Instrument Enclosure
- 2.2.10 PLC - Programmable Logic Controller
- 2.2.11 DTAM - Data Table Access Module
- 2.2.12 PSPT - Pump Suction Pressure Transducer
- 2.2.13 PDPT - Pump Discharge Pressure Transducer
- 2.2.14 JFPT - Jumper Flush Pressure Transducer
- 2.2.15 RFPT - Recirculation Flush Pressure Transducer
- 2.2.16 PIC - Person In Charge

## **2.3 RESPONSIBILITIES**

2.3.1 LMHC Quality Assurance is responsible for:

- 2.3.1.1 Witnessing and signing steps as identified in Acceptance Test Procedure.
- 2.3.1.2 Verifying that the procedure sections were performed correctly.

2.3.2 Engineering personnel are responsible for:

- 2.3.2.1 Identifying the equipment needed for this procedure.
- 2.3.2.2 Recording equipment status and data per this procedure.
- 2.3.2.3 Conducting pre-job system walk down.
- 2.3.2.4 Recording data, exceptions and other notes as required.
- 2.3.2.5 Providing technical support during testing.
- 2.3.2.6 Providing programming support during testing.
- 2.3.2.7 Forcing data in Programmable Logic Controller program during testing.

## 2.4 SAFETY

**Warning:** 120 VAC energized circuits and leads will be encountered during test when accessing PLC input/output terminals or the serial communication port. Observe appropriate electrical precautions as directed by HNF-PRO-088, Electrical Work Safety.

**Warning:** Cabinets on the PIC skid contain circuits energized with 480vac and 120vac. Comply with HNF-PRO-088, Electrical Work Safety.

## 2.5 QUALITY ASSURANCE

Ensure that the testing is performed per this procedure. The LMHC Quality Assurance Inspector shall sign and date each procedure section verifying the data obtained, and verifying that the procedure section has been performed correctly.

## 2.6 GENERAL INFORMATION

- 2.6.1 All data entries recorded in this procedure shall be made in black or blue ink.
- 2.6.2 Editorial changes required to this ATP may be made by redlining the affected section by the engineer as long as the change does not impact personnel safety or the technical aspects of this procedure. These changes shall be recorded on the ATP log sheet.
- 2.6.3 Unexpected results during testing shall be logged in the Acceptance Test Procedure "Exception Log" and documented on an Acceptance Test Procedure "Exception Record."
- 2.6.4 Technical changes to this test shall be logged as "Exceptions" and documented on the "Exception Record."
- 2.6.5 Do not perform any part of this procedure on faulty equipment. If faulty equipment is discovered, STOP the execution of that section of this procedure and resolve the problem OR continue with another section until the problem is repaired.
- 2.6.6 If the performance of this procedure is suspended for any reason, ensure the equipment is left in a safe condition per direction of the test engineer and/or PIC.
- 2.6.7 This procedure DOES NOT contain separate data/verification sheets. Verification of procedural steps and validity of data is recorded in this procedure next to each step as required.
- 2.6.8 If performance of this procedure is suspended for any reason, ensure if necessary, any Lock and Tag system requirements are met before leaving the test site.

RPP-5073  
REVISION 0

- 2.6.9 A Job Hazard Analysis form shall be used in conjunction with the pre-job safety meeting form when any unusual hazards are identified. The pre-job meeting form shall be used to document all attendees.
- 2.6.10 An ATP log shall be used to record comments concerning ATP performance such as each day's testing activities.
- 2.6.11 The engineer or PIC may deviate from test steps if necessary to ensure safe equipment configuration during testing or suspension of testing. Configuration shall be noted so the equipment may be restored at resumption of testing.
- 2.6.12 Alarms may be acknowledged during testing at the direction of the test engineer or PIC if specific instructions are not given in the test steps.
- 2.6.13 Sections 4.2, 4.3, 5.6, 5.7 and 5.15 can be performed out of sequence in order to facilitate completion of this ATP.
- 2.6.14 Sections 5.10 through 5.13 can be performed out of order as directed by the engineer and/or PIC as necessary to facilitate ATP performance.

## **2.7 LIMITS AND PRECAUTIONS**

NONE

## **3.0 RECORDS**

### **3.1 RECORD COPY**

The record copy of this procedure when completed shall be kept with the fabrication work package.

### **3.2 TEST RESULTS**

A test report, RPP-5056 shall be issued with the final test results upon completion of this ATP.

#### 4.0 PREREQUISITES

##### 4.1 DRAWING VERIFICATION

A check of the constructed skid is to be compared to either the redlined drawings or the final unreleased skid drawings. Engineering and Quality Assurance shall verify the accuracy of the essential and support drawings. Engineering shall determine a resolution for all discrepancies by either correcting the drawings or changing the equipment.

The following drawings shall be walked down for verification of proper construction of the skid:

- 4.1.1 Wire terminations and wiring labeling on drawings H-14-103546, sheets 7 through 12 and H-14-103549, sheet 5.
- 4.1.2 Panel board arrangement on drawing H-14-103544.
- 4.1.3 Flow diagrams on drawings H-14-103546, sheet 5 and H-14-103551.

Drawing verification completed. (Final drawing release is not required to continue with this ATP.)

---

Cognizant Engineer Signature

Date

---

Quality Assurance Inspector Signature

Date

**4.2 PRESSURE VESSEL INSPECTION**

A pressure vessel inspection by a third party inspector is required for the air compressor, the air receiver tank and relief valves located in the air compressor cabinet and the water tank and relief valves in the water cabinet. The inspection is to verify that the equipment meets National Codes for pressure vessels. An outside-certified inspector will perform this inspection. (This inspection shall be completed prior to checking the air compressor and water systems.)

Pressure vessel inspection report received. (The ATP can continue before the report is received, but must be received prior to performing section 5.8.)

Report # \_\_\_\_\_

---

Quality Assurance Inspector Signature

Date

**4.3 NATIONAL ELECTRICAL CODE (NEC) INSPECTION**

- 4.3.1 An NEC inspection shall be performed to verify compliance to NFPA 70, latest version.
- 4.3.2 Areas in particular to be inspected are 480vac and 120vac wiring and grounding.
- 4.3.3 An NEC inspection sticker is to be placed inside the panel board door upon the NEC inspector's acceptance of the electrical portion of the skid.

The NEC inspection performed and an NEC inspection sticker placed on the panel board door. (This needs to be completed prior to the section 5.0 functional checks.)

Report # \_\_\_\_\_

---

Quality Assurance Inspector Signature

Date

#### 4.4 SUPPLIES

The following supplies are required for this ATP:

Note: Test sections may commence prior to assembly of all the test equipment. Engineer and/or PIC are to ensure test equipment available prior to the start of each section.

4.4.1 Volt/ohm meter (VOM): Portable, 0-600vac.

Calibration No. \_\_\_\_\_ Exp. Date \_\_\_\_\_ QA \_\_\_\_\_

Calibration No. \_\_\_\_\_ Exp. Date \_\_\_\_\_ QA \_\_\_\_\_

4.4.2 Transmation current (milliamp) simulator or equivalent

Calibration No. \_\_\_\_\_ Exp. Date \_\_\_\_\_ QA \_\_\_\_\_

Calibration No. \_\_\_\_\_ Exp. Date \_\_\_\_\_ QA \_\_\_\_\_

4.4.3 Manometer (capable of a minimum of 5 inches water gauge to a maximum of 20 inches water gauge for this ATP) must have a read out of variable test pressure.

Calibration No. \_\_\_\_\_ Exp. Date \_\_\_\_\_ QA \_\_\_\_\_

Calibration No. \_\_\_\_\_ Exp. Date \_\_\_\_\_ QA \_\_\_\_\_

4.4.4 Megaohm meter, at least 500vac range.

Calibration No. \_\_\_\_\_ Exp. Date \_\_\_\_\_ QA \_\_\_\_\_

4.4.5 \_\_\_\_\_ 480vac, 3 phase, 30-ampere power source for PIC skid.

4.4.6 \_\_\_\_\_ Selector switches (2 each) with at least one NO and one NC contact.

4.4.7 \_\_\_\_\_ Proximity switches (for simulating LS-1 and LS-2), 2 each.

4.4.8 \_\_\_\_\_ Leak detector probes (2 each), (Not required to be green tagged.) or 2 ON/OFF switches can be used to simulate leak detectors.

4.4.9 Heat gun to warm thermocouple probes.

4.4.10 Thermocouple or thermocouple wire for simulating jumper and pump thermocouple probes.

4.4.11 Buckets or pans for water for leak detector probe test and catching water from DIP tubes and relief valve.

#### 4.5 PRESTART CONDITIONS

- 4.5.1  Fill the water tank at least one-third to half full of water.
- 4.5.2  Ensure the PIC skid is grounded in preparation for ATP testing.
- 4.5.3 Ensure the following PIC skid valves in the WFIE cabinet are OPEN prior to starting this ATP.

SALW-V-6035M (EQUALIZING)  
 SALW-V-6036M (EQUALIZING)

- 4.5.4 Ensure the following PIC skid valves are CLOSED prior to starting this ATP.

Air Compressor cabinet:

SALW-V-6025M  
 SALW-V-6026M  
 SALW-V-6034M  
 SALW-V-6043M  
 SALW-V-6044M  
 SALW-V-6046M  
 SALW-V-6047M  
 SALW-V-6048M  
 SALW-V-6049M

Water cabinet:

SALW-V-6027M  
 SALW-V-6028M  
 SALW-V-6029M  
 SALW-V-6030M  
 SALW-V-6031M  
 SALW-V-6032M  
 SALW-V-6037M

WFIE Cabinet:

<input type="checkbox"/> SALW-V-6001M	<input type="checkbox"/> SALW-V-6015M
<input type="checkbox"/> SALW-V-6002M	<input type="checkbox"/> SALW-V-6016M
<input type="checkbox"/> SALW-V-6003M	<input type="checkbox"/> SALW-V-6017M
<input type="checkbox"/> SALW-V-6004M	<input type="checkbox"/> SALW-V-6018M
<input type="checkbox"/> SALW-V-6005M	<input type="checkbox"/> SALW-V-6019M
<input type="checkbox"/> SALW-V-6006M	<input type="checkbox"/> SALW-V-6020M
<input type="checkbox"/> SALW-V-6007M	<input type="checkbox"/> SALW-V-6021M
<input type="checkbox"/> SALW-V-6008M	<input type="checkbox"/> SALW-V-6035M LOW
<input type="checkbox"/> SALW-V-6011M	<input type="checkbox"/> SALW-V-6035M HIGH
<input type="checkbox"/> SALW-V-6012M	<input type="checkbox"/> SALW-V-6036M LOW
<input type="checkbox"/> SALW-V-6013M	<input type="checkbox"/> SALW-V-6036M HIGH
<input type="checkbox"/> SALW-V-6014M	

RPP-5073  
REVISION 0

- 4.5.5 Ensure the following PIC skid circuit disconnects, breakers and fuses are OPEN or OFF prior to starting this ATP.

\_\_\_\_ SALW-DS-6002M    \_\_\_\_ SALW-DS-6003M    \_\_\_\_ SALW-  
DS-6004M    \_\_\_\_ SALW-DS-6005M

The following breakers are in distribution panel SALW-DP-6001M:

____ Breaker "MAIN"	____ Breaker 2
____ Breaker 1	____ Breaker 4
____ Breaker 3	____ Breaker 6
____ Breaker 5	____ Breaker 8
____ Breaker 7	____ Breaker 10
____ Breaker 9	____ Breaker 12
____ Breaker 11	____ Breaker 14
____ Breaker 13	

The following fuses are inside the Instrument Enclosure:

\_\_\_\_ Fuses FA/FB    \_\_\_\_ Fuses FC/FD  
\_\_\_\_ Fuses (Leak detector/Heat trace)

- 4.5.6 Check for loose electrical connections at the following locations:

\_\_\_\_ Terminal boards in Instrument Enclosure  
\_\_\_\_ Motor starters and disconnect switches  
\_\_\_\_ Terminal board in junction box inside the WFIE cabinet  
\_\_\_\_ Terminal board in junction box for FGM outside WFIE cabinet  
\_\_\_\_ Terminal board in heat trace splice box outside WFIE cabinet  
\_\_\_\_ Distribution panel board  
\_\_\_\_ 480vac power plug

- 4.5.7 \_\_\_\_ Ensure desiccant and filters are installed in the air compressor dryer and the before and after filters prior to performing sections 5.8 and 5.9.
- 4.5.8 \_\_\_\_ All personnel initialing and/or signing this procedure shall enter their signature and initials on the Procedure Performer Signature Sheet on the last page of this document.
- 4.5.9 \_\_\_\_ A pre-job safety meeting has been held before starting section 5.0 of this ATP.

## 5.0 PROCEDURE

### 5.1 CONTINUITY CHECKS

Continuity checks shall be performed with a calibrated VOM. Perform the checks as identified below. Readings are to be less than 1 ohm. Record ohms reading on the line(s) provided. Out of tolerance readings must be corrected and rechecked prior to going to the next section. NOTE: NEC inspection must be completed prior to proceeding.

- 5.1.1 480vac main power plug to line side of main disconnect switch (SALW-DS-6002M). Check all three phases and ground.

\_\_\_\_(RED) \_\_\_\_ (YELLOW) \_\_\_\_ (BLUE) \_\_\_\_ (GND)

- 5.1.2 Load side of main disconnect switch (SALW-DS-6002M) to line side of transformer disconnect switch (SALW-DS-6003M). Check all three phases and ground.

\_\_\_\_(RED) \_\_\_\_ (YELLOW or BLUE) \_\_\_\_ (GND)

- 5.1.3 Load side of main disconnect switch (SALW-DS-6002M) to line side of jet pump motor starter (SALW-DS-6005M). Check all three phases and ground.

\_\_\_\_(RED) \_\_\_\_ (YELLOW) \_\_\_\_ (BLUE) \_\_\_\_ (GND)

- 5.1.4 Load side of main disconnect switch (SALW-DS-6002M) to line side of air compressor motor starter (SALW-DS-6004M). Check all three phases and ground.

\_\_\_\_(RED) \_\_\_\_ (YELLOW) \_\_\_\_ (BLUE) \_\_\_\_ (GND)

- 5.1.5 Load side of transformer disconnect switch (SALW-DS-6003M) through primary of transformer (SALW-XFMR-6001M). Check between the two-phase wires going to the transformer.

\_\_\_\_(continuity through transformer primary)

RPP-5073  
REVISION 0

5.1.6 Line side of main breaker in panel board (SALW-DP-6001M) through secondary of transformer (SALW-XFMR-6001M). Check between the two phases and between each phase and neutral going to the transformer secondary.

\_\_\_\_(Phase-A to phase-C, continuity through transformer secondary)

\_\_\_\_(Phase-A to neutral, continuity through transformer secondary)

\_\_\_\_(Phase-C to neutral, continuity through transformer secondary)

5.1.7 Load side of breakers in distribution panel (SALW-DP-6001M) to terminal point identified:

\_\_\_\_ Circuit 3 to TB10 in Instrument Enclosure

\_\_\_\_ Circuit 5 to TB13 in Instrument Enclosure

\_\_\_\_ Circuit 12 to Air Conditioner/Heater receptacle in Instrument Enclosure

\_\_\_\_ Circuit 6 to safe side terminal board in Intrinsic Safe Panel

\_\_\_\_ Circuit 1 to terminal board in FGM power junction box

\_\_\_\_ Circuit 11 to terminal board in FGM power junction box

\_\_\_\_ Circuit 13 to terminal board in FGM power junction box

\_\_\_\_ Circuit 14 to terminal board in FGM power junction box

\_\_\_\_ Circuit 2 to terminal board in FGM heat trace splice box

\_\_\_\_ Circuit 10 to terminal board in FGM heat trace splice box

\_\_\_\_ Circuit 4 to receptacle in air compressor cabinet

\_\_\_\_ Circuit 7 to receptacles in WFIE cabinet

\_\_\_\_ Circuit 8 to receptacle in Water cabinet

\_\_\_\_ Circuit 9 to outside receptacle below panel board

Section 5.1 completed and all recorded readings within tolerance.

\_\_\_\_\_  
Quality Assurance Inspector Signature

\_\_\_\_\_  
Date

## 5.2 MEGGERING OF POWER WIRES

The power wires shall be checked for resistance to ground and phase to phase. A 500-volt megger shall be used for this check. Minimum acceptable readings expected are greater than 1000 megaohm or infinity. Test the circuits listed below. Record readings on the lines provided. Out of tolerance readings must be corrected and rechecked before going to the next section.

- 5.2.1 Each of the three phases at the pins of the power plug to ground and phase to phase. (Ensure main disconnect SALW-DS-6002M is OPEN.)

A-GND \_\_\_\_; B-GND \_\_\_\_; C-GND \_\_\_\_; A-B \_\_\_\_; A-C \_\_\_\_; B-C \_\_\_\_

- 5.2.2 Each of the three phases at the load side of the main disconnect switch (SALW-DS-6002M) to ground and phase to phase. (Ensure switches SALW-DS-6003M, SALW-DS-6004M and SALW-DS-6005M are OPEN.)

A-GND \_\_\_\_; B-GND \_\_\_\_; C-GND \_\_\_\_; A-B \_\_\_\_; A-C \_\_\_\_; B-C \_\_\_\_

- 5.2.3 Each of the two phases on the load side of the transformer disconnect switch (SALW-DS-6003M) to ground.

A-GND \_\_\_\_; B-GND \_\_\_\_;

- 5.2.4 Each of the three phases on the load side of the air compressor motor to ground.

A-GND \_\_\_\_; B-GND \_\_\_\_; C-GND \_\_\_\_

- 5.2.5 \_\_\_\_ Disconnect the neutral at the distribution panel from ground.

- 5.2.6 Each of the two phases and neutral to ground at the distribution panel.

A-GND \_\_\_\_; B-GND \_\_\_\_; NEUTRAL-GND \_\_\_\_

- 5.2.7 \_\_\_\_ Reconnect the ground to the neutral at the distribution panel.

- 5.2.8 \_\_\_\_ Disconnect the circuit 6 wire at the safe side terminal block in the intrinsic safe panel.

RPP-5073  
REVISION 0

5.2.9 Megger each of the 14 circuits from the wire disconnected at the load side of the breaker to ground in the distribution panel.

NOTE: Disconnect each wire from the load side of the breaker prior to performing the megger check. Reconnect after meggering.

CKT.#1 to GND\_\_\_\_; CKT.#2 to GND\_\_\_\_; CKT.#3 to GND\_\_\_\_; CKT.#4 to GND\_\_\_\_; CKT.#5 to GND\_\_\_\_; CKT.#6 to GND\_\_\_\_; CKT.#7 to GND\_\_\_\_; CKT.#8 to GND\_\_\_\_; CKT.#9 to GND\_\_\_\_; CKT.#10 to GND\_\_\_\_; CKT.#11 to GND\_\_\_\_; CKT.#12 to GND\_\_\_\_; CKT.#13 to GND\_\_\_\_; CKT.#14 to GND\_\_\_\_.

5.2.10 \_\_\_\_\_ Ensure the load-side wire at each breaker is connected.

5.2.11 \_\_\_\_\_ Reconnect the circuit-6-wire to the safe side terminal board at the Intrinsic safe panel.

Section 5.2 completed and all recorded readings are within tolerance.

\_\_\_\_\_  
Quality Assurance Inspector Signature

\_\_\_\_\_  
Date

### 5.3 ELECTRICAL POWER CHECKS

The voltage checks are to verify proper voltages throughout the skid at specific termination points. Voltages checked are 480vac, 3 phase; 120vac, single phase; and 24vdc. Out of tolerance readings must be corrected when found before going to the next step in this section.

- 5.3.1 \_\_\_\_\_ Ensure that all electrical connections are completed. Wires lifted during the megger checks are to be reconnected.
- 5.3.2 \_\_\_\_\_ Ensure all switches and breakers are open and the six fuses in the instrument cabinet are open.
- 5.3.3 \_\_\_\_\_ Ensure that all the fuses are in the two safety switches (SALW-DS-6002M) (SALW-DS-6003M) and motor starters (SALW-DS-6004M) (SALW-DS-6005M) including the control transformers are installed.
- 5.3.4 \_\_\_\_\_ Connect the main power plug on the skid to a three phase, 480vac power source. Source to be protected by no greater than 30 amperes over current protection.
- 5.3.5 \_\_\_\_\_ Turn ON the power source to the skid.
- 5.3.6 \_\_\_\_\_ ENSURE 480vac +10vac/-20vac on the line side of the main disconnect switch (SALW-DS-6002M). Record the voltage.  
\_\_\_\_\_ vac A-B  
\_\_\_\_\_ vac A-C  
\_\_\_\_\_ vac B-C
- 5.3.7 \_\_\_\_\_ Close the main disconnect switch (SALW-DS-6002M).
- 5.3.8 \_\_\_\_\_ ENSURE 480vac +10vac/-20vac on the line side of the transformer disconnect switch (SALW-DS-6003M). Record the voltage.  
\_\_\_\_\_ vac A-C
- 5.3.9 \_\_\_\_\_ ENSURE 480vac +10vac/-20vac on the line side of the air compressor motor starter (SALW-DS-6003M). Record the voltage.  
\_\_\_\_\_ vac A-B  
\_\_\_\_\_ vac A-C  
\_\_\_\_\_ vac B-C

RPP-5073  
REVISION 0

- 5.3.10 \_\_\_\_\_ ENSURE 480vac +10vac/-20vac on the line side of the pump motor starter (SALW-DS-6005M). Record the voltage. \_\_\_\_\_ vac A-B  
\_\_\_\_\_ vac A-C  
\_\_\_\_\_ vac B-C
- 5.3.11 \_\_\_\_\_ Remove the dead front on the panel board (SALW-DP-6001M) for access to the main breaker for a voltage measurement.
- 5.3.12 \_\_\_\_\_ Close the transformer disconnect switch (SALW-DS-6003M).
- 5.3.13 \_\_\_\_\_ Check for 240vac +10/-20 at the line side of the main breaker. Record voltage. \_\_\_\_\_ vac
- 5.3.14 \_\_\_\_\_ Open the transformer disconnect switch (SALW-DS-6003M).
- 5.3.15 \_\_\_\_\_ Replace the dead front on the panel board (SALW-DP-6001M).
- 5.3.16 \_\_\_\_\_ Close the transformer disconnect switch (SALW-DS-6003M).
- 5.3.17 \_\_\_\_\_ Close the 100 ampere main breaker in the panel board (SALW-DP-6001M).

RPP-5073  
REVISION 0

5.3.18 \_\_\_\_\_ Check voltages for circuits at the following locations. Record the voltage reading on the space provided.

CKT #	CHECK VOLTAGE AT	BKR OPEN VOLTAGE (NEAR 0vac)	BKR CLOSED VOLTAGE (120+/-10vac)	OPEN BKR
1	FGM J-BOX			
2	FGM HT BOX			
3	TB10, INSTR PNL			
4	RCPT, AIR COMP			
5	TB13, INSTR PNL			
6	TB, INTRINSIC PNL			
7	RCPT, WFIE			
8	RCPT, WATER CAB			
9	OUTSIDE RCPT.			
10	FGM HT BOX			
11	FGM J-BOX			
12	RCPT, INSTR PNL			
13	FGM J-BOX			
14	FGM J-BOX			

5.3.19 \_\_\_\_\_ Install fuses FA, FB, FC and FD and close fuseholder.

5.3.20 \_\_\_\_\_ Install fuses and close heat trace/leak detector fuseholder.

5.3.21 \_\_\_\_\_ ENSURE 120vac +/-10vac at the following fuseholder load side locations.

FA \_\_\_\_\_; FB \_\_\_\_\_; FC \_\_\_\_\_; FD \_\_\_\_\_;

Heat trace fuse(wire CKT3H-B) \_\_\_\_\_;

Leak Detector fuse(wire CKT3H-A) \_\_\_\_\_

5.3.22 \_\_\_\_\_ ENSURE 24vdc +/-2vdc at each 24vdc power supply.

First power supply \_\_\_\_\_; second power supply \_\_\_\_\_

5.3.23 \_\_\_\_\_ Open the 100 ampere main breaker in the panel board (SALW-DP-6001M).

5.3.24 \_\_\_\_\_ Open the transformer disconnect switch (SALW-DS-6003M).

5.3.25 \_\_\_\_\_ Open the main disconnect switch (SALW-DS-6002M).

RPP-5073  
REVISION 0

Voltage checks completed satisfactorily.

\_\_\_\_\_  
Quality Assurance Inspector Signature

\_\_\_\_\_  
Date

**5.5 SKID ELECTRICAL POWER UP**

During the following sections for instrument calibration and PLC/DTAM programming, electrical power will be required to the skid. The following sequence can be used to power up and power down the skid. Record breakers closed or opened in table below. Only circuits requiring power need to be closed.

SWITCH OR BREAKER	Close	Open	Close	Open	Close	Open	Close	Open
SALW-DS-6002M								
SALW-DS-6003M								
CKT. #1								
CKT. #2								
CKT. #3								
CKT. #4								
CKT. #5								
CKT. #6								
CKT. #7								
CKT. #8								
CKT. #9								
CKT. #10								
CKT. #11								
CKT. #12								
CKT. #13								
CKT. #14								

**5.6 CALIBRATIONS**

Instrumentation equipment on the skid requires calibration prior to the functional testing. Lockheed Martin procedures will be used for this calibration. The table below identifies the equipment requiring calibration and the procedure for performing the calibration.

INSTRUMENT	LOCATION	PROCEDURE
SALW-PS-6004M	INSTRU. AIR CAB.	6-PCD-508
SALW-WFT-6002M	WFIE CABINET	6-PCD-361
SALW-LT-6003M	WATER CABINET	6-PCD-361
SALW-SGT-6001M	WFIE CABINET	6-PCD-361
SALW-CONV-6001M	WFIE CABINET	6-CVT-520
SALW-FQIT-6001M	INSTRUMENT CAB.	Data sheet & Vendor Man.
SALW-PI-6006M	AIR COMPR. CABINET	6-TF-509
SALW-PI-6001M	WFIE CABINET	6-TF-509
SALW-PI-6005M	WFIE CABINET	6-TF-509
SALW-PI-6002M	WFIE CABINET	6-TF-509
SALW-PI-6003M	WFIE CABINET	6-TF-509
SALW-PI-6004M	WFIE CABINET	6-TF-509
SALW-PI-6007M	AIR COMPR. CABINET	6-TF-509
SALW-PI-6008M	WATER CABINET	6-TF-509

Calibrations completed. Work package no. \_\_\_\_\_

\_\_\_\_\_  
 Engineer Signature

\_\_\_\_\_  
 Date

**5.7 PLC/DTAM PROGRAMMING**

This section is where the programs for the PLC and DTAM will be entered. Power will be required at the instrument cabinet to power up the PLC and DTAM. Power will also be required to the GFCI receptacle for power to the laptop computer. Lockheed Martin Interim Stabilization engineering will perform the programming of the PLC and DTAM. The final software programs shall be documented as required by HNF-5034. This documentation is not part of this ATP, but will be tracked by the Acceptance for Beneficial Use (ABU) document.  
 PLC/DTAM programmed.

\_\_\_\_\_  
 Engineer Signature

\_\_\_\_\_  
 Date

**5.8 SKID ELECTRICAL AND PROCESS AIR POWER-UP**

NOTE: The Third Party Pressure Vessel inspection report must be received prior to proceeding with this section. Refer to section 4.2. Ensure desiccant in the air dryer.

5.8.1        **ENSURE** the skid and remote equipment are connected before proceeding with the functional testing.

5.8.2        **ENERGIZE** the Pumping and Instrumentation Control Skid by **CLOSING** the following **DISCONNECT SWITCHES** in the order found below:

<b>DISCONNECT SWITCH</b>	<b>ENERGIZED</b> (✓)
<b>SALW-DS-6002M</b>	
<b>SALW-DS-6003M</b>	
<b>SALW-DS-6004M</b>	
<b>SALW-DS-6005M</b>	

5.8.3 \_\_\_\_\_ ENERGIZE the Pumping and Instrumentation Control Skid by  
 CLOSING the following Circuit Breakers located in SALW-DP-6001M  
 "SALW SKID DIST PNL" in the order found below:

DISCONNECT SWITCH	ENERGIZED (✓)
"MAIN"	
1, FGM AND HEATER (SPARE)	
3, HEAT TRACE & LEAK DETECTION IN INSTRUMENT ENCLOSURE	
5, INSTRUMENT CABINET	
7, WEIGHT FACTOR INSTRUMENT ENCLOSURE RECEPTACLES	
9, RECEPTACLE NEAR PNLBD	
11, FGM AND HEATER	
13, FGM SAMPLE/RETURN HEAT TRACE (SPARE)	
2, HEAT TRACE/FGM IA LINE (SPARE)	
4, AIR COMPRESSOR CABINET FAN, HEATER & RECEPTACLE (GFCI)	
6, INTRINSICALLY SAFE PANEL	
8, WATER TANK CABINET HEATER	
10, HEAT TRACE FOR DIPTUBES & FGM IA LINE	
12, INSTR CAB A/C & HTR RCPT	
14, FGM SAMPLE/RETURN HEAT TRACE	

RPP-5073  
REVISION 0

- 5.8.4 \_\_\_\_\_ **ACKNOWLEDGE** any initial skid alarms.
- 5.8.5 \_\_\_\_\_ **OPEN** valve SALW-V-6034M (located in the Air COMP Cabinet).
- 5.8.6 \_\_\_\_\_ **START** air compressor SALW-CMP-6001M "SALW SKID IA COMP" by **POSITIONING** switch on the SALW-DS-6004M to the ON position.
- 5.8.7 \_\_\_\_\_ **ENSURE** that Air Compressor starts and builds up pressure **AND** shuts off at 86 to 94 psig, as indicated by pressure gauge SALW-PI-6006M (AIR DRYER INLET PRESS). Record shut off pressure: \_\_\_\_\_ psig

---

Engineer Signature

Date

- 5.8.8 **CHECK** the tubing in the instrument air cabinet using a soap and water test to visually identify any air leaks. Repair as necessary. Deenergize the compressor motor and bleed off air as necessary to make repairs.
- 5.8.9 \_\_\_\_\_ **BLEED** off air by slowly opening valve SALW-V-6043M until the compressor restarts, then close the valve and note the restart pressure.
- 5.8.10 \_\_\_\_\_ **ENSURE** the air compressor restarts upon low pressure of 58 to 62 psig. Record pressure: \_\_\_\_\_ psig
- 5.8.11 \_\_\_\_\_ **VALVE** in air to the PIC Skid Water Tank by **SLOWLY PERFORMING** the following (Refer to H-14-103543 Sheet 1):
- 5.8.12 **CHECK** for air leaks as each remaining step in this section is performed. Make repairs as necessary. Deenergize compressor motor and bleed off air pressure if necessary to make the repairs.
- 5.8.13 \_\_\_\_\_ **SLOWLY OPEN** valve SALW-V-6025M located in the air compressor cabinet.
- 5.8.14 \_\_\_\_\_ **SLOWLY OPEN** valve SALW-V-6027M (located near the water tank).
- 5.8.15 \_\_\_\_\_ **SLOWLY OPEN** valve SALW-V-6028M (located near the water tank).

RPP-5073  
REVISION 0

- 5.8.16        **ADJUST** Pressure Regulator Valve SALW-PCV-6006M to 30 psi ( $\pm 3$  psig) as indicated by pressure gauge SALW-PI-6008M (WTR TK PRESS).
- 5.8.17        **VALVE IN** air to WFIE Cabinet by **PERFORMING** the following (Refer to H-14-103543 Sheet 1):
- 5.8.18        **SLOWLY OPEN** valve SALW-V-6026M located in the Air Compressor Cabinet.
- 5.8.19        **SLOWLY OPEN** valve SALW-V-6001M, located in the bottom of WFIE Cabinet. (NOTE: SALW-PRV-6002M may open if pressure through SALW-PCV-6001M is too high.)
- 5.8.20        **ADJUST** pressure control valve SALW-PCV-6001M in WFIE Cabinet to 20 psi ( $\pm 2.5$  psi) as indicated by the pressure gauge located on the face of the valve.
- 5.8.21        **SLOWLY OPEN** valve SALW-V-6004M, located in the middle of WFIE Cabinet.
- 5.8.22        **SLOWLY OPEN** valve SALW-V-6003M, located in the middle of WFIE Cabinet.

**CAUTION:** The next three steps cause air to flow from ports on outside of WFIE cabinet.

- 5.8.23        **SLOWLY OPEN** valve SALW-V-6005M, located in the bottom left of WFIE Cabinet.
- 5.8.24        **SLOWLY OPEN** valve SALW-V-6006M, located in the bottom left of WFIE Cabinet.
- 5.8.25        **SLOWLY OPEN** valve SALW-V-6007M, located in the bottom left of WFIE Cabinet.
- 5.8.26        **SLOWLY OPEN** valve SALW-V-6020M, located in the middle left of WFIE Cabinet.
- 5.8.27        **SLOWLY OPEN** valve SALW-V-6021M, located in the middle left of WFIE Cabinet.
- 5.8.28        **SLOWLY OPEN** valve SALW-V-6019M, located in the middle left of WFIE Cabinet.

RPP-5073  
REVISION 0

5.8.29 \_\_\_\_\_ **ADJUST** the air flow through the diptubes by **PERFORMING** the following:

5.8.30 \_\_\_\_\_ **ADJUST** flow to dip tubes to 1.5 CFH ( $\pm$  0.5 CFH) as indicated by SALW-FIV-6002M.

\_\_\_\_\_

Flow	Engineer Signature	Date
------	--------------------	------

5.8.31 \_\_\_\_\_ **ADJUST** flow to dip tubes to 1.5 CFH ( $\pm$  0.5 CFH) as indicated by SALW-FIV-6003M.

\_\_\_\_\_

Flow	Engineer Signature	Date
------	--------------------	------

5.8.32 \_\_\_\_\_ **ADJUST** flow to dip tubes to 1.5 CFH ( $\pm$  0.5 CFH) as indicated by SALW-FIV-6004M.

\_\_\_\_\_

Flow	Engineer Signature	Date
------	--------------------	------

5.8.33 \_\_\_\_\_ **VALVE IN SALW-WFT-6002M AND SALW-SGT-6001M** by **PERFORMING** the following:

5.8.34 \_\_\_\_\_ **ENSURE** the LOW side **AND** HIGH side isolation valves, located on SALW-V-6036M in cabinet WFIE Cabinet are OPEN.

5.8.35 \_\_\_\_\_ **ENSURE** SALW-WFT-6002M EQUALIZING valve on valve manifold SALW-V-6036M in cabinet WFIE Cabinet is CLOSED.

5.8.36 \_\_\_\_\_ **ENSURE** the LOW side **AND** the HIGH side isolation valves, located on SALW-V-6035M in cabinet WFIE Cabinet are OPEN.

5.8.37 \_\_\_\_\_ **ENSURE** SALW-SGT-6001M equalizing valve on valve manifold SALW-V-6035M in cabinet WFIE Cabinet is CLOSED.

5.8.38 \_\_\_\_\_ **CONFIRM** that a signal is present between WFIE Cabinet instruments and the Programmable Logic Controller by **PERFORMING** the following:

RPP-5073  
REVISION 0

5.8.39 \_\_\_\_\_ **ENSURE** Weight Factor is approximately 0.0" ( $\pm 0.5$ ") Water Gauge as indicated by Data Table Access Module. If DTAM displays "<<<<" indicating less than zero, ENSURE continuity between the transmitter and the Programmable Logic Controller and proceed with the test.

\_\_\_\_\_  
Engineer Signature Date

5.8.41 \_\_\_\_\_ **ENSURE** Specific Gravity is approximately 0.0" ( $\pm 0.5$ ") Water Gauge as indicated by Data Table Access Module. If DTAM displays "<<<<" indicating less than zero, ENSURE continuity between the transmitter and the Programmable Logic Controller and proceed with the test.

\_\_\_\_\_  
Engineer Signature Date

5.8.42 \_\_\_\_\_ **OPEN** valve SALW-V-6035M Equalizing.

5.8.43 \_\_\_\_\_ **CLOSE** valves SALW-V-6035M HI and LO.

5.8.44 \_\_\_\_\_ **OPEN** valve SALW-V-6036M Equalizing.

5.8.45 \_\_\_\_\_ **CLOSE** valves SALW-V-6036M HI and LO.

5.8.46 \_\_\_\_\_ **CLOSE** valves SALW-V-6019M, SALW-V-6021M and SALW-V-6020M.

5.8.47 \_\_\_\_\_ **ENSURE** all air leaks repaired.

\_\_\_\_\_  
Engineer Signature Date

RPP-5073  
REVISION 0

5.8.48 Engineer to **VERIFY** that section 5.8 is complete by **SIGNING** below.

---

Engineer Signature

Date

5.8.49 Quality Assurance Inspector to **VERIFY** that section 5.8 is complete by signing below.

---

Quality Assurance Inspector Signature

Date

**5.9 SKID WATER DRIP SYSTEM**

5.9.1        **Provide** a container to capture water expelled from the dip tubes and pressure relief valve SALW-PRV-6001M on the outside of the WFIE cabinet.

5.9.2        **ACTUATE** the Dip Tube Drip system by **SLOWLY OPENING** the following valves:

VALVES	OPEN (✓)
<b>SALW-V-6016M</b> located in the middle of WFIE Cabinet	
<b>SALW-V-6013M</b> located in the middle of WFIE Cabinet	
<b>SALW-V-6008M</b> located in the middle of WFIE Cabinet	

**CAUTION**

Relief valve (SALW-PRV-6001M) will actuate and relieve pressure at 25 psig.

5.9.3        **SLOWLY OPEN SALW-V-6018M WHILE CAREFULLY ADJUSTING** Pressure Regulator SALW-PCV-6005M, located in the bottom of WFIE Cabinet to 20 psig ( $\pm$  2 psig) as indicated by SALW-PI-6001M in the middle of WFIE Cabinet.

5.9.4        **ADJUST** valve SALW-V-6014M to allow **APPROXIMATELY 2** drops/second as indicated by sight glass SALW-FG-6001M ( $\pm$  1 drop/second).

5.9.5        **ADJUST** valve SALW-V-6015M to allow **APPROXIMATELY 2** drops/second as indicated by sight glass SALW-FG-6002M ( $\pm$  1 drop/second).

5.9.6        **VALVE OUT** the dip tube drip water by **SLOWLY CLOSING** the following:

<b>VALVE</b>	<b>CLOSED</b> (✓)
<b>SALW-V-6015M</b> located in the middle of WFIE Cabinet	
<b>SALW-V-6014M</b> located in the middle of WFIE Cabinet	
<b>SALW-V-6008M</b> located in the middle of WFIE Cabinet	
<b>SALW-V-6013M</b> located in the middle of WFIE Cabinet	

5.9.7        **Ensure** equalizing valve SALW-V-6035M is **OPEN**.

5.9.8        **Ensure** HI and LO isolation valves on SALW-V-6035M are **CLOSED**.

5.9.9        **Ensure** equalizing valve SALW-V-6036M is **OPEN**.

5.9.10        **Ensure** HI and LO isolation valves on SALW-V-6036M are **CLOSED**.

5.9.11        **Ensure** the following valves in the order listed: SALW-V-6019M, SALW-V-6021M, SALW-V-6020M, SALW-V-6007M, SALW-V-6006M, and SALW-V-6005M are **CLOSED**.

5.9.12        **SLOWLY** open valve SALW-V-6044M in the Air Compressor Cabinet.

5.9.13        **ENSURE** air flows from pressure regulator SALW-PCV-6007M outside Air Compressor Cabinet.

5.9.14        **CLOSE** valve SALW-V-6044M in the Air Compressor Cabinet.

5.9.15        **SLOWLY** open valve SALW-V-6048M in Air Compressor Cabinet.

5.9.16        **ENSURE** air flows from pressure regulator SALW-PCV-6008M outside Air Compressor Cabinet.

RPP-5073  
REVISION 0

- 5.9.17 \_\_\_\_\_ **CLOSE** valve SALW-V-6048M in the Air Compressor Cabinet.
- 5.9.18 \_\_\_\_\_ **SLOWLY** crack open valve SALW-V-6046M in the Air Compressor Cabinet to **ENSURE** air flow at the fitting for the DOV (SALW-V-6042M), then **RECLOSE** SALW-V-6046M.
- 5.9.19 \_\_\_\_\_ **SLOWLY** crack open valves SALW-V-6047M and SALW-V-6046M in the Air Compressor Cabinet to **ENSURE** air flow at the drain line.
- 5.9.20 \_\_\_\_\_ **CLOSE** valves SALW-V-6047M and SALW-V-6046M in the Air Compressor Cabinet.
- 5.9.21 Engineer to **VERIFY** that section 5.9 is complete by **SIGNING** below.

\_\_\_\_\_  
Engineer Signature

\_\_\_\_\_  
Date

- 5.9.22 Quality Assurance Inspector to **VERIFY** that section 5.9 is complete by signing below.

\_\_\_\_\_  
Quality Assurance Inspector Signature

\_\_\_\_\_  
Date

## 5.10 ANALOG INPUT SIGNALS TO THE PLC AND DTAM

### Water Tank Level Transmitter

- 5.10.1 \_\_\_\_\_ **PREPARE** the Water Tank Level Transmitter SALW-LT-6003M for test signals by **PERFORMING** the following:
- 5.10.2 \_\_\_\_\_ **ENSURE** valve SALW-V-6029M, located in the bottom of WATER TANK ENCL, is CLOSED.
- 5.10.3 \_\_\_\_\_ **ENSURE** valve SALW-V-6031M, located in the bottom of WATER TANK ENCL, is CLOSED.
- 5.10.4 \_\_\_\_\_ **CONNECT** test Manometer pressure source that can output at least to 62" water gauge to the HIGH PRESSURE vent/test port of the level transmitter SALW-LT-6003M.
- 5.10.5 \_\_\_\_\_ **ENSURE** the LOW PRESSURE vent/test port of the level transmitter SALW-LT-6003M is OPEN to atmosphere.
- 5.10.6 \_\_\_\_\_ **ADJUST** the test Manometer on the SALW-LT-6003M to a pressure of 31" Water Gauge ( $\pm 1$ ").
- 5.10.7 \_\_\_\_\_ **RECORD** the following:

<p style="text-align: center;"><b>DATA TABLE ACCESS MODULE WATER TANK LEVEL (RANGE: 28.5 TO 33.5 Inches)</b></p>

NOTE - In the next step, the alarm should annunciate between 11.75" and 12.75" Water Gauge.

- 5.10.8 \_\_\_\_\_ **VERY SLOWLY DECREASE** the Level Transmitter test Manometer pressure UNTIL the Data Table Access Module "PIC WATER LEVEL LOW" alarm (alarm 9) annunciates.
- 5.10.9 \_\_\_\_\_ **ACKNOWLEDGE** the Water Tank Low Level alarm at the Data Table Access Module.

5.10.10      **OBSERVE** the Data Table Access Module **AND RECORD** the water tank level readings below:

<b>DATA TABLE ACCESS MODULE WATER TANK LEVEL (RANGE 11.75 to 12.75 inches Water Gauge)</b>

5.10.11      **SLOWLY INCREASE** the Level Transmitter test Manometer pressure to 15.5" Water Gauge.

5.10.12      **OBSERVE** the Data Table Access Module **AND RECORD** the water tank level readings below:

<b>DATA TABLE ACCESS MODULE WATER TANK LEVEL (RANGE 14.5 to 16.5 inches)</b>

5.10.13      **ENSURE** "PIC WATER" is back to "norm" on DTAM.

5.10.14      **REMOVE** the test manometer from the SALW-LT-6003M high pressure vent/test port, **AND RE-INSTALL** vent plugs.

5.10.15      **RESTORE** the Water Tank Level Transmitter SALW-LT-6003M by **PERFORMING** the following:

5.10.16      **OPEN** valve SALW-V-6029M, located in the bottom of WATER TANK ENCL.

5.10.17      **OPEN** valve SALW-V-6031M, located in the bottom of WATER TANK ENCL.

5.10.18      **ENSURE** "WATER TANK" on DTAM shows a value in inches.

**WEIGHT FACTOR TEST**

- 5.10.19 \_\_\_ **ENSURE** that NO Programmable Logic Controller input signals are FORCED and that the forcing function is DISABLED.
- 5.10.20 \_\_\_ **CONNECT** the test Manometer pressure source that can output at least a 125" water gauge to the HIGH PRESSURE dip tube on the side of the "WFIE Cabinet."
- 5.10.21 \_\_\_ **ENSURE** SALW-V-6001M is CLOSED.
- 5.10.22 \_\_\_ **ENSURE** SALW-V-6005M is OPEN.
- 5.10.23 \_\_\_ **ENSURE** SALW-V-6006M is OPEN.
- 5.10.24 \_\_\_ **ENSURE** adjustment valves on SALW-FIV-6002M, SALW-FIV-6003M, SALW-FIV-6004M are CLOSED.
- 5.10.25 \_\_\_ **ENSURE** SALW-WFT-6002M EQUALIZING valve located on SALW-V-6036M 3-Valve Manifold in cabinet WFIE Cabinet is CLOSED.
- 5.10.26 \_\_\_ **ENSURE** the LOW side and HIGH side isolation valves, located on SALW-V-6036M 3-Valve Manifold in cabinet WFIE Cabinet are OPEN.
- 5.10.27 \_\_\_ **SET** the test Manometer to 125" (+/- 1") Water Gauge.
- 5.10.28 \_\_\_ **OBSERVE** Data Table Access Module **AND RECORD** the Weight Factor on the table below.

<b>DATA TABLE ACCESS MODULE WEIGHT FACTOR READING (RANGE 120 to 130 inches)</b>

- 5.10.29 \_\_\_ **BLEED** off pressure from the manometer.
- 5.10.30 \_\_\_ **CLOSE** SALW-V-6006M.
- 5.10.31 \_\_\_ **OPEN** SALW-WFT-6002M equalizing valve, located on SALW-V-6036M 3-Valve Manifold in cabinet WFIE Cabinet.

5.10.32 **CLOSE** the LOW side and HIGH side isolation valves, located on SALW-V-6036M 3-Valve Manifold in cabinet WFIE Cabinet.

**SPECIFIC GRAVITY TEST**

5.10.33 **ENSURE** SALW-V-6007M is OPEN.

5.10.34 **ENSURE** SALW-V-6005M is OPEN.

5.10.35 **ENSURE** the LOW side and the HIGH side isolation valves, located on SALW-V-6035M in cabinet WFIE Cabinet are OPEN.

5.10.36 **CLOSE** the Specific Gravity Transmitter equalizing valve located on SALW-V-6035M in cabinet WFIE Cabinet.

5.10.37 **SET** the test Manometer to 5" Water Gauge ( $\pm .3$ ").

5.10.38 **OBSERVE** Data Table Access Module **AND RECORD** the Specific Gravity reading on the table below.

<b>DATA TABLE ACCESS MODULE SPECIFIC GRAVITY READING (RANGE 4.65 to 5.35 inches)</b>

5.10.39 **BLEED** off pressure from the manometer.

5.10.40 **DISCONNECT** the test manometer pressure source.

5.10.41 **CLOSE** SALW-V-6007M.

5.10.42 **CLOSE** SALW-V-6005M.

5.10.43 **OPEN** SALW-SGT-6001M equalizing valve, located on SALW-V-6035M 3-Valve Manifold in cabinet WFIE Cabinet.

5.10.44 **CLOSE** the LOW side and HIGH side isolation valves, located on SALW-V-6035M 3-Valve Manifold in cabinet WFIE Cabinet.

**FLOW METER TEST**

- 5.10.45 **IF** necessary **CONNECT** the brain terminal to the SALW-FQIT-6001M (SUPERNATANT FLOW XMIT), located in cabinet Instrument Cabinet.
- 5.10.46 **ENSURE** SALW-FQIT-6001M is powered and configured for simulated flow signals.
- 5.10.47 **SIMULATE** a flow signal of 2.0 gpm (50% span) with the hand held calibrator, or from flowmeter face plate.
- 5.10.48 **ENSURE** the SALW-FQIT-6001M transmitter is operating properly by **RECORDING** the following:

<b>DATA TABLE ACCESS MODULE SUPERNATANT FLOW (RANGE: 1.8 TO 2.2 GPM)</b>	<b>SUPERNATANT FLOW XMIT SUPERNATANT FLOW (RANGE: 1.8 TO 2.2 GPM)</b>

- 5.10.49 **RESTORE** the SALW-FQIT-6001M (SUPERNATANT FLOW TRANSMITTER) to its original configuration.

**SUCTION AND DISCHARGE PRESSURE SIGNAL**

- 5.10.50 **ENSURE** a current source is connected to PSPT+ and PSPT- at the intrinsic side terminal board in the Intrinsic Safe panel. Set to transmitter simulate.
- 5.10.51 **SET** the current to 4mA and record the suction pressure on SALW-PI-6012M in the table below. Reading is to be approximately zero.
- 5.10.52 **SET** the current source to 20mA and record the suction pressure in the table below. Reading is to be approximately 100psi.
- 5.10.53 **DISCONNECT** the current source.

RPP-5073  
REVISION 0

- 5.10.54 **ENSURE** a current source is connected to PDPT+ and PDPT- at the intrinsic side terminal board in the Intrinsic Safe panel. Set to transmitter simulate.
- 5.10.55 **SET** the current to 4mA and record the discharge pressures on SALW-PI-6011M and on the DTAM in the table below. Readings are to be approximately zero.
- 5.10.56 **SET** the current source to 20mA and record the discharge pressures in the table below. Readings are to be approximately 300psi.
- 5.10.57 **DISCONNECT** the current source.

SALW-PI-6012M JET PUMP SUCTION PRESSURE		DTAM DISCHARGE PRESSURE	SALW-PI-6011M JET PUMP DISCHARGE PRESSURE	
	At 4mA			At 4mA
	At 20mA			At 20mA

**PIT FLAMMABLE GAS MONITOR ANALOG SIGNAL TO PLC**

- 5.10.58 **ENSURE** a current source is connected to terminal board TB1 in the PICS Instrument Enclosure, points FGM 0(+) and FGM 0(-).
- 5.10.59 **SET** current source to 4 mA ( $\pm 0.25$  mA).
- 5.10.60 **RECORD** the Data Table Access Module Flammable Gas DISPLAY on the "Pit FGM Input/Output Table" below. (Expected value to be approximately 0%.)
- 5.10.61 **SET** current source to 10 mA ( $\pm 0.25$  mA).
- 5.10.62 **RECORD** the Data Table Access Module Flammable Gas display on the "Pit FGM Input/Output Table" below. (Expected value to be approximately 11%.)
- 5.10.63 **SET** current source to 20 mA ( $\pm 0.25$  mA).

5.10.64 **RECORD** the Data Table Access Module Flammable Gas display on the "Pit FGM Input/Output Table" below. (Expected value to be approximately 30%.)

<b>Pit FGM Input/Output Table</b>	
<b>Input (mA)</b>	<b>Output (as displayed on Data Table Access Module)</b>
4	
10	
20	

5.10.65 **DISCONNECT** the current source.

**DOME SPACE FLAMMABLE GAS MONITOR ANALOG SIGNAL TO PLC**

5.10.66 **ENSURE** a current source is connected to terminal board TB1 in the PICS Instrument Enclosure, points FGM 1(+) and FGM 1(-).

5.10.67 **SET** current source to 4mA (+/- .25mA).

5.10.68 **RECORD** the Data Table Access Module Flammable Gas DISPLAY on the "Dome Space FGM Input/Output Table" below. (Expected value to be approximately 0%.)

5.10.69 **SET** current source to 10 mA ( $\pm$ .25 mA).

5.10.70 **RECORD** the Data Table Access Module Flammable Gas display on the "Dome Space FGM Input/Output Table" below. (Expected value to be approximately 11%.)

5.10.71 **SET** current source to 20 mA ( $\pm$ .25 mA).

5.10.72 **RECORD** the Data Table Access Module Flammable Gas display on the "Dome Space FGM Input/Output Table" below. (Expected value to be approximately 30%.)

<b>Dome Space FGM Input/Output Table</b>	
<b>Input (mA)</b>	<b>Output (as displayed on Data Table Access Module)</b>
4	
10	
20	

5.10.73 DISCONNECT the current source.

**THERMOCOUPLE INPUTS TO PLC**

5.10.74 WARM thermocouple SALW-TE-6004M, located in the Instrument Enclosure.

5.10.75 ENSURE Data Table Access Module displays a changed temperature.

\_\_\_\_\_  
 Engineer Signature

\_\_\_\_\_  
 Date

5.10.76 ENSURE SALW-TE-6004M temperature decreases after heat source removed.

5.10.77 WARM thermocouple SALW-TE-6003M, located in INSTRUMENT AIR ENCLOSURE.

5.10.78 ENSURE Data Table Access Module displays a changed temperature.

\_\_\_\_\_  
 Engineer Signature

\_\_\_\_\_  
 Date

5.10.79 ENSURE SALW-TE-6003M temperature decreases after heat source removed.

5.10.80 ENSURE a thermocouple probe is connected to the intrinsic side of top thermocouple module (MTL 3081) in the Intrinsic Safe Panel. (This will simulate pump temperature.)

5.10.81 WARM the connected thermocouple probe.

5.10.82 \_\_\_ **ENSURE** Data Table Access Module displays a changed temperature.

\_\_\_\_\_  
Engineer Signature

\_\_\_\_\_  
Date

5.10.83 \_\_\_ **ENSURE** the connected probe temperature decreases after heat source removed.

5.10.84 \_\_\_ **DISCONNECT** the temperature probe.

5.10.85 \_\_\_ **ENSURE** a thermocouple probe is connected to the second thermocouple module in the Intrinsic Safe panel. (This will simulate jumper temperature.)

5.10.86 \_\_\_ **WARM** the thermocouple probe.

5.10.87 \_\_\_ **ENSURE** Data Table Access Module displays a changed temperature

\_\_\_\_\_  
Engineer Signature

\_\_\_\_\_  
Date

5.10.88 \_\_\_ **ENSURE** SALW-TE-6002M temperature decreases after heat source removed.

5.10.89 \_\_\_ **DISCONNECT** the temperature probe.

### **RECIRCULATION FLUSH PRESSURE SIGNAL TO PLC**

5.10.90 \_\_\_ **ENSURE** a current source is connected to points RFPT+ and RFPT- at terminal board TB2 in the Instrument panel. (Set the current source to "TRANSMITTER SIMULATE.")

5.10.91 \_\_\_ **SET** the current source to 4mA.

5.10.92 \_\_\_ **SLOWLY** increase the current output until an alarm on the DTAM for High Recirc. Flush Pressure(alarm 39) occurs. (Approx. 12.5mA.)

5.10.93 \_\_\_ **ACKNOWLEDGE** alarm.

5.10.94 \_\_\_ **ENSURE** the pressure on the DTAM for RFPT is approximately 15psi.

- 5.10.95 \_\_\_ **DECREASE** the current source to approximately 4mA.
- 5.10.96 \_\_\_ **ENSURE** the High Recirc. Flush Pressure alarm clears on the DTAM.
- 5.10.97 \_\_\_ **DISCONNECT** the current source.
- 5.10.98 \_\_\_ **ENSURE** a "RFPT SIGNAL LOSS" alarm (14) occurs.
- 5.10.99 \_\_\_ **ACKNOWLEDGE** the alarm.

**JUMPER FLUSH PRESSURE SIGNAL TO PLC**

- 5.10.100 \_\_\_ **ENSURE** a current source is connected to points JFPT+ and JFPT- at the intrinsic side terminal board in the Intrinsic Safe panel. (Set the current source to "TRANSMITTER SIMULATE.")
- 5.10.101 \_\_\_ **SET** the current source to 4mA.
- 5.10.102 \_\_\_ **SLOWLY** increase the current output until an alarm on the DTAM for High Flush Pressure(alarm 3) occurs and the BLUE light on the instrument panel is ON. (Approx. 12.5mA.)
- 5.10.103 \_\_\_ **ACKNOWLEDGE** alarm.
- 5.10.104 \_\_\_ **ENSURE** the pressure on the DTAM for JFPT is approximately 15psi.
- 5.10.105 \_\_\_ **DECREASE** the current source to 4mA.
- 5.10.106 \_\_\_ **ENSURE** the High Flush Pressure alarm clears on the DTAM and the BLUE light turns OFF.
- 5.10.107 \_\_\_ **DISCONNECT** the current source.
- 5.10.108 \_\_\_ **ENSURE** a "JFPT SIGNAL LOSS" alarm (16) occurs.
- 5.10.109 \_\_\_ **ACKNOWLEDGE** the alarm.

**LOW PRESSURE INTERLOCK (TRANSDUCER) INPUT**

- 5.10.110 \_\_\_ **ENSURE** a current source is connected to points PXPT+ and PXPT- at the intrinsic side terminal board in the Intrinsic Safe panel. (Set the current source to "TRANSMITTER SIMULATE.")

RPP-5073  
REVISION 0

- 5.10.111 \_\_\_**ENSURE** a normally closed transducer is connected across the LS-1+ and LS-1- and a normally open transducer across the LS-2+ AND LS-2- points on the intrinsic safe terminal board in the Intrinsic Safe panel.
- 5.10.112 \_\_\_**ACTUATE** both transducers by placing a piece of steel in front of the each transducer face.
- 5.10.113 \_\_\_**ENSURE** the laptop computer is connected to the PLC and on-line.
- 5.10.114 \_\_\_**SET** the current source to approximately 6mA on transmitter simulate.
- 5.10.115 \_\_\_**ENSURE** the GREEN light on the instrument panel is ON.
- 5.10.116 \_\_\_**APPLY** software forces or bypasses to allow the pump to start including the recirc low flow. Record the forces and bypasses installed.
- 
- 
- 
- 5.10.117 \_\_\_**TURN** selector switch on Jet pump motor starter to ON.
- 5.10.118 \_\_\_**PRESS** the pump start from DTAM.
- 5.10.119 \_\_\_**ENSURE** the RED light on the instrument panel is ON and the GREEN light is OFF.
- 5.10.120 \_\_\_**LOWER** the current input to approximately 4.8mA or until Timer 4.1 starts timing on rung 0 of ladder 5 as observed on the lap top.
- 5.10.121 \_\_\_**ENSURE** that the amber light on the instrument panel turns ON immediately after the timer starts.

RPP-5073  
REVISION 0

5.10.122 \_\_\_ **ENSURE** after a 30 second delay (Timer 4.1 times out) the following occurs:

- \_\_\_ "XFR Pressure LOW" alarm (alarm 1) occurs at the DTAM;
- \_\_\_ a pump shutdown occurs indicated by the horn sounding, strobe flashing;
- \_\_\_ a pump shutdown alarm on the DTAM;
- \_\_\_ the red light turns OFF;
- \_\_\_ and the green light turns ON.

**ACKNOWLEDGE** alarms at Data Table Access Module to view the various alarms.

5.10.123 \_\_\_ **INCREASE** the current to approximately 6mA to clear the "XFR PRESSURE LOW" alarm and turn OFF amber light.

5.10.124 \_\_\_ **LEAVE** the current source in place for the high pressure section.

5.10.125 \_\_\_ **RESET** as necessary the forces for the high pressure test. Record changes made.

---

---

**HIGH PRESSURE INTERLOCK (PS-1-1) INPUT**

5.10.126 \_\_\_ **PRESS** the pump start from DTAM.

5.10.127 \_\_\_ **ENSURE** the RED light on the instrument panel is ON and the GREEN light is OFF.

5.10.128 \_\_\_ **INCREASE** the current to approximately 11.5mA or until Timer 4.2 on rung 2 of ladder 5 starts timing as observed on the laptop computer.

5.10.129 \_\_\_ **ENSURE** after a 3 second delay the following occurs:

- \_\_\_ "XFR Pressure HIGH" alarm (alarm 2) at the DTAM;
- \_\_\_ pump shutdown occurs indicated by the horn sounding, strobe flashing;
- \_\_\_ shutdown alarm on the DTAM;
- \_\_\_ the red light turns OFF;
- \_\_\_ the green light turning ON.

**ACKNOWLEDGE** the alarms at the DTAM to view the various alarms.

5.10.130 \_\_\_ **RETURN** the current to approximately 6mA and leave in place for the next section. **ENSURE** the high pressure alarm clears.

\_\_\_ **LEAVE** the software forces and bypasses in place for the next sections.



## **5.11 DISCRETE SIGNAL INPUTS TO PLC AND DTAM**

NOTE: The DIP switches on the Intrinsic Safe Panel may require changing in order to get the proper responses for LS-1 and LS-2.

### **JR-1 VALVE POSITION (LS-1/LS-2) INPUT**

- 5.11.1        **ENSURE** a normally closed transducer is connected across the LS-1+ and LS-1- and a normally open transducer across the LS-2+ AND LS-2- points on the intrinsic safe terminal board in the Intrinsic Safe panel.
- 5.11.2        **ENSURE** both transducers are actuated by a piece of steel in front of the each transducer face.
- 5.11.3        **ENSURE** the JR-1 valve indicates "norm" at the Data Table Access Module.
- 5.11.4        **REMOVE** the metal from in front of the LS-1 switch installed in the above step.
- 5.11.5        **ENSURE** the JR-1 valve indicates "NON-PROCESS" at the Data Table Access Module and address N20:32/0 is actuated on ladder 5 (rung 89).
- 5.11.6        **REMOVE** the metal from in front of the LS-2 switch.
- 5.11.7        **ENSURE** the JR-1 valve still indicates "NON-PROCESS" at the Data Table Access Module and address N20:32/1 is actuated on ladder 5 (rung 91).
- 5.11.8        **REPLACE** the metal in front of the LS-2 and the LS-1 transducers.
- 5.11.9        **ENSURE** the JR-1 valve indicates " norm" at the Data Table Access Module and addresses N20:32/0 and N20:32/1 are clear on ladder 5 (around rungs 89 and 91).
- 5.11.10        **LEAVE** the transducers in place and actuated for the following sections.

### **DILUTION TANK NO FLOW INPUT**

- 5.11.11        **ENSURE** a normally closed switch is connected across terminal points DIL-F and CKT5H-A on terminal board TB4 in the Instrument Cabinet.

RPP-5073  
REVISION 0

5.11.12 ENSURE software forces and bypasses are in place to start the pump.  
Record changes made.

---

---

5.11.13 ENSURE no dilution tank no flow alarm on the DTAM (alarm 35).

5.11.14 START the pump from the DTAM.

5.11.15 OPEN the switch at TB4.

5.11.16 ENSURE after a **5-minute delay** a dilution tank no flow alarm on the DTAM and a pump shutdown occurs.

5.11.17 ACKNOWLEDGE the alarm.

5.11.18 CLOSE the switch.

5.11.19 ENSURE alarm clears.

5.11.20 DISCONNECT the switch.

**FLAMMABLE GAS MONITOR INPUT**

5.11.21 ENSURE a normally closed switch is connected to points FGM and CKT5H-A on terminal board TB 4 in the instrument cabinet.

5.11.22 ENSURE software forces and bypasses are in place to start the pump.  
Record changes made.

---

---

5.11.23 ENSURE no FGM interlock alarm on the DTAM (alarm 22).

5.11.24 START the pump from the DTAM.

5.11.25 OPEN the switch.

5.11.26 ENSURE an FGM alarm on the DTAM and the pump shuts down immediately.

5.11.27 ACKNOWLEDGE the alarm.

5.11.28 \_\_\_ **CLOSE** the switch.

5.11.29 \_\_\_ **ENSURE** the FGM alarm clears.

5.11.30 \_\_\_ **LEAVE** the switch connected for the Heat Trace check.

**HEAT TRACE CONTROL FOR PUMP AND JUMPER**

5.11.31 \_\_\_ **ENSURE** the Heat Trace control on the DTAM is OFF.

5.11.32 \_\_\_ **ENSURE** that heat trace relays HT-1 and HT-2 are deenergized by checking for zero voltage across points 2 and 7 at each relay.

5.11.33 \_\_\_ **ENSURE** zero voltage at TB12 between HT-1 and CKT3-N.

5.11.34 \_\_\_ **TURN ON** heat trace from DTAM to actuate relays HT-1 and HT-2.

5.11.35 \_\_\_ **CHECK** for 120vac at TB-12, points HT-1 and CKT3-N.

5.11.36 \_\_\_ **OPEN** the FGM switch.

5.11.37 \_\_\_ **ENSURE** 0vac at TB-12, points HT-1 and CKT3-N.

5.11.38 \_\_\_ **TURN OFF** heat trace from the DTAM.

5.11.39 \_\_\_ **REMOVE** the switch.

5.11.40 \_\_\_ **REMOVE** all software forces and bypasses.

5.11.41 \_\_\_ **REMOVE** the LS-1 and LS-2 transducers.

5.11.42 Engineer **VERIFY** that section 5.11 is complete by **SIGNING** below.

\_\_\_\_\_  
Engineer Signature

\_\_\_\_\_  
Date

5.11.43 Quality Assurance Inspector **VERIFY** that section 5.11 is complete by signing below.

\_\_\_\_\_  
Quality Assurance Inspector Signature

\_\_\_\_\_  
Date

## 5.12 HEATERS AND AIR CONDITIONER

- 5.12.1        **TURN** the heater ON in the air compressor cabinet. Set the thermostat high enough to allow the unit to operate.
- 5.12.2        **RESET** the thermostat to approximately 40 degrees F to allow the heat to turn OFF.
- 5.12.3        **TURN** the fan thermostat switch low to allow the fan in the air compressor cabinet to run.
- 5.12.4        **RESET** the fan switch to approximately 90 degrees.
- 5.12.5        **TURN** the heater ON in the WFIE cabinet. Set the thermostat high enough to allow the unit to operate.
- 5.12.6        **RESET** the thermostat to approximately 40 degrees F to allow the heat to turn OFF.
- 5.12.7        **TURN** the heater ON in the Water cabinet. Set the thermostat high enough to allow the unit to operate.
- 5.12.8        **RESET** the thermostat to approximately 40 degrees F to allow the heat to turn OFF.
- 5.12.9        **TURN** the heater ON in the Instrument cabinet. Set the thermostat high enough to allow the unit to operate.
- 5.12.10        **RESET** the thermostat to approximately 40 degrees F to allow the heat to turn OFF.
- 5.12.11        **TURN ON** the air conditioner in the Instrument cabinet. If necessary, remove the front grill on the unit and adjust the temperature setting lower to get the unit to operate.
- 5.12.12        **RESET** the temperature setting to approximately 90 to 95 degrees. (Remove the grill and filter on the front of the unit for access to the adjustment.)

RPP-5073  
REVISION 0

5.12.13 Engineer **VERIFY** that section 5.12 is complete by **SIGNING** below.

---

Engineer Signature

Date

5.12.14 Quality Assurance Inspector **VERIFY** that section 5.12 is complete by signing below.

---

Quality Assurance Inspector Signature

Date

### 5.13 LEAK DETECTION INTERLOCK CHECK

- 5.13.1 \_\_\_\_\_ Set up one or two buckets for leak detector testing if leak detector probes are used for testing.

NOTE - A supply of water needs to be available to pour into the buckets during testing.

- Pump operation will be simulated during the remainder of the ATP.

#### WARNING

Energized circuits and leads are contained inside the cabinet. Observe appropriate electrical. Comply with HNF-PRO-088, ELECTRICAL WORK SAFETY to avoid personnel electrical shock hazards.

- 5.13.2 \_\_\_\_\_ **ENSURE** performed the CGI dedication for the leak detector relays per HNF-4275 and WTF-1-18 and WTF-30-16.
- 5.13.3 \_\_\_\_\_ **ENSURE** a leak detector probe is connected to the primary leak detector terminals at TB11 in the Instrument Cabinet, points SD-1A, SD-1B, SA-1A, and SA-1B and **CONNECT** a leak detector probe to leak detector #1 terminals at TB11 in the Instrument Cabinet, points SD-2A, SD-2B, SA-2A, and SA-2B. **IF NECESSARY** remove the jumpers from the terminal block for leak detector #1.

#### OR

\_\_\_\_\_ **ENSURE** a normally open switch is connected to the primary leak detector terminals at TB11 in the Instrument Cabinet, points SD-1A, SD-1B, SA-1A, and SA-1B and **CONNECT** a normally open switch to leak detector #1 terminals at TB11 in the Instrument Cabinet, points SD-2A, SD-2B, SA-2A, and SA-2B. (NOTE: Connect SD-MA and SA-MA wires to one pole of the switch and SD-MB and SA-MB wires to the other pole of the switch.) **IF NECESSARY** remove the jumpers from the terminal block for leak detector #1.

- 5.13.4 \_\_\_\_\_ **ENSURE** no primary leak detector alarms at the DTAM (alarms 6 and 7).
- 5.13.5 \_\_\_\_\_ **PLACE** the primary leak detector assembly in a bucket of water or close the test switch on the primary leak detector.

RPP-5073  
REVISION 0

- 5.13.6        **ENSURE** a leak detector leak alarm for the primary leak detector is received at the DTAM (alarm 6) after a 3 second delay.
- 5.13.7        **ACKNOWLEDGE** the Leak Detector Alarm at the Data Table Access Module.
- 5.13.8        **REMOVE** the leak detector assembly from the bucket and allow the water to drain off the assembly into the bucket **or** open the test switch.
- 5.13.9        **ENSURE** the leak detector alarms clear at the DTAM.
- 5.13.10     **DISCONNECT** one of the “SD” wires going to the probe or switch.
- 5.13.11     **ENSURE** trouble alarm 7 occurs.
- 5.13.12     **ACKNOWLEDGE** the alarm.
- 5.13.13     **ENSURE** no leak detector #1 alarms at the DTAM (alarms 18 and 19).
- 5.13.14     **PLACE** the leak detector #1 assembly in a bucket of water **or** close the switch for leak detector #1.
- 5.13.15     **ENSURE** a leak detector leak for leak detector #1 is received at the DTAM (alarm 18) after a 3 second delay.
- 5.13.16     **ACKNOWLEDGE** the Leak Detector Alarm at the Data Table Access Module.
- 5.13.17     **REMOVE** the leak detector assembly from the bucket and allow the water to drain off the assembly into the bucket **or** open the test switch.
- 5.13.18     **ENSURE** the leak detector alarms clear at the DTAM.
- 5.13.19     **DISCONNECT** one of the “SD” wires going to the probe or switch.
- 5.13.20     **ENSURE** trouble alarm 19 occurs.
- 5.13.21     **ACKNOWLEDGE** the alarm.
- 5.13.22     **DISCONNECT** the probes or switches from TB11.
- 5.13.23     **ENSURE** the jumpers for leak detector #1 are installed at TB11.

RPP-5073  
REVISION 0

5.13.24 Engineer **VERIFY** that section 5.13 is complete by **SIGNING** below.

---

Engineer Signature

Date

5.13.25 Quality Assurance Inspector **VERIFY** that section 5.13 is complete by signing below.

---

Quality Assurance Inspector Signature

Date

## 5.14 SKID SHUTDOWN AFTER ATP

- 5.14.1 Bleed the air pressure off the air system by turning the selector switch on the air compressor starter to OFF and then OPENING the air drain valves SALW-V-6043M, SALW-V-6046M, SALW-V-6047M, AND SALW-V-6037M.
- 5.14.2 Ensure the following PIC skid circuit disconnects, breakers and fuses are OPEN or OFF.

\_\_\_\_ SALW-DS-6002M    \_\_\_\_ SALW-DS-6003M    \_\_\_\_ SALW-DS-6004M    \_\_\_\_ SALW-DS-6005M

The following breakers are in distribution panel SALW-DP-6001M:

____ Breaker "MAIN"	____ Breaker 2
____ Breaker 1	____ Breaker 4
____ Breaker 3	____ Breaker 6
____ Breaker 5	____ Breaker 8
____ Breaker 7	____ Breaker 10
____ Breaker 9	____ Breaker 12
____ Breaker 11	____ Breaker 14
____ Breaker 13	

- 5.14.3 \_\_\_\_ DISCONNECT the power plug from the 480vac power source.
- 5.14.4 Ensure the following PIC skid valves in the WFIE cabinet are OPEN.

\_\_\_\_ SALW-V-6035M (EQUALIZING)  
\_\_\_\_ SALW-V-6036M (EQUALIZING)

- 5.14.5 Ensure the following PIC skid valves are CLOSED.

Air Compressor cabinet:

\_\_\_\_ SALW-V-6025M  
\_\_\_\_ SALW-V-6026M  
\_\_\_\_ SALW-V-6034M  
\_\_\_\_ SALW-V-6043M  
\_\_\_\_ SALW-V-6044M  
\_\_\_\_ SALW-V-6046M  
\_\_\_\_ SALW-V-6047M  
\_\_\_\_ SALW-V-6048M  
\_\_\_\_ SALW-V-6049M

Water cabinet:

\_\_\_\_ SALW-V-6027M  
\_\_\_\_ SALW-V-6028M  
\_\_\_\_ SALW-V-6029M  
\_\_\_\_ SALW-V-6030M  
\_\_\_\_ SALW-V-6031M  
\_\_\_\_ SALW-V-6032M  
\_\_\_\_ SALW-V-6037M

RPP-5073  
REVISION 0

WFIE Cabinet:

_____ SALW-V-6001M	_____ SALW-V-6015M
_____ SALW-V-6002M	_____ SALW-V-6016M
_____ SALW-V-6003M	_____ SALW-V-6017M
_____ SALW-V-6004M	_____ SALW-V-6018M
_____ SALW-V-6005M	_____ SALW-V-6019M
_____ SALW-V-6006M	_____ SALW-V-6020M
_____ SALW-V-6007M	_____ SALW-V-6021M
_____ SALW-V-6008M	_____ SALW-V-6035M LOW
_____ SALW-V-6011M	_____ SALW-V-6035M HIGH
_____ SALW-V-6012M	_____ SALW-V-6036M LOW
_____ SALW-V-6013M	_____ SALW-V-6036M HIGH
_____ SALW-V-6014M	

5.14.6 \_\_\_\_\_ ENSURE the power plug on the power cable is the correct model per H-14-103546, item 41.

5.14.7 Engineer **VERIFY** that section 5.14 is complete by **SIGNING** below.

\_\_\_\_\_  
Engineer Signature

\_\_\_\_\_  
Date

5.14.8 Quality Assurance Inspector **VERIFY** that section 5.14 is complete by signing below.

\_\_\_\_\_  
Quality Assurance Inspector Signature

\_\_\_\_\_  
Date

**5.15 REDLINE INCORPORATION**

5.15.1 \_\_\_\_\_ ENSURE the redlines identified in the redline log in the Fabrication work package are incorporated into the revised drawings for skid "M".

NOTE: Redlines incorporation must meet the intent of the redline log. The redlines may not be exactly the same as marked on the working drawings. Example: If a part was added to a drawing and then it is discovered that the part already existed on the drawing, then the final incorporation may be to increase the quantity of the existing part. Drawing views may change from the redline version in order to meet drafting standards.

5.15.2 Engineer to VERIFY section 5.15 is completed by signing below.

---

Engineer Signature

Date

5.15.3 Quality Assurance Inspector to VERIFY section 5.15 is completed by signing below.

---

Quality Assurance Inspector Signature

Date





# ACCEPTANCE TEST PROCEDURE EXCEPTION RECORD

This page may be reproduced as necessary.

ATP step number:	ATP Exception Log Number
<b>Description of Exception:</b>	
<b>Resolution of Exception:</b>	
<b>Date of Resolution:</b>	
<b>Cognizant Engineer signature:</b>	
<b>Quality Assurance signature:</b>	
<b>Design Authority:</b>	
<b>RESOLUTION COMPLETED: (date)</b>	
<b>Quality Assurance:</b>	
<b>Cognizant Engineer:</b>	

## ACCEPTANCE TEST PROCEDURE ACCEPTANCE RECORD

This Acceptance Test Procedure has been completed and the results, including red-line changes, exceptions, and exception resolutions, have been reviewed for compliance with the intent of the Purpose (Section 1.0). The test results are accepted by the undersigned:

---

**Cognizant Engineer (Signature)**

**(Print Name)**

**Date**

---

**Quality Assurance (Signature)**

**(Print Name)**

**Date**



