

ENGINEERING CHANGE NOTICE

1. ECN 644838

Page 1 of 2

Proj.
ECN

2. ECN Category (mark one) Supplemental <input type="checkbox"/> Direct Revision <input checked="" type="checkbox"/> Change ECN <input type="checkbox"/> Temporary <input type="checkbox"/> Standby <input type="checkbox"/> Supersedeure <input type="checkbox"/> Cancel/Void <input type="checkbox"/>	3. Originator's Name, Organization, MSIN, and Telephone No. Edwin A. Harding/FDNW/B4-57/376-2398	4. USQ Required? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	5. Date June 22, 1998			
				6. Project Title/No./Work Order No. Project W-314	7. Bldg./Sys./Fac. No. 241-AN-A & -B Valve Pits	8. Approval Designator Q
				9. Document Numbers Changed by this ECN (includes sheet no. and rev.) HNF-SD-W314-001 Rev. 0, HNF-1733 Rev. 2, HNF-1902 Rev. 2	10. Related ECN No(s). N/A	11. Related PO No. N/A

12a. Modification Work <input type="checkbox"/> Yes (fill out Blk. 12b) <input checked="" type="checkbox"/> No (NA Blks. 12b, 12c, 12d)	12b. Work Package No. N/A	12c. Modification Work Complete N/A Design Authority/Cog. Engineer Signature & Date	12d. Restored to Original Condition (Temp. or Standby ECN only) N/A Design Authority/Cog. Engineer Signature & Date
---	----------------------------------	---	---

13a. Description of Change

13b. Design Baseline Document? Yes No *6/24/98*

1) Test & Evaluation Plan For Project W-314, HNF-SD-W314-001 Rev. 1 Renamed Construction Acceptance Test (CAT) to Construction Test & Inspection (CTI).

2) 241-AN-A Valve Pit Specific Test & Evaluation Plan, HNF-1733 Rev. 2 Delete reference to Impact Wrench Assembly Factory Acceptance Test (FAT). Rename Construction Acceptance Test (CAT) to Construction Test & Inspection (CTI). Added test review, approval, witness responsibilities.

3) 241-AN-B Valve Pit Specific Test & Evaluation Plan, HNF-1902 Rev. 2 Rename Construction Acceptance Test (CAT) to Construction Test & Inspection (CTI). Added test review, approval, witness responsibilities.

14a. Justification (mark one)

Criteria Change <input checked="" type="checkbox"/>	Design Improvement <input type="checkbox"/>	Environmental <input type="checkbox"/>	Facility Deactivation <input type="checkbox"/>
As-Found <input type="checkbox"/>	Facilitate Const <input type="checkbox"/>	Const. Error/Omission <input type="checkbox"/>	Design Error/Omission <input type="checkbox"/>

14b. Justification Details

Corrected W-314 Test & Evaluation Plan and 241-AN-A Valve Pit Specific Test & Evaluation Plan to reflect current Project status.

15. Distribution (include name, MSIN, and no. of copies)

K.A. Boes	R3-25 (1)	E.A. Harding	B4-57 (1)
D.E. Bowers	S5-13 (1)	R.L. Legg	R2-50 (1)
H.M. Chafin	R3-25 (1)	D.L. McGrew	R3-25 (1)
D.P. Devine	S5-50 (1)	T.K. Ravencraft	S5-03 (1)
R.A. Dodd	S5-07 (1)	B.L. Syverson	G3-12 (1)
W.H. Hays	B4-57 (1)	T.L. Warnick	E6-11 (1)
J.L. Homan	R3-25 (1)	Project Files	G3-12 (1)
R.W. Jacobson	R2-50 (1)		
J.T. Koberg	G3-12 (1)		

SEE ATT. 6/24/98

RELEASE STAMP

JUN 25 1998

DATE: *6/24/98*

STA: 37

HANFORD RELEASE

ID: 20

ENGINEERING CHANGE NOTICE

16. Design Verification Required <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	17. Cost Impact <table style="width: 100%; border-collapse: collapse;"> <tr> <th colspan="2" style="text-align: center;">ENGINEERING</th> <th colspan="2" style="text-align: center;">CONSTRUCTION</th> </tr> <tr> <td style="width: 25%;">Additional</td> <td style="width: 25%;"><input type="checkbox"/> \$</td> <td style="width: 25%;">Additional</td> <td style="width: 25%;"><input type="checkbox"/> \$</td> </tr> <tr> <td>Savings</td> <td><input type="checkbox"/> \$</td> <td>Savings</td> <td><input type="checkbox"/> \$</td> </tr> </table>	ENGINEERING		CONSTRUCTION		Additional	<input type="checkbox"/> \$	Additional	<input type="checkbox"/> \$	Savings	<input type="checkbox"/> \$	Savings	<input type="checkbox"/> \$	18. Schedule Impact (days) Improvement <input type="checkbox"/> Delay <input type="checkbox"/>
ENGINEERING		CONSTRUCTION												
Additional	<input type="checkbox"/> \$	Additional	<input type="checkbox"/> \$											
Savings	<input type="checkbox"/> \$	Savings	<input type="checkbox"/> \$											

19. Change Impact Review: Indicate the related documents (other than the engineering documents identified on Side 1) that will be affected by the change described in Block 13. Enter the affected document number in Block 20.

SDD/DD	<input type="checkbox"/>	Seismic/Stress Analysis	<input type="checkbox"/>	Tank Calibration Manual	<input type="checkbox"/>
Functional Design Criteria	<input type="checkbox"/>	Stress/Design Report	<input type="checkbox"/>	Health Physics Procedure	<input type="checkbox"/>
Operating Specification	<input type="checkbox"/>	Interface Control Drawing	<input type="checkbox"/>	Spares Multiple Unit Listing	<input type="checkbox"/>
Criticality Specification	<input type="checkbox"/>	Calibration Procedure	<input type="checkbox"/>	Test Procedures/Specification	<input type="checkbox"/>
Conceptual Design Report	<input type="checkbox"/>	Installation Procedure	<input type="checkbox"/>	Component Index	<input type="checkbox"/>
Equipment Spec.	<input type="checkbox"/>	Maintenance Procedure	<input type="checkbox"/>	ASME Coded Item	<input type="checkbox"/>
Const. Spec.	<input type="checkbox"/>	Engineering Procedure	<input type="checkbox"/>	Human Factor Consideration	<input type="checkbox"/>
Procurement Spec.	<input type="checkbox"/>	Operating Instruction	<input type="checkbox"/>	Computer Software	<input type="checkbox"/>
Vendor Information	<input type="checkbox"/>	Operating Procedure	<input type="checkbox"/>	Electric Circuit Schedule	<input type="checkbox"/>
OM Manual	<input type="checkbox"/>	Operational Safety Requirement	<input type="checkbox"/>	ICRS Procedure	<input type="checkbox"/>
FSAR/SAR	<input type="checkbox"/>	IEFD Drawing	<input type="checkbox"/>	Process Control Manual/Plan	<input type="checkbox"/>
Safety Equipment List	<input type="checkbox"/>	Cell Arrangement Drawing	<input type="checkbox"/>	Process Flow Chart	<input type="checkbox"/>
Radiation Work Permit	<input type="checkbox"/>	Essential Material Specification	<input type="checkbox"/>	Purchase Requisition	<input type="checkbox"/>
Environmental Impact Statement	<input type="checkbox"/>	Fac. Proc. Samp. Schedule	<input type="checkbox"/>	Tickler File	<input type="checkbox"/>
Environmental Report	<input type="checkbox"/>	Inspection Plan	<input type="checkbox"/>	N/A	<input checked="" type="checkbox"/>
Environmental Permit	<input type="checkbox"/>	Inventory Adjustment Request	<input type="checkbox"/>		<input type="checkbox"/>

20. Other Affected Documents: (NOTE: Documents listed below will not be revised by this ECN.) Signatures below indicate that the signing organization has been notified of other affected documents listed below.

Document Number/Revision	Document Number/Revision	Document Number/Revision
N/A		

21. Approvals

<table style="width: 100%; border-collapse: collapse;"> <tr> <th style="width: 60%;">Signature</th> <th style="width: 40%;">Date</th> </tr> <tr> <td>Design Authority, D.E. Bowers <i>D.E. Bowers</i></td> <td style="text-align: center;">6-23-98</td> </tr> <tr> <td>W-314 Startup Mgr., W.H. Hays <i>W.H. Hays</i></td> <td style="text-align: center;">6-23-98</td> </tr> <tr> <td>Project W-314 Proj. Mgr., J.L. Homan <i>J.L. Homan</i></td> <td style="text-align: center;">6/23/98</td> </tr> <tr> <td>QA, H.M. Chafin <i>Hank M. Chafin</i></td> <td style="text-align: center;">6-23-98</td> </tr> <tr> <td>DSTF OPS., R.A. Dodd <i>R.A. Dodd</i></td> <td style="text-align: center;">6-23-98</td> </tr> <tr> <td>S.E. Mgmt., D.L. McGrew <i>D.L. McGrew</i></td> <td style="text-align: center;">6-23-98</td> </tr> <tr> <td>Chief Test Director, R.L. Legg <i>R.L. Legg</i></td> <td style="text-align: center;">6-23-98</td> </tr> <tr> <td>Environ.</td> <td style="text-align: center;">_____</td> </tr> <tr> <td>Safety</td> <td style="text-align: center;">_____</td> </tr> <tr> <td>Other R.W. Jacobson <i>R.W. Jacobson</i></td> <td style="text-align: center;">6/23/98</td> </tr> </table>	Signature	Date	Design Authority, D.E. Bowers <i>D.E. Bowers</i>	6-23-98	W-314 Startup Mgr., W.H. Hays <i>W.H. Hays</i>	6-23-98	Project W-314 Proj. Mgr., J.L. Homan <i>J.L. Homan</i>	6/23/98	QA, H.M. Chafin <i>Hank M. Chafin</i>	6-23-98	DSTF OPS., R.A. Dodd <i>R.A. Dodd</i>	6-23-98	S.E. Mgmt., D.L. McGrew <i>D.L. McGrew</i>	6-23-98	Chief Test Director, R.L. Legg <i>R.L. Legg</i>	6-23-98	Environ.	_____	Safety	_____	Other R.W. Jacobson <i>R.W. Jacobson</i>	6/23/98	<table style="width: 100%; border-collapse: collapse;"> <tr> <th style="width: 60%;">Signature</th> <th style="width: 40%;">Date</th> </tr> <tr> <td>Design Agent, J.T. Koberg <i>J.T. Koberg</i></td> <td style="text-align: center;">6/23/98</td> </tr> <tr> <td>PE</td> <td style="text-align: center;">_____</td> </tr> <tr> <td>QA, H.M. Chafin <i>Hank M. Chafin</i></td> <td style="text-align: center;">6-23-98</td> </tr> <tr> <td>Safety</td> <td style="text-align: center;">_____</td> </tr> <tr> <td>Design</td> <td style="text-align: center;">_____</td> </tr> <tr> <td>Environ.</td> <td style="text-align: center;">_____</td> </tr> <tr> <td>Other</td> <td style="text-align: center;">_____</td> </tr> </table> <p style="margin-top: 10px;"><u>DEPARTMENT OF ENERGY</u></p> <p>Signature or a Control Number that tracks the Approval Signature</p> <p style="margin-top: 10px;"><u>ADDITIONAL</u></p>	Signature	Date	Design Agent, J.T. Koberg <i>J.T. Koberg</i>	6/23/98	PE	_____	QA, H.M. Chafin <i>Hank M. Chafin</i>	6-23-98	Safety	_____	Design	_____	Environ.	_____	Other	_____
Signature	Date																																						
Design Authority, D.E. Bowers <i>D.E. Bowers</i>	6-23-98																																						
W-314 Startup Mgr., W.H. Hays <i>W.H. Hays</i>	6-23-98																																						
Project W-314 Proj. Mgr., J.L. Homan <i>J.L. Homan</i>	6/23/98																																						
QA, H.M. Chafin <i>Hank M. Chafin</i>	6-23-98																																						
DSTF OPS., R.A. Dodd <i>R.A. Dodd</i>	6-23-98																																						
S.E. Mgmt., D.L. McGrew <i>D.L. McGrew</i>	6-23-98																																						
Chief Test Director, R.L. Legg <i>R.L. Legg</i>	6-23-98																																						
Environ.	_____																																						
Safety	_____																																						
Other R.W. Jacobson <i>R.W. Jacobson</i>	6/23/98																																						
Signature	Date																																						
Design Agent, J.T. Koberg <i>J.T. Koberg</i>	6/23/98																																						
PE	_____																																						
QA, H.M. Chafin <i>Hank M. Chafin</i>	6-23-98																																						
Safety	_____																																						
Design	_____																																						
Environ.	_____																																						
Other	_____																																						



TEST AND EVALUATION PLAN

for Project W-314 Tank Farm Restoration and Safe Operations

William H Hays

Numatec Hanford Company, Richland, WA 99352
U.S. Department of Energy Contract DE-AC06-96RL13200


EDT/ECN: 644838 UC: 2030
Org Code: 8C610 Charge Code: N314K
B&R Code: EW3130010 Total Pages: 42

Key Words: Test and Evaluation Plan, Tank Farm Restoration and Safe Operations, Project W-314

Abstract: This Test & Evaluation Plan (TEP) defines the objectives, roles, responsibilities, and overall strategy for conducting test & evaluation activities for the W-314 Project.

TRADEMARK DISCLAIMER. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors.

Printed in the United States of America. To obtain copies of this document, contact: Document Control Services, P.O. Box 950, Mailstop H6-08, Richland WA 99352, Phone (509) 372-2420; Fax (509) 376-4989.



Janis Aardal 6-25-98
Release Approval Date

Release Stamp

Approved for Public Release

TEST AND EVALUATION PLAN

for

PROJECT W-314

TANK FARM RESTORATION AND SAFE OPERATIONS

Prepared by
Fluor Daniel Northwest
June 22, 1998

for

NUMATEC HANFORD CORPORATION

TABLE OF CONTENTS

CHAPTER 1	INTRODUCTION, PURPOSE, AND SCOPE	1
1.1	INTRODUCTION	1
1.2	PURPOSE	1
1.3	SCOPE	2
CHAPTER 2	GOALS AND OBJECTIVES	3
2.1	GOALS	3
2.2	OBJECTIVES	3
2.3	T&E DESIGN PHASE	3
2.4	T&E CONSTRUCTION PHASE	4
2.5	T&E TURN-OVER PHASE	6
2.6	T&E OPERATIONS AND MAINTENANCE PHASE	8
CHAPTER 3	ORGANIZATION AND RESPONSIBILITIES	10
3.1	DEPARTMENT OF ENERGY (DOE-RL)	10
3.2	FLUOR DANIEL HANFORD	10
3.3	PROJECT MANAGEMENT (NHC)	10
3.3.1	PROJECT MANAGEMENT AND ENGINEERING	10
3.3.2	TFRSO STARTUP GROUP	11
3.4	JOINT TEST REVIEW GROUP (LMHC)	12
3.5	TEST SUPPORT GROUP (FDNW)	13
3.6	TANK FARM OPERATIONS (LMHC)	13
3.6.1	CHIEF TEST DIRECTOR	14
3.7	MAINTENANCE GROUP (LMHC)	14
3.8	DESIGN AGENT (FDNW)	15
3.9	CONSTRUCTION (FDNW)	15
3.10	MATRIXED ORGANIZATIONS	16
3.11	QUALIFICATION AND TRAINING	17
CHAPTER 4	PROJECT W-314 STRATEGY AND APPROACH	20
4.1	T&E ADMINISTRATIVE ACTIVITIES	20
4.2	T&E WORK CONTROLS	20
4.3	PROJECT MANAGEMENT ENGINEERING	21
4.4	FILING AND RECORDS MANAGEMENT	22
REFERENCES	23
GLOSSARY	25

TABLE OF CONTENTS (CONT.)

APPENDICES

APPENDIX A T&E ADMINISTRATIVE PROCEDURES CHECKLIST 26
 APPENDIX B TEST AND EVALUATION LOGIC DIAGRAM AND OVERVIEW DEFINITION DOCUMENT . 28

LIST OF TABLES AND FIGURES

2-1 W-314 TESTING AND EVALUATION ACTIVITIES 9
 3-1 RESPONSIBILITY ASSIGNMENT MATRIX 18
 A-1 T&E ADMINISTRATIVE PROCEDURE MATRIX FOR TESTING 27
 B-1 OVERVIEW DEFINITION DOCUMENT 29
 B-2 TESTING AND EVALUATION LOGIC DIAGRAM 30
 B-3 V&V LOGIC DIAGRAM FOR AN TANK FARM 31
 B-4 V&V LOGIC DIAGRAM FOR 200E/200W 32
 B-5 V&V LOGIC DIAGRAM FOR AW TANK FARM 33
 B-6 V&V LOGIC DIAGRAM FOR AY TANK FARM 34
 B-7 V&V LOGIC DIAGRAM FOR AZ TANK FARM 35
 B-8 V&V LOGIC DIAGRAM FOR MASTER PUMP SHUTDOWN SYSTEM 36

ABBREVIATIONS AND ACRONYMS

ABU	Acceptance for Beneficial Use
A-E	Architect-Engineer
AI	Acceptance Inspection
ATP	Acceptance Test Procedure
ATR	Acceptance Test Report
BIO	Basis for Interim Operation
CTI	Construction Tests & Inspections
CGA	Calibration and Grooming Activities
CM	Construction Management
COTS	Commercial Off The Shelf
DOE	U.S. Department of Energy
ECN	Engineering Change Notice
FTI	Factory Tests & Inspections
FDH	Fluor Daniel Hanford
FDNW	Fluor Daniel Northwest
HNF	Hanford
HVAC	Heating, Ventilation, and Air Conditioning
JCS	Job Control System
LMHC	Lockheed Martin Hanford Company
M&TE	Measurement and Test Equipment
MTS	Master Tracking System
NHC	Numatec Hanford Corporation
O&M	Operations and Maintenance
OTP	Operational Test Procedure
OTR	Operational Test Report
P&ID	Piping and Instrumentation Diagram
PCP	Process Control Package
PDS	Project Development Specifications
PHMC	Project Hanford Management Contractor
POTP	Pre-Operational Test Procedure
QA	Quality Assurance
RL	U.S. Department of Energy, Richland Operations Office
SSC	Structures, Systems and Components
STEP	Specific Test & Evaluation Plan
SU	Startup
T&E	Test & Evaluation
TEP	Test & Evaluation Plan
TFRSO	Tank Farm Restoration and Safe Operations
TIM	Training Implementation Matrix
TWRS	Tank Waste Remediation System
WBS	Work Breakdown Structure

CHAPTER 1

INTRODUCTION, PURPOSE, AND SCOPE

1.1 INTRODUCTION

The "Tank Farm Restoration and Safe Operations" (TFRSO), Project W-314 will restore and/or upgrade existing Hanford Tank Farm facilities and systems to ensure that the Tank Farm infrastructure will be able to support near term TWRS Privatization's waste feed delivery and disposal system and continue safe management of tank waste. The capital improvements provided by this project will increase the margin of safety for Tank Farms operations, and will aid in aligning affected Tank Farm systems with compliance requirements from applicable state, Federal, and local regulations. Secondary benefits will be realized subsequent to project completion in the form of reduced equipment down-time, reduced health and safety risks to workers, reduced operating and maintenance costs, and minimization of radioactive and/or hazardous material releases to the environment.

The original regulatory (e.g., Executive Orders, WACs, CFRs, permit requirements, required engineering standards, etc.) And institutional (e.g., DOE Orders, Hanford procedures, etc.) Requirements for Project W-314 were extracted from the TWRS S/RIDs during the development of the Functions and Requirements (F&Rs). The entire family of requirements were then validated for TWRS and Project W-314. This information was contained in the RDD-100 database and used to establish the original CDR.

The Project Hanford Management Contract (PHMC) team recognizes that safety, quality, and cost effectiveness in the Test and Evaluation (T&E) program is achieved through a planned systematic approach to T&E activities. It is to this end that the Test and Evaluation Plan (TEP) is created.

The TEP for the TFRSO Project, was developed based on the guidance in HNF-IP-0842, and the Good Practice Guide GPG-FM-005, "Test and Evaluation," which is derived from DOE Order 430.1, "Life Cycle Asset Management." It describes the Test and Evaluation program for the TFRSO project starting with the definitive design phase and ending with operational testing and turn-over of the upgraded systems to Tank Farm Operations. The TEP will be updated as required to reflect the appropriate test acceptance and startup requirements to support design, construction, turnover and initial operations. This TEP embodies the following purpose and scope of application for the TFRSO Project.

1.2 PURPOSE

The purpose of the TFRSO TEP is to identify and plan the T&E activities and strategies required to confirm that the Systems, Structures, and Components (SSCs) provided by the TFRSO will satisfy their functional requirements as outlined in the Project Development Specification (PDS). The TEP will also describe the T&E program to be undertaken during the various project phases. This TEP establishes a sequence of test, support, and evaluation activities deemed necessary to provide confidence that all required T&E activities will be accomplished successfully to support a smooth and timely turnover of completed TFRSO upgrades to the Tank Farm Operations customer. The sequence of T&E activities can be found in the logic diagrams and Overview Definition Document OF Appendix B. The Overview Definition Document and Logic Diagrams provide a visible indication of the type of testing and the order of testing respectively. In addition to providing a roadmap for T&E and related support activities, the TEP outlines organizational responsibilities for managing

and performing the testing and evaluation activities. This includes an overview of each participating organization's management responsibilities, interfaces, lines of authority, accountability, qualification, and independent verifications.

1.3 SCOPE

The TFRSO Test and Evaluation Plan encompasses the overall set of T&E activities that are planned for Project W-314. A graded approach shall be used to determine what level of T&E effort will be employed on the various elements of the TFRSO Project. This graded approach shall ensure that T&E principles and practices are incorporated commensurate with factors such as complexity, visibility, and risk to ensure successful project completion. Since the project encompasses many systems and facilities spread over a long period of time, separate lower tier Specific Test and Evaluation Plans (STEPs) will be developed for turnover segments within the project. Each of these separate segments will be aligned with the Acceptance for Beneficial Use (ABU) packages.

The Acceptance for Beneficial Use process will identify and track all relevant documentation for project turnover. The STEP's will identify specific testing activities and at what phase of the project these activities should take place.

Testing and Evaluation activities may include Factory Tests & Inspections (FTIs), Construction Tests & Inspections (CTIs), Acceptance Tests Procedures (ATPs), Pre-Operational Tests Procedures (POTPs), Operational Tests Procedures (OTPs), Calibration, Grooming, and Alignment (CGA) activities, In-Process Testing performed during the construction and procurement phases, and any other such tests or evaluations required to verify that the end product(s) meet the requirements identified in the approved design baseline documents. Descriptions of the various T&E activities are discussed in the corresponding T&E phase found in chapter 2.

CHAPTER 2

GOALS AND OBJECTIVES

The following sections identify the goals and objectives that the TEP will attain. Additionally, the types of testing conducted during various phases (i.e., design, turnover...etc) of the Project will be described in greater detail. Also, Table 2-1 (found on page 9) provides a quick reference to the respective T&E activities associated with each phase and their subsequent objectives.

2.1 GOALS

The goal of this TEP is to ensure the integrity and operability of the upgraded SSCs are in accordance with their PDS documents, and to demonstrate the readiness of operations and management to safely and effectively operate these upgraded SSCs.

2.2 OBJECTIVES

The overall objectives of the TFRSO T&E program are to demonstrate the TFRSO upgraded SSCs are (a) compliant with the requirements of the approved PDS; (b) constructed in accordance with approved design drawings and procurement/construction specifications; c) installed properly and appropriately integrated into the existing system; and (d) will operate safely upon turn-over to the customer. This document will provide the integration of all testing activities to ensure the above objectives are met. This integration can be seen by reviewing the Logic Diagrams in Appendix B. Complete and successful SSC testing will be accomplished by conducting the tests designated in the corresponding STEP. The STEP defines the SSC(s) that will be tested, the test boundaries, the test acceptance criteria, test requirements, and type of tests (i.e., FTIs, CTIs, ATPs...etc.) that are required.

Table 2-1 (found on page 9) provides the TFRSO T&E strategy and approach during the project. Note that Table 2-1 is structured to show that the objectives of a given T&E activity must be fulfilled before progressing on to the activity of the next phase. A brief description of the T&E activities, as depicted in Table 2-1, along with a brief description of the project strategy/approach to accomplish the T&E activity, are summarized in the following sections.

2.3 T&E DESIGN PHASE

Testing and evaluation activities during the design phase are focused on demonstrating that the SSCs, as designed, meet the requirements specified in the PDS. This is referred to as "design verification" in Table 2-1 and other sections of this document. The overall objective of design verification is to determine if the design of the SSC(s) meet the requirements of the PDS. The TFRSO design, as documented in drawings and construction/procurement specifications, is evaluated against the requirements of the applicable PDS by the methods described in Section 4 of the PDS. The four possible methods of design verification, or "Quality Conformance Inspections" as it is referred to in the PDS, are as follows:

- ANALYSIS - an element of inspection, taking the form of the processing of accumulated results and conclusions, intended to provide proof that verification of a requirement(s) has been accomplished. The analytical results may be comprised of a compilation of interpretation of existing information or derived from lower level examinations, tests, demonstrations, or analysis.

- DEMONSTRATION - an element of inspection that is limited to readily observable functional operation to determine compliance with requirements. This element of inspection does not require the use of special equipment or sophisticated instrumentation. It should be noted that most of these activities will occur during the T&E construction phase.
- EXAMINATION - an element of inspection consisting of investigation, without the use of special laboratory appliances or procedures, to determine compliance with requirements. It should be noted that most of these activities will occur during the T&E construction phase.
- TEST - an element of inspection that employs technical means including (but not limited to) the evaluation of functional characteristics by use of special equipment or instrumentation, simulation techniques, and the application of established principles and procedures to determine compliance with requirements. The analysis of data derived from test is an integral part of this inspection. It should be noted that most of these activities will occur during the T&E construction phase.

It should be noted, that any one, or combination thereof, of the above methods may be specified in the PDS as applicable verification methods.

The design approach for TFRSO SSCs is to incorporate Commercial Off The Shelf (COTS) products as much as possible. Therefore, one of the objectives of design verification will be to confirm that the SSC(s) meet the requirements of the corresponding PDS(s) through the use of analysis, demonstration, and/or examination. No special design verification tests have been identified at this time. This objective will be met by reviewing vendor data sheets and catalog cut sheets, evaluation of similar hardware under similar usages, review of the design drawings and construction/procurement specifications by the appropriate engineers, and any needed analyses utilizing such information will be performed to accomplish design verifications.

Other T&E activities conducted during the design phase include planning of the T&E program for the TFRSO Project. Planning includes development of the TFRSO TEP and the Specific Test & Evaluation Plans identified in Appendix B of this TEP. The purpose and scope of the TFRSO TEP is described in Chapter 1 of this TEP, however, the purpose and scope of each specific STEP will be described in each STEP. The needed procedures and plans will be specified by the STEPs so that specific tests and/or evaluations to be conducted can be carried-out in an orderly and timely manner. The overall objectives to effective T&E planning are to understand, integrate, schedule, and resource load T&E activities and to communicate, at various levels, the T&E activities to be performed on TFRSO SSCs.

2.4 T&E CONSTRUCTION PHASE

Construction testing activities are comprised of various tests and inspections that demonstrate compliance with procurement and construction specifications. Satisfactory completion of these tests are required to allow transition into pre-testing activities (for POTPs and OTPs), which are comprised of Calibration, Grooming, and Alignment (CGA) activities followed by Pre-Operational Tests and Operational Testing. Thus, test and evaluation activities, conducted during the construction phase of the TFRSO project, are focused on demonstrating the following:

- the delivered SSCs have been manufactured to the requirements found on the approved drawings and specifications and
- the SSCs have been properly constructed and/or installed.

To accomplish the above, there are several different types of construction T&E activities that could occur. Factory Tests & Inspections (FTIs), mock-up tests, Acceptance Test Procedures (ATPs), and other Construction Tests & Inspections (CTIs) (e.g., hydro tests, pneumatic tests, megger tests etc...) will be performed to demonstrate that the TFRSO SSCs will perform per the requirements of the approved design media. Every effort will be made to ensure the SSCs have been properly completed, installed, groomed, and/or inspected for completeness prior to initiation of construction and acceptance testing.

The overall objective of the FTIs is to determine that the manufactured SSC is adequate and ready for installation. The FTI is used to satisfy design verifications by demonstration, examination, and/or testing. For the FTI, the manufactured SSC is ultimately evaluated against the requirements of the applicable drawings and/or procurement specification. For specific FTIs conducted, the acceptance criteria shall be based on the drawing and/or procurement specification requirements. Additionally, FTIs may be generated and contain hold points that require a witness signature to "buy off" the SSC; therefore, confirming that all acceptance requirements are met. A factory acceptance test report will be generated when all test exceptions have been cleared and the test has been successfully completed.

The TFRSO implementation of FTIs vary depending on the risk factors and complexity of the SSC. Non-complex SSCs may be evaluated via a review of the vendor's catalog cut sheets and data sheets. An engineering analysis may be required to further assure and document the adequacy of the equipment or SSC being evaluated. This will provide insight into the adequacy of the vendor supplied COTS equipment in meeting the procurement specification. In some instances, vendor qualification is performed by an evaluation of the vendor's manufacturing processes and quality assurance program. On complex SSCs, more stringent requirements may be imposed to assure compliance with the drawings and/or specifications. This may include that the buyer be present at the vendor's facility to witness testing and/or the manufacturing process. SSC complexity will be determined by reviewing the procurement and construction specifications and other design documents.

A mockup test of the Pit Leak Detectors will be performed prior to installation to ensure that the performance requirements, found in the Project Development Specifications, are met. Note that this mockup test will be performed only once to verify design.

CTIs will be identified in Construction Work Packages (CWPs) based on requirements found on the drawings and construction specifications; whereas, ATPs are separate "stand alone" documents which obtain their requirements from the applicable PDS and vendor data. The CTI is used to satisfy design verification requirements via demonstration, examination, and testing. ATPs and CTIs will ensure that the SSCs are fabricated and/or installed properly to provide safe and reliable operation. Detailed CTI procedures may be required for conducting non-routine functional checks and/or inspections during SSC installations. Detailed ATPs will be required after the CTI functional checks and/or inspections are completed and, will validate overall SSC installation as a whole. For CTIs, the acceptance criteria shall be specified in either the CTI and/or on approved drawings and specifications. For ATPs, the acceptance criteria will be specified in the ATP.

CTI and ATP implementation will also vary depending on the complexity and risk factor involved with the applicable SSC. CTIs may require Quality Assurance (QA) to witness and approve the installation. It will be delineated, in each specific STEP document, who is required to witness and/or approve the respective CTI or ATP. All CTIs and ATPs shall be documented to record results and any follow-up activities necessary to accept the SSC for turnover to the customer. CTI's are documented in the applicable CWP. An Acceptance Test Report (ATR), for each ATP, will be generated when all test exceptions have been cleared and the test has been successfully completed.

The Design Agent is required to prepare test requirements and acceptance criteria for FTIs and CTI for inclusion in procurement and construction specifications. Detailed test plans and/or ATPs may be prepared by the design agent, construction contractors, or vendor/suppliers in accordance with requirements of procurement and construction specifications and vendor data. These detailed plans and/or ATPs will be reviewed and approved by the design agent, and other PHMC participants as requested by the Project Manager. Selected ATPs, when defined by HNF-IP-0842 Vol. II sec. 4.1.3, may undergo a thorough review by the Joint Test Review Group. The FTIs and CTIs will be performed by the responsible organization (i.e., construction contractor or vendor/supplier). These tests may be witnessed by Fluor Daniel Northwest, as required, to ensure test requirements are met. The test data will be included in the Acceptance for Beneficial Use (ABU) turnover packages. Satisfactory completion of construction and transfer of the completed SSC to the user/sponsor organization will be documented using the Acceptance of Completed Work (ACW) form.

Although TFRSO Startup is not responsible for construction testing and inspection, TFRSO Startup will be present in an oversight role that may take administrative control of equipment and portions of systems before completion of construction acceptance testing in order to begin acceptance testing procedure or pre-operational testing as soon as possible to meet project milestones. This will assure a smooth transition into the Startup phase of the project. Safe work boundaries, utilizing TWRS Lock and Tag system, will be established as work progresses and at each phase of the Project.

2.5 T&E TURN-OVER PHASE

The test and evaluation activities conducted during the turn-over phase of the TFRSO Project focus on demonstrating the following:

- the installed SSCs function properly within the system as a whole and
- the system, with SSCs installed, will operate under normal operating conditions and/or anticipated off-normal conditions.

The primary T&E activities that accomplish the previous objectives are referred to as Pre-Operational Tests Procedures (POTPs) and Operational Test Procedures (OTPs).

The overall objective of the POTPs is to determine if the installed SSCs function as intended when integrated into the system as a whole. Also, ensure that the SSCs operate safely and reliably. For POTPs, the installed SSCs are ultimately evaluated against the requirements of the applicable PDS and TWRS Basis for Interim Operation (BIO) document. Pre-Operational testing may be performed on individual segments of SSCs to demonstrate that plant systems or subsystems perform as designed. The design agent may be requested to prepare test specifications for pre-operational tests which contain test requirements and acceptance criteria including, requirements and instructions from the vendors for specific items of equipment. The

Startup organization will ensure that test procedures are prepared from these specifications which provide instructions for conduct of the tests. The procedures will be reviewed by the owner's Joint Test Review Group (JTRG) prior to conducting the test. If a POTP has been generated but the testing of the corresponding SSC won't be performed for an extended period of time (e.g., year or more), then the POTP must be reviewed again, prior to performance of the test, to ensure that it is still applicable. A pre-operational test report will be generated when all test exceptions have been cleared and the test has been successfully completed.

Required OTPs will be planned, scheduled, and conducted, on the installed SSCs, after completion and acceptance of all other test results. These detailed procedures shall determine if the installed SSCs function as intended when integrated into the system as a whole. All systems are brought on-line and operated under anticipated standard operating conditions and off-normal conditions; thus, verifying that the SSCs operate safely and reliably. Included in the OTP will be acceptance criteria to delineate pass/fail requirements. Operational testing is performed with actual plant equipment, operating procedures, and personnel. If an OTP has been generated but the testing of the corresponding SSC won't be performed for an extended period of time (e.g., a year or more), then the OTP must be reviewed again, prior to performance of the test, to ensure that it is still applicable. A Operational Test Report (OTR) will be generated when all test exceptions have been cleared and the test has been successfully completed.

Since this is an integrated system level test, the acceptance criteria shall be based on the requirements specified in the approved design media, operational procedures, existing operational requirements, and the BIO.

The process by which this information will be turned over is called the ABU process.

The objective of the TFRSO Project T&E activities, conducted during the turn-over phase, is to plan and execute the tests with coordination from the projects, operations, and maintenance organizations. This coordination will ensure a smooth transition during the turn-over process. Included in the turnover to the end user will be the necessary operating and maintenance procedures, training on the system, and initial spare parts listings necessary for system maintenance.

The test and evaluation activities conducted during the turn-over phase of the TFRSO Project focus on delivering the following:

- All documents needed to operate and maintain the SCC provide by the TFRSO project. This includes any operation personnel training, procedure updates, spare parts availability, and final operating test reports.
- Any necessary readiness review documents or assessments procedure that determine whether the modified SSC operate under or change current Operating Safety Requirements and the current TWRS BIO document.

The process in which those items listed above are turned over to the end user (Tank Farm Operation) is called the Acceptance of Structures, Systems, and Components for Beneficial Use Process or ABU. The ABU will identify and track all relevant documentation necessary to complete project turnover. The ABU will also identify the roles, responsibilities, of those participating in each turnover activity. The ABU will support project planning by providing a written agreement with the end user of what are the project deliverables for project closure. The end user will

identify those documents and training material up-front, so that the project can budget and schedule the work appropriately.

For TFRSO project closure, each design package will have its own ABU documentation. This ABU documentation will constitute closeout of that particular design package and signify "readiness" for end user ownership. The ABU will support a smooth transition of ownership of the modified SSC from the project to the end user. The Official Acceptance of Construction (OAC) will document the transfer of all the ABUs and design packages for each construction phase from construction to operations.

The TFRSO project ABUs will be written and followed in accordance with HNF-IP-0842, Vol. IV, section 3.12.

2.6 T&E OPERATIONS AND MAINTENANCE PHASE

This phase of a project as described in DOE order 430.1 is supported in the startup phase of the TFRSO Project. The project supplies the necessary tools to the Operation Manager to meet these requirements. These tools include as built design media, operational and maintenance procedures, and initial set of spare parts, and a spare parts list.

Test and evaluation activities during the operations and maintenance (O&M) phase focus on demonstrating that the SSCs are operational and perform at levels consistent with the design and operational requirements. This objective will be met by ensuring T&E activities are conducted in accordance with detailed O&M test procedures.

Table 2-1. W-314 TESTING AND EVALUATION ACTIVITIES, OBJECTIVE AND APPROACH

LIFE CYCLE PHASE	EXECUTION PHASE			OPERATIONS MAINTENANCE
	DESIGN	CONSTRUCTION	TURNOVER	
<p>TEST & EVALUATION ACTIVITY</p> <ul style="list-style-type: none"> Design verification. Test Planning. TEP/STEPs. Test Procedures. ATPs. O&M Documentation 	<ul style="list-style-type: none"> Acceptance Testing Factory Acceptance Tests (FTIs). Mockup Test Construction Tests & Inspections (CTIs) Grooming and Alignment Acceptance Test Procedure (ATPs). 	<ul style="list-style-type: none"> Calibration and Grooming Activities (CGA) Equipment & Tag Lists, As-Built/Drawings, and other necessary SSC alignment items Pre-Operational Testing (Startup) Operational testing (Startup supported) ABU Documentation checklist (Startup) 	<ul style="list-style-type: none"> Calibration and Grooming Activities (CGA) Equipment & Tag Lists, As-Built/Drawings, and other necessary SSC alignment items Pre-Operational Testing (Startup) Operational testing (Startup supported) ABU Documentation checklist (Startup) 	
<p>OBJECTIVE</p> <ul style="list-style-type: none"> Determine if SSCs are ready for construction. Verify design as documented in drawings, construction and testing procedures meet the requirements of the PDSs. Finalize Test Planning Test Plans. Schedule and Resources. 	<ul style="list-style-type: none"> FTIs Determine if manufactured SSCs are ready for installation. Ensure manufactured SSCs meet Construction/Procurement Specs. requirements. Mockup Testing CTIs Determine if the SSC functions as required Ensure SSC is installed in accordance with the drawings. Grooming and Alignment ATPs. Determine if the installation of the SSCs, as a whole, meets design media and construction specification acceptance criteria 	<ul style="list-style-type: none"> Determine if installed SSCs function properly. Check against PDS. Determine if the entire integrated system performs as required. Check SSC against PDS. Check system against Design Media, Const. Spec. System Spec. Provide documentation and training on SSC. Provide operation and maintenance tools to operate and maintain SSC. Ensure the ability of the system to perform its intended functions to the required performance levels. 	<ul style="list-style-type: none"> Operation & Maintenance provided with the training and support tools needed to maintain and operate SSC as intended. <p>NOTE- Completed during turnover phases of Project.</p>	
<p>PROJECT W-314 STRATEGY/APPROACH</p> <ul style="list-style-type: none"> Use COTS hardware. Design verification will be done by analysis, demo, NO TEST. Design Demo. Write TEP. Communicate T&E Approach/Strategies. Integrate T&E activities and resources across separate design packages in the TEP. Define and assign responsibilities. Write Test Plans/Procedures. 	<ul style="list-style-type: none"> FTIs Review vendor's QA program. Ensure QA process, product assembly procedures, test. Review and witness vendor's testing. CTIs Review constructors QA program. Surveillance of construction. Review and witness construction testing. 	<ul style="list-style-type: none"> Conduct tests to ensure successful completion of the above objectives. Ensure testing procedure approved and ready for use. Maintenance system updated to schedule testing at appropriate frequency (PMs). Spare parts availability, equipment properly maintained and protected during storage & installation. ABU Documentation checklist Ensure the above documentation is complete, including any readiness assessments needed for turnover. 	<ul style="list-style-type: none"> SSC turnover, project complete. 	

CHAPTER 3

ORGANIZATION AND RESPONSIBILITIES

The following sections identify the organizations and describe, in greater detail, their roles and responsibilities during their direct participation in the T&E process for the TFRSO project. In addition, Table 3-1 (page 18), communicates each specific responsibility and testing alignment, respectively.

3.1 DEPARTMENT OF ENERGY (DOE-RL)

The TFRSO project, W-314, will be managed by an integrated management team approach. The Department of Energy, Richland Operations Office, is responsible for the project's top-level functional requirements. The PHMC has been delegated the responsibility to manage and implement the day-to-day project activities, including all T&E activities.

3.2 FLUOR DANIEL HANFORD

Fluor Daniel Hanford is the "Integrating Contractor". Their role is to establish and manage the Hanford site-wide configuration management program as an umbrella for all Fluor Daniel Hanford subcontracts. FDH is responsible for administrative procedures (e.g., PHMC guidance for performing inspections and testing) that apply to the Project.

3.3 W-314 TFRSO PROJECT MANAGEMENT (NHC)

3.3.1 PROJECT MANAGEMENT AND ENGINEERING

Project Management and Engineering, which includes the Project Manager, Lead Project Engineer, Quality Assurance, Safety and Health, and Environmental Compliance, is responsible for planning, organizing, directing, and controlling project resources for the cycle of the project to achieve a goal of completing the project on schedule and within budget. Included is responsibility to act as an interface between the Design Authority and the Design Agent. Additionally, the Project Manager will perform within guidelines, policies, procedures, rules, and directives of Tank Farms (LMHC), the parent organization (FDH), and DOE.

Quality Assurance ensures that all T&E activities will be performed in accordance with the requirements of the Tank Farm Restoration and Safe Operations Quality Assurance Program Plan, HNF-SD-W314-QAPP-001.

Safety and Health responsibility, for T&E activities, shall be to manage their activities in accordance with the TFRSO Project Execution Plan, HNF-SD-W314-PMP-001, the Project System Safety Program Plan, HNF-SD-W314-SSPP-001, and all other applicable Federal, DOE, and State safety codes and requirements. The TFRSO Startup Group shall also be responsible for including elements of the project safety basis documentation into operator training, operations and maintenance procedures, and test procedures.

Environmental Compliance responsibility, for T&E activities, shall be to manage their activities in accordance with the TFRSO Project Execution Plan,

HNF-SD-W314-PMP-001, along with all applicable regulatory permits that apply to the TFRSO Project.

Included with the responsibilities mentioned in the paragraphs above, are the following examples:

- Witness factory tests & inspections, construction tests & inspections, acceptance testing, pre-operational testing, and operational testing.
- Review Requirement Verification Reports, procurement specifications, construction specifications, and ATPs.
- Approve Requirement Verification Reports, procurement specifications, construction specifications, ATPs and construction completion report (4Cs).
- Review and approve Factory Test & Inspection reports, construction acceptance test reports, ATRs, POTP reports, and OTRs.
- Provide a point of contact for startup activities and coordinate with TFRSO Startup Group.
- Provide oversight of work performed during testing and evaluation activities.
- Provide and/or concur with all test results or reports.
- Participate in Joint Test Review Group activities.

3.3.2 TFRSO STARTUP GROUP

The TFRSO Startup Group, which includes the Lead Test Engineer, is part of the Project Team and a highly matrixed organization. This includes FDNW contracted support assisting NHC in the startup role by directing startup and turnover activities. In its integration role, Startup will provide startup related technical direction, cost and scheduling management, control, integration assistance, applied technology, turnover, and safety/regulatory compliance support. The Startup organization's management of the T&E activities is developed in greater depth in chapter 4. Startup will develop, coordinate, and implement TFRSO Project's Testing & Evaluation Program. This includes identification, development, and implementation of FTIs, CTIs, ATPs, POTPs, and OTPs; detailed test schedule development and implementation; coordination of testing problem resolution; and coordination of testing support activities. Additionally, the TFRSO Startup Manager has the responsibility to support the project as follows:

- Witness factory tests & inspections, construction tests & inspections, acceptance testing, pre-operational testing, and operational testing, as deemed necessary.
- Approve construction test and inspection requirements per CWP, FTIs, and POTPs.
- Review and approve FTI specifications, FTI report, ATPs, construction test & inspection reports, ATRs, POTP reports, and OTRs.
- Review and comment on the Design Agent's system operating descriptions, to be used in the development of test procedures.

- Prepare initial definition of Safe Work boundaries (which will be included in the test documents).
- Manage planning, scheduling, and work force allocation, for the startup activities.
- Prepare procedures/Training Matrix and Schedule, and Training Plan, to ensure Operation personnel are trained, and qualified to operate and test the system, structures, and components safely.
- Prepare and submit Project documentation generated in support of Validation and Verification (V&V) activities.
- Prepare for Operations and Maintenance organization, operations and maintenance (i.e., calibration, preventive, corrective...etc.) procedures.
- Include applicable elements of the project safety basis and regulatory documentation into operator training, operating, maintenance (i.e., calibration, preventive, corrective...etc.), and test procedures.
- Prepare operating surveillance procedures and assure that they incorporate all applicable technical safety requirements.
- Ensure maintenance of testing acceptance records through completion and turnover of the project.
- Document and Prepare Turnover documentation to the facility owner as part of the ABU process. Develop an electronic format for real-time retrieval of turnover material.
- Provide training plans for Tank Farm maintenance and operator training.
- Prepare POTPs, OTPs, and the associated Test Reports generated from completed tests (i.e., FTIS, CTIs, ATPs). [The preparation of the POTPs and OTPs is the overall responsibility of LMHC Tank Farm Operations organization. Tank Farm Operations has contracted with the TFRSO Startup Group to create the POTPs and OTPs.]
- Provide support to Tank Farm Operations scheduling and integration activities for T&E activities.
- Develop inventory control (e.g., spare parts, storage, special shipping) to ensure spare parts are available for construction and testing.
- Prepare and maintain TEP.
- Prepare STEPs.

3.4 JOINT TEST REVIEW GROUP (LMHC)

The JTRG will consist of the Chief Test Director (from the LMHC Test and Startup Organization), Engineering manager (of the facility that will operate the equipment), the Design Authority, applicable Test Director for each ATP, POTP, and OTP, and W-314 TFRSO Startup Manager. The JTRG provides Tank Farm Operations with a high level of confidence that the test can be done safely and

efficiently. The review by the JTRG provides a basis (reference HNF-IP-0842) for test release. The JTRG conducts thorough reviews of ATPs to ensure compliance with applicable procedural requirements, to ensure they can be done safely, and to ensure the scope of testing and inspections provide a product that satisfies operational and safety requirements. The JTRG reviews test procedure data, and provides their recommendation concerning the final acceptance that test results satisfy the design specifications as stated in the acceptance test procedures or test plans.

3.5 TEST SUPPORT GROUP (FDNW)

The Testing and Evaluation process requires effective support from other TFRSO project participants in order to succeed properly. This includes participants that provide Equipment and Material Support, Construction Management, Construction Craft Support, Vendor Services Support, Procedure Development Support, and Startup Services Support including Quality Assurance, Safety, and Environmental Support. The Startup Manager will negotiate and establish working arrangements with each respective participant to ensure that support services (essential for successful and timely testing and evaluation) for the TFRSO Project are provided. Construction Forces/Construction Management (FDNW) will provide the craft and supervision to support testing, including mock-up, through the ATPs, and into the POTPs/OTPs, if required. Additionally, Construction Management will perform the following:

- Review design verification report(s), factory acceptance test specifications, procurement specifications, construction specifications, ATPs, FTI Reports, ATRs, and system turnover.
- Contribute input for construction completion report and OTPs.
- Review and approve CWPs to insure that required CTIs have been included.
- Prepare CTIs and construction completion report.

3.6 TANK FARM OPERATIONS (LMHC)

Tank Farm Operations will provide input and participation in technical reviews of Factory Acceptance Testing, Construction T&I, acceptance testing, Calibration, Grooming and Alignment, Pre-Operational Testing, and Operational Testing. Additionally, Tank Farms Operations will provide a Test Director and maintenance and operations support during the Pre-Operational and operational phase of the Project for equipment and systems that are in TFRSO Project's custody. Specific areas of responsibility include the following:

- Assign an Operations representative to the JTRG (preferably the Operations Test Director for the TFRSO Project). Also, select a lead (selected by the Operations Manager) that will assign members to the management self assessment team, if convened.
- Provide an Operations Engineer to the project to review, validate, document, and act as an Operations Test Director for POTPs and OTPs.
- Review and approve Technical and Operating Specifications (e.g., procurement, construction, and FTIs); ATPs; and Design Verification Reports.

- Review and approve operating procedures, maintenance (i.e., calibration, preventive, corrective...etc.) procedures, FTI Reports, ATRs, POTP Reports, and OTRs.
- Observe FTIs, acceptance testing, pre-operational testing, and operational testing, as required.
- Witness system turnovers.
- Approve construction completion reports, operator training, and startup and operations testing documentation.
- Participate in the preparation and review of POTPs and OTPs. [The preparation of the POTPs and OTPs is the overall responsibility of LMHC Tank Farm Operations organization. Tank Farm Operations has contracted with the TFRSO Startup Group to create the POTPs and OTPs.]
- Assist in the validation of OTPs.
- Establishing scheduling, coordinate work release with Startup, package review, and facility protocol guidance for all test activities.
- Support testing scheduling priorities.

3.6.1 CHIEF TEST DIRECTOR

The Chief Test Director will participate in the review of acceptance testing documentation as chair of the JTRG, and provide technical overview and decision support as necessary. Included with the responsibilities mentioned above are the following:

- Review selected ATPs, ATRs, POTPs, OTPs, POTP Reports, and OTRs.
- Observe selected FTIs, CTIs, acceptance testing, pre-operational testing, and operational testing.

3.7 MAINTENANCE GROUP (LMHC)

The Maintenance Group will provide input and participation in technical reviews of FTIs, CTIs, pre-operational tests, and calibration, grooming and alignment activities. Maintenance will provide support during the pre-operational phase of the Project for equipment and systems that are in the TFRSO Project's custody. Specific areas of responsibility include the following:

- Participate in the preparation and review of Technical and Operating Specifications.
- Review and approve maintenance (i.e., calibration, preventive, corrective...etc.) procedures.
- Participate in the preparation and review of test procedures when requested by the W-314 Project Manager.

- Train and qualify maintenance personnel in accordance with the Tank Farm's TIM so that maintenance personnel are qualified to participate in testing activities.

3.8 DESIGN AGENT (FDNW)

The Design Agent support for T&E activities will include providing design documents to initiate procedure development, participation on the JTRG, resolution of deficiency punchlist items, and concurring with test results/reports. Specific Design Agent related responsibilities may include the following:

- Prepare ATPs.
- Prepare Requirements Verification Report(s), FTI specifications, and procurement specifications.
- Concur with Requirements Verification Report(s), FTI specifications, procurement specifications, construction specifications, ATPs, factory acceptance testing, FTI Reports, CTIs, acceptance testing, and ATRs.
- Witness factory acceptance testing, CTIs, and acceptance testing.
- Review CTIs.
- Provide Construction Specifications that define test requirements for SSCs, including acceptance criteria, that can be used to verify that design requirements and construction installation requirements are met.
- Prepare design change requests originating as a result of T&E activities.
- Prepare system operating characteristics and descriptions to be used by Startup and Operations in development of SSC Startup and Operating Procedures, if required.
- Contribute input for the OTPs and operator training.
- Maintain design configuration control and records through completion of construction acceptance testing in accordance with HNF-PRO-440, "Engineering Documents Change Control Requirements"; HNF-PRO-242, "Engineering Drawing Requirements"; and HNF-IP-0842, "TWRS Administration", VOL. II, section 4.8.3.

3.9 CONSTRUCTION (FDNW)

The Construction group for the W-314 project will perform all construction activities associated with the project including construction management, procurements, managing craft personnel, construction quality assurance & quality control, safety, survey, field engineering, and construction document control. Examples of Construction responsibilities relating to startup activities include the following:

- Review procurement and construction specifications.
- Review ATPs.

- Witness FTIs, as required.
- Review FTI Reports.
- Construct per the Design.
- Perform CTIs.
- Prepare and maintain CWP's.
- Perform acceptance testing
- Perform Field verification and Closeout.
- Review systems turnover documentation.
- Field verify project drawings as required.
- Support POTPs and OTPs as required.
- Prepare and maintain project construction punchlist.
- Procure construction equipment and materials.
- Perform preventive maintenance as required and maintain in-storage equipment records.
- Perform Quality Assurance oversight of construction and fabrication activities; CTIs; procurement, shipping, receiving, and storage of safety class & safety significant materials and equipment; control and maintenance of quality records; and Quality Assurance review and approval of CWP's and personnel qualifications/records.

3.10 MATRIXED ORGANIZATIONS

Additional support and expertise will be required and is available from a variety of other organizations. It shall be the responsibility of these various organizations to provide input and to participate in the T&E activities as requested by the TFRSO Project Manager. Some of the Matrixed Organizations that have been identified, along with responsibilities, are as follows:

- 1) Design Authority (LMHC) - Provide technical overview and approval of T&E activities/documents and serve as a member of the JTRG. Included with the responsibilities mentioned above are the following:
 - Review Design Verification Reports, FTI specifications, procurement specifications, construction specifications, ATPs, CTIs, FTI Report, ATRs, and OTRs.
 - Approve Design Verification Reports, FTI specifications, procurement specifications, construction specifications, FTIs, ATPs, FTI Report, ATRs, system turnover, construction completion report, care and maintenance instructions, POTPs, POTP Reports, and startup and operations documentation.

- 2) TWRS Training (LMHC)- which will provide Operator and Maintenance training, the Training Plan, and the Certification Package upgrades required to perform POTPs and OTPs;
- 3) Facility Cognizant Engineer (LMHC)- Will review and approve JCS work control documents and ECNs. Included with the responsibilities mentioned above are the following:
 - Review Design Verification Reports, FTI specifications, procurement specifications, construction specifications, ATPs, CTIs, FTI Report, ATRs, and OTRs.
 - Approve Design Verification Reports, FTI specifications, procurement specifications, construction specifications, FTIs, ATPs, CTIs, FTI Report, ATRs, system turnover, construction completion report, care and maintenance instructions, POTPs, POTP Reports, and startup and operations documentation.
 - Witness selected construction test and inspection, acceptance testing, pre-operational testing, and operational testing.
- 4) Quality Assurance Services (FDH) - Provides the independent 3rd party (AI) for the project. AI performs the following:
 - Approve and systems turnover.
 - If required, provide approval for factory acceptance testing, FTI Report, CTI, acceptance testing, ATRs, pre-operational testing, POTP Reports, operational testing, and OTRs.

3.11 QUALIFICATION AND TRAINING

For entrance into the Tank Farms, Startup Test Engineers, Operations personnel, Project Team, and related support personnel will be selected and trained in accordance with the requirements of the TIM for Tank Farms which implements the requirements of DOE Order 5480.20A, "Personnel Selection, Qualification, Training and Staffing Requirements," at DOE Reactor and Non-Reacto Nuclear Facilities. The Test Director conducting the ATPs will be assigned by the Design Agent. Technical proficiency and/or requirements of the ATP Test Director will be determined by the Design Agent. The Test Director that will be conducting the POTPs and OTPs will be a qualified in accordance with the Tank Farm qualifications for a PIC, Operating Engineer, and/or Shift Manager.

Table 3-1 RESPONSIBILITY ASSIGNMENT MATRIX

Activity, task, product, description	Design Agent	Construction Management	Design Authority /Facility Cg. Engineer	W-314 Project Management & Engineering 1) Project Manager 2) Lead Project Engineer 3) Lead Test Engineer 4) Quality Assurance	Task Firm Operations	Chief Test Director	Quality Assurance Services (AI)
Design							
Requirements Verification Report (Analysis, Examination, Demonstration, & Test)	Prepare, Concur	-	Review, Approve	Review, Approve (1,2&4)	Review, Approve	-	-
Factory acceptance test specification	Prepare, Concur	-	Review,	Review, Approve (2,3&4)	Review, Approve	-	-
Procurement Specification	Prepare, Concur	Review	Review,	Review, Approve (1,2&4)	Review, Approve	-	-
Construction Specification	Prepare, Concur	Review	Review, Approve	Review, Approve (1,2&4)	Review, Approve	-	-
Acceptance Test Procedures	Prepare, Concur, Review	Review	Review, Approve	Review, Approve (1,2,3&4)	Review, Approve	Review	-
Construction							
Factory Test & Inspection Procedures	Review, Approve	-	-	Approve (1,2,3&4)	Approve	-	-
Factory Tests & Inspections	Witness, Concur	Witness	-	Witness (3&4)	Witness	Witness (selected tests)	As Required
Factory Test & Inspection Report	Prepare, Concur	Review	Review,	Review, Approve (3&4)	Review, Approve	-	As Required
Construction test & inspection requirements per CMP	Prepare, Concur	Review	Approve	Approve (1,2,3&4)	Approve	-	As Required
Construction Test & Inspection Procedures	Review	Prepare, Approve	Review	Review (3&4)	Review	-	Approve
Construction acceptance testing	Witness, Concur	-	Witness	Witness (3&4)	Witness	Witness (selected tests)	As Required
Acceptance Testing	Witness, Approve	-	Witness	Witness (3&4)	Witness	Witness (selected tests)	As Required

Note that the above table is an example - actual review, approval, and witness responsibilities will be provided in each STEP. Environmental Compliance and Safety & Health will observe, review, and/or approve the items in the activity, task, product, description column, as required.

Table 3-1 RESPONSIBILITY ASSIGNMENT MATRIX (cont.)

Activity, task, product, description	Design Agent	Construction Management	Design Authority/ Facility Con- Engineer	W-314 Project Management & Engineering 1) Project Manager 2) Lead Project Engineer 3) Lead Test Engineer 4) Quality Assurance	Task/Firm Operations	Chief Test Director	Quality Assurance Service (AI)
Acceptance Test Report	Prepare, Concur	-	Review	Review(4), Approve (4)	Review, Approve	Review	As Required
Systems Diagram	-	-	Review & Approve	Prepare (3)	Approve	-	Approve
Construction completion report	-	Prepare	Approve	Review (1,2,3&4)	Approve	-	-
Startup and Operations	-	-	-	-	-	-	-
STEP Preparation	Review, Approve	Review, Approve	Review, Approve	Review, Approve (1, 2, 3, &4)	Review, Approve	Review, Approve	-
Care and maintenance instructions	-	-	Approve	Prepare, Review (2&3)	-	-	-
* Pre-operational Test Procedures	Review	-	Approve	-	Prepare, Approve	Review	-
Pre-operational testing	-	-	-	Witness (3&4)	Witness	Witness	As Required
Pre-operational Test Reports	-	-	Approve	Prepare (3), Review, Approve (1,2,3&4)	Approve	Review	As Required
* Operational Test Procedures	-	-	Approve	-	Prepare, Approve	Review	-
Operational testing	-	-	-	Witness (3&4)	Witness	Witness	As Required
Operational Test Reports	-	-	Review, Approve	Prepare (3), Review, Approve (1,2,3&4)	Review, Approve	Review	As Required
Operator training	Contributes input	-	-	Prepare (3)	Approve	-	-
Startup and operations documentation	-	-	Approve	Prepare (3)	Approve	-	-

* Actual Function Performed by NHC Startup organization.

Note that the above table is an example - actual review, approval, and witness responsibilities will be provided in each STEP. Environmental Compliance and Safety & Health will observe, review, and/or approve the items in the activity, task, product, description column, as required.

CHAPTER 4

PROJECT W-314 STRATEGY AND APPROACH

The primary goal of the W-314 Strategy and Approach is to ensure that T&E activities have sound technical, cost and schedule basis, and that a formal system is in place to authorize and control the T&E activities. This section describes how the W-314 Project will establish, manage, and control testing work scope, cost, scheduling, measurement, and work performance. In addition, this section discusses plans for management of test records and compilation of historical data for Lessons Learned benefit.

4.1 T&E ADMINISTRATIVE ACTIVITIES

This section details and explains the overall Administrative tasks for T&E activities. Testing and Evaluation activities must be managed in a manner to ensure that they are performed to a high degree of quality. This includes activities to provide proper levels of appropriately trained and experienced staff, develop quality test procedures, conduct technical reviews, ensure quality test documentation and records management, and adequate evaluation/actions to maintain the T&E performance at quality levels.

T&E planning and support, testing, and turnover schedules will be fully resource loaded to permit identification of all necessary personnel required to support the T&E program.

In order to ensure quality test procedure preparation, all POTPs and OTPs shall be prepared in accordance to HNF-IP-0842, Vol 1 (sec 2.11) and HNF-IP-0731 (Writer's Guide). All other tests will be prepared in accordance with HNF-PRO-446, "TESTING PRACTICES REQUIREMENTS". Test reviews will be conducted before, during, and after testing, as required, to ensure the test encompasses all applicable requirements and validate test results

Test procedures will be developed, approved, and maintained in accordance with HNF-PRO-229, "TECHNICAL PROCEDURE STANDARD". Project test procedures will be controlled by HNF-PRO-439, "SUPPORTING DOCUMENT REQUIREMENTS". Test specifications, test procedures, and test reports shall be controlled, approved, and released by approved administrative procedures, (see Appendix A).

4.2 T&E WORK CONTROLS

This section communicates all activities necessary to manage and control T&E scope of work. T&E activities must be planned, controlled, scheduled, and managed in an effective manner to ensure that all work is performed to a high degree of quality, efficiency, and cost effectiveness. This TEP includes activities that develop and implement processes and procedures to ensure effective planning, scheduling, work control, and management of the overall testing program. Also, T&E activities work scope will be established and controlled in accordance with the TFRSO TEP and the TFRSO STEPs

The first component of effective Work Management is thorough and detailed planning. The planning phase of the TFRSO T&E program includes the following activities:

1. Identification of SSC testing requirements as defined in the design documentation.
2. Integration of the T&E schedule data to the TFRSO Project Schedule and refinement, as required.
3. STEPs map out logical and sequential testing activities. STEPs will be sequenced and scheduled to minimize use of temporary equipment and to maximize the use of in-place tested equipment. Test sequencing should also be utilized to minimize operational impacts and downtime of critical SSCs. Detailed testing sequence logic diagrams, will be developed, based on knowledge of system scoping boundaries, system testing requirements, the testing activity interfaces, or other non-testing project activities, such as construction turnover and readiness review processes. SSC testing requirements will be extracted from all applicable documents related to the TFRSO project such as PDS, definitive design drawings (including A-E generated test specifications), construction specifications, and identified DOE Orders.
4. Refinement of system scoping boundaries to accurately define testable packages of equipment and systems.

The second component of effective Work Management is scheduling of T&E activities. All activities addressed in the TEP and/or STEPs will be scheduled and fully integrated with the project construction schedules and Tank Farm Integrated Schedule. Particular emphasis shall be placed on those activities necessary to support any Project System Readiness Activities and the Start of Initial Operations.

A Startup Schedule Baseline will be developed and maintained for the TFRSO Project Office. The T&E schedule includes two integrated but distinct schedules:

1. **T&E TURNOVER AND TESTING SCHEDULE** - This schedule maps out all support work for the T&E program. This includes planning and support activities by organizations such as the Startup group, PHMC Matrixed organizations, the Design Agent, construction contractors, vendors, and other TFRSO participants. This schedule is integrated with the TFRSO Project and/or Construction Schedule to assure that all activities are budgeted for.
2. **SPECIFIC TEST & EVALUATION PLAN SCHEDULE** - This schedule is a detailed sequence of activities that establishes SSC turnover dates to assure that the project deliverables meet their functional requirements.

4.3 PROJECT MANAGEMENT AND ENGINEERING

This section is provided because it develops in greater detail T&E activities that will be performed by TFRSO Startup Group. These activities must be executed in an effective manner to ensure a safe, technically competent, and expeditious startup of the TFRSO SSCs. This section spans the following activities:

- Review of appropriate Test Procedures provided by the A-E.
- Implementation of specific testing method(s) identified in the STEP.

- Rigorous adherence to testing controls identified in the STEP.
- Development of test sequences and schedules that allow testing to proceed in logical steps that build on each others foundations.
- Preparation and issuance of test procedures in a controlled and timely manner.
- Identification and control of test equipment, instrumentation, and other materials required to support testing activities to assure appropriate and accurate data collection.
- Test performance that is conducted by appropriately trained and experienced personnel.
- Post-test reviews and analysis of test results by TFRSO JTRG to verify acceptability of the tested SSC.
- Participate in construction turnover walkdowns, oversee AI punchlist resolutions, preparing and executing pre-operational test procedures, supporting systems readiness for initial hot operations, and supporting the TFRSO Project during initial hot operations.
- Proper documentation of test results and documentation reviews conducted to verify acceptability of the test results.
- Transmittal of documentation associated with testing programs to project files and Information Resource Management for storage in a PHMC records storage facility in accordance with HNF-CM-3-5, "Document Control and Records Management.

4.4 FILING AND RECORDS MANAGEMENT

This activity includes all work activities required to establish and maintain the T&E file system, all T&E records management systems, and Lessons Learned records. The filing and records management system for Startup will be structured to maintain on-line retrievable Project records. T&E Documents will be maintained and retrievable on a real-time basis.

REFERENCES

DOE Order 5480.19, *Conduct of Operations Requirements for DOE Facilities*, U.S. Department of Energy, Washington, D.C.

DOE Order 5480.20A, *Personnel Selection, Qualification, Training, and Staffing Requirements at DOE Reactor and Non-Reactor Nuclear Facilities*, U.S. Department of Energy, Washington, D.C.

DOE Order 55480.31, *Startup and Restart of Nuclear Facilities*, (DOE 1993), U.S. Department of Energy, Washington, D.C.

DOE Order 4700.1, 1987, *Project Management System*, U.S. Department of Energy, Washington, D.C.

DOE Order 430.1, *Life Cycle Asset Management*, U.S. Department of Energy, Washington, D.C.

HNF-PRO-081, *Hazardous Energy Control Program*, Fluor Daniel Hanford Company, Richland, Washington.

HNF-PRO-229, *Technical Procedure Standard*, Fluor Daniel Hanford Company, Richland, Washington.

HNF-PRO-439, *Supporting Documents Requirements*, Fluor Daniel Hanford Company, Richland, Washington.

HNF-PRO-242, Rev. 1, *Engineering Drawing Requirements*, Fluor Daniel Hanford Company, Richland, Washington.

HNF-PRO-440, *Engineering Document Change Control Requirements*, Fluor Daniel Hanford Company, Richland, Washington.

HNF-PRO-446, *Testing Practices Requirements*, Fluor Daniel Hanford Company, Richland, Washington.

HNF-PRO-551, *Statement of Work for an Offsite A-E*, Fluor Daniel Hanford Company, Richland, Washington.

HNF-PRO-572, *Project Acceptance and Closeout*, Fluor Daniel Hanford Company, Richland, Washington.

HNF-PRO-574, *Project Plan*, Fluor Daniel Hanford Company, Richland, Washington.

HNF-CM-1-5, *Standard Operating Procedures*, Fluor Daniel Hanford Company, Richland, Washington.

HNF-CM-1-6, *Radiological Control Manual*, Fluor Daniel Hanford Company, Richland, Washington.

HNF-CM-1-8, *Work Management*, Fluor Daniel Hanford Company, Richland, Washington.

HNF-CM-1-10, *Safety Manual*, Fluor Daniel Hanford Company, Richland, Washington.

HNF-CM-2-5, *Management Control System*, Fluor Daniel Hanford Company, Richland, Washington.

HNF-CM-3-5, *Document Control and Records Management*, Fluor Daniel Hanford Company, Richland, Washington.

HNF-CM-4-2, *Quality Assurance Manual*, Fluor Daniel Hanford Company, Richland, Washington.

HNF-IP-0731, *Writer's Guide*, Fluor Daniel Hanford Company, Richland, Washington.

HNF-IP-0842, *TWRS Administration*, Fluor Daniel Hanford Company, Richland, Washington.

HNF-SD-W314-PMP-001, *Project Execution Plan*, Numatec Hanford Corporation, Richland, Washington.

HNF-SD-WM-BIO-001, Rev. F, *TWRS Basis for Interim Operation*, Fluor Daniel Hanford Corporation, Richland, Washington.

HNF-SD-W314-QAPP-001, *Tank Farm Restoration and Safe Operations Quality Assurance Program Plan*, Fluor Daniel Hanford Corporation, Richland, Washington.

HNF-SD-W314-SSPP-001, *The Project System Safety Program Plan*, Fluor Daniel Hanford Corporation, Richland, Washington.

GLOSSARY

Component - A single piece of equipment (such as a run of pipe, valve, protective device, instrument, wire, heat exchanger, pump, turbine, etc.), which will be used with other components to form a system.

Initial Startup Test - Those tests which require process material or simulant (water) of process material which are performed prior to completion of Operation Readiness Evaluation by DOE. Initial Startup Tests are designed to confirm the design basis and demonstrate that the facility is capable of operating under normal and abnormal conditions.

Pre-Operational Test - Test performed on systems, normally prior to fuel loading or simulant (water) runs, which may be performed without process material, nuclear fuel, or heat. Tests that demonstrate capability of system(s) to meet operational and safety criteria, verify trips, isolations, alarms and parameter indication through the systems full operating range.

Startup - The process of placing or restarting a facility or major modification in operation. The process may start with the checkout, test, calibration, trial, demonstration, and verification steps on individual components of mechanical and electrical equipment and ends with release for normal operation to Facility Operations by the ABU process.

Subsystem - A group of assemblies or components or both combined to perform a single function.

System - A group of components united by some interaction or interdependence but functioning as a single unit.

System Index - A listing of systems which represent the scope of the facility project that are being added new or modified.

Test Procedure - All Startup Test Procedures and any Plant Procedures that are being conducted under the Startup Test Program requirements.

Test Specifications - Specifications will establish test requirements and parameters for all levels of tests performed on major components, subsystems, or systems as applicable to ensure that essential design, interface, and performance requirements are met.

Test Summary Reports - A comprehensive summary report of Startup test procedure results that provide final approval of test results.

Work Package - A collection of documents used to authorize, document, and provide instruction for the performance of maintenance, testing or modification activity. The work package may include, as applicable, design changes, job scope, retest requirements, parts lists, data sheets, applicable procedures, etc.

APPENDIX A

T&E Administrative Procedures Checklist

The T&E Administrative Procedures Checklist will be prepared to verify procedures are in place to control the conduct of the W-314 T&E Program activities. The checklist will consist of three sections; Custody Controls, Work Controls and Testing Controls. Each section of the checklist will identify the procedures that direct the conduct of W-314 testing and evaluation activities. Project specific procedures will only be prepared if existing procedures are not adequate. The three sections are explained as follows:

- **CUSTODY CONTROLS** - This section consists of procedures that govern the conduct of Startup System Scoping, System Turnover Walkdowns, System Turnover and Acceptance process, master tracking system, turn back to construction, and release to operations activities.
- **WORK CONTROLS** - This section consists of procedures that govern the conduct of engineering issues management, requests for construction assistance, requests for operations assistance, control of temporary modifications, control of Measuring and Test Equipment (M&TE), Lock and Tag, Work Management, and Master Tracking System.
- **TESTING CONTROLS** - This section consists of procedures that govern the conduct of test procedure preparation and approval, test procedure implementation, post testing review and approval, and post maintenance testing.

The following Table A-1 designates all the applicable documents/procedures that correspond to a specific startup activity and; therefore, satisfies the requirements of the checklist. The table has been broken out per the three sections defined above.

Table A-1 T&E ADMINISTRATIVE PROCEDURE MATRIX FOR TESTING

S/U Test Activity	FDH Manual/Document	Implementing Procedure	Comments
DOCUMENTS/PROCEDURES CONTROLLING CUSTODY			
2.1 Startup System Scoping	HNF-SD-W314-TEP-001, W-314 Test and Evaluation Plan		
2.2 SSC Turnover or Turn back From or To Construction	HNF-PRO-572, Project Acceptance and Closeout	HNF-PRO-572	
2.3 Release To Operations	HNF-PRO-572, Project Acceptance and Closeout; HNF-IP-0842, TWRS Administration	HNF-PRO-572; HNF-IP-0842, Vol. IV, Section 3.12, Acceptance for Beneficial Use	
DOCUMENTS/PROCEDURES CONTROLLING WORK			
3.1 Controlled Access	HNF-OM-1-6, Radiological Control Manual	HNF-IP-0842, Vol. II, Section 3.1 Access Control For Hazardous Facilities	
3.2 Lockout/Tagout Procedure	HNF-PRO-081, Hazardous Energy Control Program	HNF-IP-0842, Vol. II, Section 4.9.1, Lockout/Tagout	
3.3 Design Change Request	HNF-PRO-440, Engineering Document Change Control Requirements	HNF-PRO-440, Engineering Document Change Control Requirements	
3.4 Startup Test Program Planning and Scheduling	HNF-PRO-574, Project Plan	HNF-PRO-574,	
3.5 Readiness Review Requirements	HNF-OM-1-5, Standard Operating Procedures	Section 1.2, Operational Readiness Reviews	
3.6 Startup Originated Work Orders	HNF-OM-1-8 Work Management HNF-PRO-551, Statement of Work for an Offsite A-E	For FDH use JCS For FDNW use SOW	
3.7 Control of Temporary Modifications During Testing	HNF-OM-1-8, Work Management	IP-0842, Vol. V, Section 6.1, Temporary System Alteration and Restoration	
3.8 Control of M&TE	HNF-OM-4-2, Quality Assurance Manual, QR 12.0, Control of Instruments	IP-0842, Vol. V, Section 3.8, Control and Calibration of Measuring and Test Equipment	
DOCUMENTS/PROCEDURES CONTROLLING TESTING			
4.1 Preparation, Review, Approval, and Modification of Pre-Operational and Operational Test Procedures	HNF-IP-0842, TWRS Administration	HNF-IP-0842, Vol. II, Section 4.1.3 Joint Test Review Group & Section 4.16.2 Preparing, Reviewing and Approving Operating Documents,	
4.2 Review and Approval of Construction Acceptance Test Procedures	HNF-PRO-446, Testing Requirements	HNF-PRO-446, Testing Requirements	
4.3 Conduct of Testing	HNF-PRO-446, Testing Requirements	HNF-PRO-446, Testing Requirements	
4.4 Shift Turnover	DOE Order 5480.19, Conduct of Operations Requirements For DOE Facilities, Chapter XII, Operations Turnover,	HNF-IP-0842, Vol. II, Section 4.12.1, Turnover of Shift Responsibility	
4.5 Test Deficiency Reporting and Resolution	HNF-PRO-446, Testing Requirements	HNF-PRO-446, Testing Requirements	
4.6 Review, Approval, and Disposition of Test Results	HNF-PRO-446, Testing Requirements	HNF-PRO-459, Supporting Documents Requirements	

APPENDIX B

TEST AND EVALUATION LOGIC DIAGRAMS AND OVERVIEW DEFINITION DOCUMENT

PURPOSE

The purpose of the Test and Evaluation Logic Diagram and the Overview Definition Document is to provide a roadmap detailing typical test(s) which verify and validate SSC construction modification. The Test and Evaluation Logic Diagram provides a visual indication of the STEPs and typical tests to complete validation and verification. The Overview Definition Document describes the test shown in the V&V Logic Diagram in greater detail. What is shown is a typical break down for validation and verification. Included in this appendix will be the STEPs as mentioned in the Overview Definition Document. These STEPs will be further developed at a later time. A listing of STEPs is provided below. Note that STEP fifteen is reserved for a phase two construction item and that STEP document numbers will be added to the TEP when determined.

- 1) TWR-XXXX, Rev 0, *Master Pump Shutdown Upgrade*
- 2) HNF-1733, Rev 1, *AN-A Valve Pit Upgrade*
- 3) HNF-1902, Rev 1, *AN-B Valve Pit Upgrade*
- 4) TWR-2271, Rev 0, *SN-630 Transfer Line (AZ-02A to AN-B)*
- 5) TWR-2272, Rev 0, *AX-B Valve Pit Upgrade*
- 6) TWR-2273, Rev 0, *SN-632 Transfer Line (AX-B to AZ-02A)*
- 7) TWR-XXXX, Rev 0, *AZ-02A Pump Pit Upgrade*
- 8) TWR-2274, Rev 0, *SN-634 Transfer Line (A-B to AX-B)*
- 9) TWR-2275, Rev 0, *A-B Valve Pit Upgrade*
- 10) TWR-2611, Rev 0, *AY-01A Pump Pit Upgrade*
- 11) TWR-2612, Rev 0, *SN-635 Transfer Line (AY-01A to AY-02A)*
- 12) TWR-2613, Rev 0, *AY-02A Pit Upgrade*
- 13) TWR-XXXX, Rev 0, *SN-501A Transfer Line (AZ-02A to AZ-01A)*
- 14) TWR-XXXX, Rev 0, *AZ-01A Pit Upgrade*
- 15) TWR-2276, Rev 0, *SL-633 Replacement Line*
- 16) TWR-XXXX, Rev 0, *AW-A Valve Pit Upgrade*
- 17) TWR-XXXX, Rev 0, *AW-B Valve Pit Upgrade*

TABLE B-1 W-314 PHASE I OVERVIEW DEFINITION DOCUMENT

WBS/STEP #	TITLE - DESCRIPTIONS	INTERDEPENDENCIES	RESPONSIBLE ORG.
WBS 1.4	"W-314 PHASE I V&V"		
WBS 1.4.A	"MASTER PUMP SHUTDOWN (MPS) V&V"		
WBS 1.4.C	"AN VALVE PIT UPGRADES V&V"		
WBS 1.4.D	"AZ TANK FARM UPGRADES"		
WBS 1.4.E	"2005M UPGRADES"		
WBS 1.4.F	"AW VALVE PIT UPGRADES"		
WBS 1.4.G	"AY PIT UPGRADES"		
TYPICAL SUBSECTIONS FOR THE STEPS ARE LISTED BELOW. THE PLANT'S SUBSECTIONS, LISTED BELOW, IDENTIFY THE TEST, AND/OR VERIFICATION, CATEGORIES REQUIRED TO BE PERFORMED FROM THE DESIGN PHASE THROUGH OPERATION'S STARTUP.			
SECTION 1.1	"UPGRADES ATP" - This section identifies and describes the required construction, contractor's ATPs to be performed when construction is complete on each architectural classification, or classifications appropriately combined).		
SECTION 1.2	"UPGRADES OPT" - This section identifies and describes the required construction, contractor's ATPs to be performed when construction is complete on each architectural classification, or classifications appropriately combined).		
SECTION 1.3	"UPGRADES FTI" - This section identifies and describes the required factory/vendor acceptance tests required prior to the item(s) delivery on the Hanford Site.		
SECTION 1.4	"UPGRADES CTI" - This section identifies and describes the required CTIs to be performed during the construction phase of the Project. This section identifies and describes any required tests, or verifications, performed during receipt inspection(s), any vendor information verifications required, any vendor qualification verifications required, etc. to ensure the received item(s) are acceptable per the design drawings and specifications prior to installation.		
SECTION 1.5	"DESIGN VERIFICATION" This section identifies and describes the design verifications that are required to be performed, and/or verified as complete and accepted, during the execution phase of the Project. Design verifications are categorized into four classifications: Analysis, Examination, Demonstration, and Test and are identified in section 4.0 of each PDS.		
ARCHITECTURAL CLASSIFICATIONS	These will be defined by the STEP and will be appropriate to the areas being tested.		

FIGURE B-2 TESTING AND EVALUATION LOGIC DIAGRAM

T & E WBS OVERVIEW, PHASE I




FIGURE B-3 V&V LOGIC DIAGRAM FOR AN TANK FARM




FIGURE B-4 V&V LOGIC DIAGRAM FOR 200E/200H




FIGURE B-5 V&V LOGIC DIAGRAM FOR AW TANK FARM






FIGURE B-6 V&V LOGIC DIAGRAM FOR AY TANK FARM



B-8 V&V LOGIC DIAGRAM FOR MASTER PUMP SHUTDOWN SYSTEM

* Information about this logic diagram has yet to be determined. Logic Diagram will be revised when data becomes available.



DISTRIBUTION SHEET

To DISTRIBUTION	From Tank Farm Restoration and Safe Operation	Page 1 of 1 Date 6/24/98
Project Title/Work Order Project W-314 Specific Test and Evaluation Plan 241-AN-B Valve Pit, HNF-1902 Rev. 2		EDT No. N/A ECN No. 644838

Name	MSIN	Text With All Attach.	Text Only	Attach./ Appendix Only	EDT/ECN Only
K. A. Boes	R3-25	X			
D. E. Bowers	S5-13	X			
R. L. Brown	S5-07	X			
J. W. Comer	R2-82	X			
H. M. Chafin	R3-25	X			
M. P. DeLozier	H7-07	X			
D. P. Devine	S5-50	X			
D. O. Dobson	R2-50	X			
R. A. Dodd	S5-07	X			
J. D. Galbraith	H5-49	X			
P. A. Haine	R3-47	X			
E. A. Harding	B4-57	X			
C. E. Hatch	A3-03	X			
W. H. Hays	B4-57	X			
J. L. Homane	R2-58	X			
R. W. Jacobson	R2-50	X			
L. J. Keith	R2-84	X			
J. T. Koberg	G3-12	X			
J. R. LaPointe	R2-88	X			
S. L. Leckband	R3-47	X			
R. L. Legg	R2-50	X			
D. L. McGrew	R3-25	X			
P. C. Miller	T4-08	X			
D. R. Nunamaker	T4-07	X			
E. A. Pacquet	R3-47	X			
T. K. Ravencraft	S5-03	X			
D. W. Reberger	S5-13	X			
M. D. Rickenbach	G3-12	X			
C. A. Rieck	S2-48	X			
B. L. Syverson	G3-12	X			
W. T. Thompson	G3-21	X			
M. W. Tiffany	R1-49	X			
T. L. Warnick	E6-11	X			
S. U. Zaman	S5-12	X			
Project Files (2)	R1-29	X			
Central Files	B1-07	X			