

SEP 28 1998

WS#14

16

ENGINEERING DATA TRANSMITTAL

Page 1 of 1

1. EDT 625059

2. To: (Receiving Organization) Distribution		3. From: (Originating Organization) Project W-211		4. Related EDT No.: N/A	
5. Proj./Prog./Dept./Div.: W-211		6. Design Authority/ Design Agent/Cog. Engr.: C.A. Rieck		7. Purchase Order No.: N/A	
8. Originator Remarks: This transmittal is for release of the AP-102/104 Retrieval Control System Qualification test Procedure.				9. Equip./Component No.: N/A	
11. Receiver Remarks: 11A. Design Baseline Document? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No				10. System/Bldg./Facility: Tank Farms	
				12. Major Assm. Dwg. No.: N/A	
				13. Permit/Permit Application No.: N/A	
14. Required Response Date: N/A					

15. DATA TRANSMITTED				(F)	(G)	(H)	(I)	
(A) Item No.	(B) Document/Drawing No.	(C) Sheet No.	(D) Rev. No.	(E) Title or Description of Data Transmitted	Approval Designator	Reason for Transmittal	Originator Disposition	Receiver Disposition
1	HNF-3334	92948 65 Pgs NA	0	AP-102/104 Retrieval Control System Qualification Test Procedure	Q	2	1	1

16. KEY					
Approval Designator (F)		Reason for Transmittal (G)		Disposition (H) & (I)	
E, S, Q, D or N/A (see WHC-CM-3-5, Sec. 12.7)		1. Approval	4. Review	1. Approved	4. Reviewed no/comment
		2. Release	5. Post-Review	2. Approved w/comment	5. Reviewed w/comment
		3. Information	6. Dist. (Receipt Acknow. Required)	3. Disapproved w/comment	6. Receipt acknowledged

17. SIGNATURE/DISTRIBUTION (See Approval Designator for required signatures)											
(G) Reason	(H) Disp.	(J) Name	(K) Signature	(L) Date	(M) MSIN	(G) Reason	(H) Disp.	(J) Name	(K) Signature	(L) Date	(M) MSIN
		Design Authority				3		M. E. McKinney			S2-48
		Design Agent				3		G. A. Block			S2-47
2	1	Cog. Eng. C. A. Rieck	<i>[Signature]</i>	9/14/98	S2-48	3		E. M. Koetlermeier			S2-47
2	1	Cog. Mgr. J. E. Van Beek	<i>[Signature]</i>	9/14/98	S2-48						
2	1	QA L. R. Hall	<i>[Signature]</i>	9/14/98	S2-47						
		Safety									
		Env.									

18. C. A. Rieck <i>[Signature]</i> 9/14/98 Signature of EDT Originator Date		19. N/A Authorized Representative Date for Receiving Organization		20. J. E. Van Beek <i>[Signature]</i> 9/22/98 Design Authority/ Cognizant Manager Date		21. DOE APPROVAL (if required) Ctrl. No. <input type="checkbox"/> Approved <input type="checkbox"/> Approved w/comments <input type="checkbox"/> Disapproved w/comments	
--	--	---	--	--	--	--	--

AP-102/104 Retrieval control System Qualification Test Procedure

C. A. Rieck

Numatec Hanford Corporation, Richland, WA 99352
U.S. Department of Energy Contract DE-AC06-96RL13200

EDT/ECN: 625059 UC: 2030
Org Code: 8C620 Charge Code: D3220
B&R Code: 39EW31301 Total Pages: 65

Key Words: Retrieval Control System, Qualification Test, Project W-211, Initial Tank Retrieval Systems


Abstract: This Qualification Test Procedure documents the results of the qualification testing that was performed on the Project W-211, "Initial Tank Retrieval Systems," retrieval control system (RCS) for tanks 241-AP-102 and 241-AP-104. The results confirm that the RCS has been programmed correctly and that the two related hardware enclosures have been assembled in accordance with the design documents.

TRADEMARK DISCLAIMER. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors.

Printed in the United States of America. To obtain copies of this document, contact: Document Control Services, P.O. Box 950, Mailstop H6-08, Richland WA 99352, Phone (509) 372-2420; Fax (509) 376-4989.


Release Approval

9/28/98
Date



Approved for Public Release

TEST TITLE: AP-102/104 Retrieval Control System Qualification Test Procedure (OTP)

LOCATION: 200-E Area (Building 2721EA)

PROJECT NUMBER: W-211 WORK ORDER A8 5B 161

PROJECT TITLE: W-211, INITIAL TANK RETRIEVAL SYSTEMS (ITRS)

Prepared By
FLUOR DANIEL NORTHWEST, Inc.
Richland, Washington

PROCEDURE APPROVAL

FLUOR DANIEL NORTHWEST (FDNW)

<u>G. A. Block</u>	<u>7/15/98</u>
Author	Date
<u>Eric D. Johnson</u>	<u>7/15/98</u>
Checker	Date
<u>G. A. Block</u>	<u>7/15/98</u>
CSE Lead Engineer	Date

EXECUTION AND TEST APPROVAL

EXECUTED BY

George A. Block /FDNW 8/24/98 Eric D. Johnson /FDNW 8/24/98
 Test Director (Recorder)/Organization Date Test Performer/Organization Date

Steve M. Dunham /FDNW 8/24/98
 Test Performer/Organization Date

WITNESS

Lanny R. Hall /FDNW 8/24/98
 QA Inspector (Witness)/Organization Date

A-E APPROVAL

FLUOR DANIEL NORTHWEST (FDNW)

Without With exceptions With exceptions
 exceptions _____ resolved X outstanding _____

George A. Block 8/24/98
 Design Engineer Date

This document, procedure HNF-3334, was performed during the period of 8/4/98 through 8/24/98. The procedure was signed off and annotated as the test progressed and as anomalies were identified and resolved. The signed-off version has been retained on file.

The procedure was retyped to incorporate red-lined revisions developed during actual test performance and issued as Revision 0. In addition, initials were typed into Revision 0, and Revision 0 does not include the check marks that were entered on the original document in several test matrices; however, the retained original contains all the appropriate check marks and initials.

The performers reviewed the revised procedure against the original annotated procedure, and upon confirmation that Revision 0 accurately reflected the annotations made on the original, resigned Revision 0.

Revision 0 to the procedure is being distributed herewith to communicate the test methodology and provide confirmation that the tested system performs in accordance with design requirements as stated in W211 Description of Operation (DOO), Revision E.

TABLE OF CONTENTS

Section	Page
PROCEDURE APPROVAL	1
EXECUTION AND TEST APPROVAL	2
TABLE OF CONTENTS	3
1 PURPOSE	5
2 REFERENCES	5
2.1 DOCUMENTS	5
2.2 DRAWINGS	5
3 RESPONSIBILITIES	7
3.1 GENERAL	7
3.2 FDNW PROJECT LEAD ENGINEER (PLE)	7
3.3 TEST DIRECTOR	7
3.4 WITNESS (PROVIDED BY QUALITY ASSURANCE)	8
3.5 TEST PERFORMERS	9
4 CHANGE CONTROL	9
5 EXECUTION	9
5.1 OCCUPATIONAL SAFETY AND HEALTH	9
5.2 PERFORMANCE	9
6 EXCEPTIONS	9
6.1 GENERAL	9
6.2 RETEST/RESOLUTION	10
7 PREREQUISITES, EQUIPMENT/INSTRUMENTS, AND ABBREVIATIONS	11
7.1 EQUIPMENT/INSTRUMENTS	11
7.2 ABBREVIATIONS	11
7.3 DEFINITIONS	11
7.4 POWER UP RCS SYSTEM	11
7.5 GENERAL-SCREEN DEVELOPMENT	13
8 FIELD CONNECTION SIMULATIONS	15
8.1 PRESSURE INDICATORS AND ALARMS	16
8.2 FLOW INDICATORS AND ALARMS	18
8.3 TEMPERATURE INDICATORS AND ALARMS	21
8.4 MOTOR VIBRATION INDICATORS AND ALARMS	26

8.5	LIQUID LEVEL and WINCH POSITION INSTRUMENTS	27
8.6	ANALOG VOLTAGE INSTRUMENTS	28
8.7	DISCRETE INPUT SIMULATION	29
8.8	COMMAND OUTPUTS	30
9	VALVE MANUAL CONTROL IN READY MODE	32
9.1	READY MODE VALVE MANUAL CONTROL TEST	32
9.2	FLOW CONTROL VALVES	34
9.3	VERIFY AUTO CHECK FOR EACH MODE	34
10	MODE SWITCHING INTERLOCKS	35
10.1	INTERLOCK MATRIX	35
10.2	DOCUMENTATION	36
10.3	VALVE ALIGNMENT	38
11	INTERLOCK BYPASSES	40
12	ENCLOSURE WT-ENCL-100 ANALOG DEVICES	40
12.1	PRESSURE AND LEVEL INDICATORS	40
13	TEST COMPLETION	42
	APPENDIX A - HMI SCREENS	44

1 PURPOSE

The purpose of this Qualification Test Procedure (QTP) is to confirm that the W-211 AP Farm Retrieval Control System (RCS) computer control system has been programmed correctly, and that the two related hardware enclosures have been assembled correctly in accordance with requirements documents, and are ready for installation at the AP tank farm under the auspices of construction specification W-211-AP-C1. After installation, an Acceptance Test Procedure (ATP), similar to this QTP will be performed to test field devices and connections.

2 REFERENCES

2.1 DOCUMENTS

DESCRIPTION OF OPERATIONS (DOO), FOR DST 241-AP-102/104 RETRIEVAL, REVISION 0

2.2 DRAWINGS

Performance of this QTP represents checking of the drawings listed below.

H-14-102086, Sh 1, Rev 0	PIPING/INSTRM P & ID GENERAL NOTES & LEGEND
H-14-102086, Sh 2, Rev 0	PIPING/INSTRM P & ID Pump Pit 02A (WST)
H-14-102086, Sh 3, Rev 0	PIPING/INSTRM P & ID PUMP PITS 02A/02D (WT)
H-14-102086, Sh 4, Rev 0	PIPING/INSTRM P & ID Pump Pit 04A (WST)
H-14-102086, Sh 5, Rev 0	PIPING/INSTRM P & ID PUMP PITS 04A/04D (WT)
H-14-102086, Sh 6, Rev 0	PIPING/INSTRM P & ID PUMP PITS 04A/04D (WT)
H-14-102304, Sh 1, Rev 0	PIPING/INSTRM P & ID SERVICE WATER (RW)
H-14-102304, Sh 2, Rev 0	PIPING/INSTRM P & ID DILUENT/FLUSH (CHEMB)
H-14-102190, Sh 2, Rev 0	CONNECTION DIAGRAM WT-ENCL-100
H-14-102191, Sh 2-7, Rev 0	CONNECTION DIAGRAM WT-ENCL-101
H-14-102151, Sh 1, Rev 0	LOGIC DIAGRAM Drawing List & Notes
H-14-102151, Sh 2, Rev 0	LOGIC DIAGRAM HVT MODE
H-14-102151, Sh 3, Rev 0	LOGIC DIAGRAM IN2 MODE
H-14-102151, Sh 4, Rev 0	LOGIC DIAGRAM IN4 MODE
H-14-102151, Sh 5, Rev 0	LOGIC DIAGRAM RTN2 MODE
H-14-102151, Sh 6, Rev 0	LOGIC DIAGRAM RTN4 MODE
H-14-102151, Sh 7, Rev 0	LOGIC DIAGRAM RTF2 MODE
H-14-102151, Sh 8, Rev 0	LOGIC DIAGRAM RTF4 MODE
H-14-102151, Sh 9, Rev 0	LOGIC DIAGRAM DIL2 MODE
H-14-102151, Sh 10, Rev 0	LOGIC DIAGRAM DIL4 MODE
H-14-102151, Sh 11, Rev 0	LOGIC DIAGRAM ITR2 MODE
H-14-102151, Sh 12, Rev 0	LOGIC DIAGRAM ITR4 MODE
H-14-102151, Sh 13, Rev 0	LOGIC DIAGRAM ITF2 MODE
H-14-102151, Sh 14, Rev 0	LOGIC DIAGRAM ITF4 MODE
H-14-102151, Sh 15, Rev 0	LOGIC DIAGRAM WT2 MODE
H-14-102151, Sh 16, Rev 0	LOGIC DIAGRAM WT4 MODE

H-14-102151, Sh 17, Rev 0	LOGIC DIAGRAM	PTF2 MODE
H-14-102151, Sh 18, Rev 0	LOGIC DIAGRAM	PTF4 MODE
H-14-102151, Sh 19, Rev 0	LOGIC DIAGRAM	ILD2 MODE
H-14-102151, Sh 20, Rev 0	LOGIC DIAGRAM	ILD4 MODE
H-14-102151, Sh 21, Rev 0	LOGIC DIAGRAM	CSS Batch MODE
H-14-102151, Sh 22, Rev 0	LOGIC DIAGRAM	CSS Continuous MODE
H-14-102151, Sh 23, Rev 0	LOGIC DIAGRAM	SSD MODE
H-14-102152, Sh 1, Rev 0	LOGIC DIAGRAM	CHEMB-FCV-131
H-14-102152, Sh 2, Rev 0	LOGIC DIAGRAM	CHEMB-MOV-132
H-14-102152, Sh 3, Rev 0	LOGIC DIAGRAM	WT-MOV-242
H-14-102152, Sh 4, Rev 0	LOGIC DIAGRAM	WT-MOV-243
H-14-102152, Sh 5, Rev 0	LOGIC DIAGRAM	WT-MOV-244
H-14-102152, Sh 6, Rev 0	LOGIC DIAGRAM	WT-MOV-245
H-14-102152, Sh 7, Rev 0	LOGIC DIAGRAM	WT-MOV-246
H-14-102152, Sh 8, Rev 0	LOGIC DIAGRAM	WT-MOV-247
H-14-102152, Sh 9, Rev 0	LOGIC DIAGRAM	WT-MOV-248
H-14-102152, Sh 10, Rev 0	LOGIC DIAGRAM	WT-FCV-249
H-14-102152, Sh 11, Rev 0	LOGIC DIAGRAM	WT-MOV-250
H-14-102152, Sh 12, Rev 0	LOGIC DIAGRAM	WT-MOV-251
H-14-102152, Sh 13, Rev 0	LOGIC DIAGRAM	WT-MOV-252
H-14-102152, Sh 14, Rev 0	LOGIC DIAGRAM	WT-MOV-253
H-14-102152, Sh 15, Rev 0	LOGIC DIAGRAM	WT-MOV-254
H-14-102152, Sh 16, Rev 0	LOGIC DIAGRAM	WT-MOV-261
H-14-102152, Sh 17, Rev 0	LOGIC DIAGRAM	WT-MOV-263
H-14-102152, Sh 18, Rev 0	LOGIC DIAGRAM	CHEMB-LCV-430
H-14-102152, Sh 19, Rev 0	LOGIC DIAGRAM	RW-MOV-451
H-14-102152, Sh 20, Rev 0	LOGIC DIAGRAM	MOV POSITION ALARMS
H-14-102152, Sh 21, Rev 0	LOGIC DIAGRAM	MOV POSITIONS SSD
H-14-102153, Sh 1, Rev 0	LOGIC DIAGRAM	Alarm Interlocks-1
H-14-102153, Sh 2, Rev 0	LOGIC DIAGRAM	Alarm Interlocks-2
H-14-102154, Sh 1, Rev 0	LOGIC DIAGRAM	Mixer Pump 001 Control
H-14-102154, Sh 2, Rev 0	LOGIC DIAGRAM	Mixer Pump 001 Turntable
H-14-102155, Sh 1, Rev 0	LOGIC DIAGRAM	Mixer Pump 003 Control
H-14-102155, Sh 2, Rev 0	LOGIC DIAGRAM	Mixer Pump 003 Turntable
H-14-102156, Sh 1, Rev 0	LOGIC DIAGRAM	Transfer Pump 002 Speed Control
H-14-102157, Sh 1, Rev 0	LOGIC DIAGRAM	Transfer Pump 019 Speed Control
H-14-102158, Sh 1, Rev 0	LOGIC DIAGRAM	AP-102 RTD 1
H-14-102159, Sh 1, Rev 0	LOGIC DIAGRAM	AP-104 RTD 1
H-14-102165, Sh 1, Rev 0	LOGIC DIAGRAM	Mode Select 1A
H-14-102165, Sh 2, Rev 0	LOGIC DIAGRAM	Mode Select 1B
H-14-102165, Sh 3, Rev 0	LOGIC DIAGRAM	Mode Select 1C
H-14-102165, Sh 4, Rev 0	LOGIC DIAGRAM	Mode Select 1D
H-14-102165, Sh 5, Rev 0	LOGIC DIAGRAM	Mode Select 2A

H-14-102165, Sh 6, Rev 0 LOGIC DIAGRAM Mode Select 2B
H-14-102165, Sh 7, Rev 0 LOGIC DIAGRAM Mode Select 2C
H-14-102165, Sh 8, Rev 0 LOGIC DIAGRAM Mode Select 2D
H-14-102165, Sh 9, Rev 0 LOGIC DIAGRAM Mode Select 3A
H-14-102165, Sh 10, Rev 0 LOGIC DIAGRAM Mode Select 3B

3 RESPONSIBILITIES

3.1 GENERAL

Each company or organization participating in this QTP will designate personnel to assume the responsibilities and duties as defined herein for their respective roles. The designees shall become familiar with this QTP and the systems involved to the extent that they can perform their assigned duties.

3.2 FDNW PROJECT LEAD ENGINEER (PLE)

3.2.1 Designates a Test Director.

3.2.2 Acts as liaison between the participants in acceptance testing.

3.2.3 Schedules and conducts a pretest kickoff meeting with test participants when necessary.

3.2.4 Signs Execution and Test Approval page when test is complete and accepted.

3.2.5 Signs exception form when all exceptions have been resolved.

3.2.6 Provides a distribution list for the approved and accepted QTP.

3.3 TEST DIRECTOR

3.3.1 Coordinates and directs acceptance testing.

3.3.2 Coordinates testing with the Facility Manager.

3.3.3 Distributes the approved testing schedule before start of testing.

3.3.4 Notifies the persons performing and witnessing the test 2 days before the start of testing.

3.3.5 Schedules a dry run when necessary.

3.3.6 Notifies concerned parties when a change is made in the testing schedule.

- 3.3.7 Arranges for craft electrician labor as required.
 - 3.3.8 Confirms that field testing and inspection of the system or portion of the system to be tested has been completed.
 - 3.3.9 Stops any test which, in his or her judgement, may cause damage to the system until the problem has been resolved.
 - 3.3.10 After verifying there is no adverse impact, may alter the sequence in which systems or subsystems are tested.
 - 3.3.11 Ensures that required environmental conditions are maintained.
 - 3.3.12 If a test is to be suspended for a period of time, ensures that the system is left in a safe mode.
 - 3.3.13 Before restarting suspended test, re verifies the test prerequisites.
 - 3.3.14 Initiates required changes to the QTP.
 - 3.3.15 Reviews recorded data, discrepancies, and exceptions.
 - 3.3.16 Obtains information or changes necessary to clear or resolve objections during the performance of the test.
 - 3.3.17 Takes necessary action to clear exceptions to the test.
 - 3.3.18 Signs Execution and Test Approval page when test has been performed.
 - 3.3.19 Obtains required signatures on the QTP Master prior to reproduction and distribution.
- 3.4 WITNESS (PROVIDED BY QUALITY ASSURANCE)
- 3.4.1 Witnesses the tests.
 - 3.4.2 Reviews results of testing.
 - 3.4.3 Assists the Test Director when requested.
 - 3.4.4 Signs Execution and Test Approval page when test has been performed.
 - 3.4.5 Records names of all designated personnel on master copy of QTP prior to start of testing.

3.4.6 Records test instrument identification numbers and calibration expiration dates, if applicable.

3.5 TEST PERFORMERS

(One Test Performer will operate the Test Set and the other Test Performer will operate the PLC control system.)

3.5.1 Perform test under direction of the Test Director.

3.5.2 Signs the Execution and Test Approval page.

4 CHANGE CONTROL

Required changes to this QTP must be redlined on the Master copy. The test may continue based on red-line markups of the Master copy.

5 EXECUTION

5.1 OCCUPATIONAL SAFETY AND HEALTH

5.1.1 Individuals shall carry out their assigned work in a safe manner in accordance with FDNW Practice 134.653.1010, 4/28/98, to protect themselves and others from undue hazards and to prevent damage to property and environment. Facility line managers shall assure the safety of activities within their areas to prevent injury, property damage, or interruption of operation. Performance of test activities shall always include safety and health aspects.

5.1.2 These tests involve working near energized equipment; all procedural requirements for working near energized equipment shall be followed, and an Energized Electrical Work Permit (FDNW Form S-NW-061) shall be prepared and processed.

5.1.3 Read and sign the JSA located at the test site.

5.2 PERFORMANCE

Perform the test following the steps and requirements of this procedure.

6 EXCEPTIONS

6.1 GENERAL

Exceptions to the required test results that cannot be immediately corrected are recorded for future resolution. The procedural step that was not able to be performed is not signed off until it can be performed as initially written or as revised.

Errors/exceptions in the QTP itself may be corrected by redlined changes and/or direct revision of the QTP.

6.2 RETEST/RESOLUTION



Record the action taken to resolve each exception. Action taken may not be the same as planned action.

6.2.1 When action taken results in an acceptable retest, sign and date the appropriate procedural step.

6.3 ACCURACY/TOLERANCES

This QTP is a functional test, not a calibration. Therefore, observed analog values are considered acceptable if they are within $\pm 5\%$ of the values specified in this procedure.

REFER TO SECTION 3.4.6

<u>PRINTED NAME</u>	<u>SIGNATURE</u>	<u>INITIAL</u>	
<u>Lanny R. Hall</u>		<u>LH</u>	(Quality Assurance)
<u>Eric D. Johnson</u>		<u>EDJ</u>	(Test Performer)
<u>Steve Dunham</u>		<u>SMD</u>	(Test Performer)
<u>George Block</u>		<u>GAB</u>	(Test Director)

7 PREREQUISITES, EQUIPMENT/INSTRUMENTS, AND ABBREVIATIONS

7.1 EQUIPMENT/INSTRUMENTS

Supplied by Test Operator unless otherwise noted.

7.1.1 Volt-ohmmeter (VOM): Digital, portable, 0-150 V ac/dc.

Instrument No. Fluke 23 Series II Multimeter, S/N 53850912

7.1.2 Current source test set.

Description: Altek-134 S/N 194716

7.1.3 RTD Simulator. Description:

Altek-211 S/N 228751, Biddle Versa-Cal S/N 3148

7.1.4 Test leads with insulated covers for wire clips.

7.2 ABBREVIATIONS

RTD Resistance Temperature Detector

VI Vendor Information

VOM Volt-ohmmeter

7.3 DEFINITIONS

7.3.1 Verify alarms: Verify that an audible signal indicates an alarm condition, the alarm icon on the screen flashes red, moves left to right and the graphic screen (page or window) containing the alarming device pops up when applicable. Verify affected graphic symbol flashes red or yellow as applicable. Close pop-up window and/or click on the alarm navigation button to display alarms screen. Click on the appropriate alarm text to acknowledge. Verify the alarm text has gone to a steady color (red, yellow or blue).

7.3.2 Verify alarm(s) is/are reset: Use the F5 key to show the active alarms and verify the alarm listed is no longer displayed and affected device is no longer flashing red or yellow.

7.4 POWER UP RCS SYSTEM

In this section the RCS system will be logged into and set up for simulated operation.

NOTE 1: Figures of screens are contained in Appendix D of Description of Operations for DST 241-AP-102/104 (see attached).

NOTE 2: If the test setup has been previously energized and is presently energized, skip to step 7.5.2.

 LH 7.4.1 Turn on all equipment. Verify appropriate power indicators are lighted and computer screens are energized.

7.4.2 Window's NT Log ON

Operator Workstation logon

 LH 7.4.2.1 On the Operator Workstation, verify that the Window NT Start Up screen is displayed.

 LH 7.4.2.2 Press Ctrl-Alt-Del at the keyboard of the Operator Workstation.

 LH 7.4.2.3 At the Windows NT logon screen type in the User Name, Password, and Domain as obtained from the Test Director.

 LH 7.4.2.4 After logging on, verify on the Operator Workstation monitor, that the TWRS Home screen is displayed similar to Figure 1 in Appendix D.

 LH 7.4.2.5 Click on the Retrieval Control tab. Verify that the Retrieval Control screen is displayed (see figure 2 in Appendix D) and click on the "AP Farm" button to display the AP-102 and -104 RCS Title screen (see figure 3 in Appendix D).

 LH 7.4.2.6 While the Title Screen is displayed click on the "LOGIN" button or press F3.

 LH 7.4.2.7 At the CITECT login screen type in the UserName and Password as obtained from the Test Director.

7.4.3 Engineering Workstation logon

 LH 7.4.3.1 On the Engineering Workstation, verify that the Window NT Start Up screen is displayed.

 LH 7.4.3.2 Press Ctrl-Alt-Del at the keyboard of the Engineering Workstation.

LH 7.4.3.3 At the Windows NT logon screen type the UserName, Password, and Domain as directed by the Test Director.

NOTE: During this QTP many of the I/O analog inputs will not have external wires connected. Therefore, the I/O modules will show an "Input Failure" light, and most low level analog alarms will be activated until a simulated input is applied to the specific channel.

Where analog inputs are statically simulated by resistors or resistance bridges, these static devices must be disconnected when applying the dynamic simulations required by this QTP. When the dynamic simulation is complete, the static simulation should be reconnected to reduce the number of active alarms.

7.4.4 RCS Title Screen Login

Screen Login will be done in this section along with verifying what state or mode the RCS system is currently indicating.

LH 7.4.4.1 Verify the prerequisites of Section 7.4 have been met. If still logged in from section 7.5.2, go to 7.5.4.3.

LH 7.4.4.2 At the Operator Workstation, Click the "Login" button or press F3 and enter the UserName and Password as directed by the Test Director.

LH 7.4.4.3 Press F2 to display the pop-up window menu (see Figure 5 in Appendix D). Click the "Mode Selection" button and verify that the Mode Selection screen is displayed (see Figure 7 in Appendix D).

LH 7.4.4.4 Verify the "Ready" mode is currently selected. The button will be outlined in blue. (If not, operator shall select Ready mode). Close window by clicking on "CLOSE" button, or pressing "END" key.

LH 7.4.4.5 Press F2 to display the pop-up window menu and click the "Process Overview" button. Verify that the process overview screen is displayed (see Figure 4 in Appendix D).

LH 7.4.4.6 Verify that process lines are white (no modes selected).

7.5 GENERAL-SCREEN DEVELOPMENT

This section is to verify and test all major screen buttons, keyboard commands and tables when in Ready mode. The Test Director or RCS Operator will step

through each screen and verify it functions in Ready mode. No activation or changing of set points will be done in this section. Figures will be used to display what screens should look like when clicked on (see attached Appendix D).

Every operations function which can be activated/selected by clicking with the mouse can also be activated/selected by a function key (not all screens can be displayed by pressing a function key) or moving the focus with the arrow keys and pressing enter (all screens can be displayed with this method). Where possible check both methods of activation/selection in the same step. If not possible, for example, when going from one mode to the next, come back to the step and use the other method of activation/selection, when there are three methods (mouse, arrow keys and function key) try all three. Check the box () provided in each step when validating the arrow keys, the Function key (when appropriate), and initial the step when validating the mouse click method of activation/selection.

After selecting a screen using one of the three methods, click the close icon button to close the window or click the "last" navigation button (back arrow) to close a full screen page.

7.5.1 At the Title Screen, Press F2 and verify the new screen pops up:

LH 7.5.1.1 "Pop-Up Window Menu" (Figure 5)

From the Pop-Up Window Menu verify the following screens pop up by moving the focus (the white outline around selectable symbols) with the arrow keys and pressing enter, place a check in box provided next to "Key". Then return to the Pop-Up Window Menu and verify the screens pop-up by pressing the appropriate function key, place a check in the box provided next to "F-Key". Then return to previous screen and verify the screen pops up by using the mouse to click on the selection and then initial the step.

LH (1) "Help" Key F-Key (no figure associated with this function)

LH (2) "Retrieval Setup" Key (Figure 6)

LH (a) Record set point values shown on Retrieval Setup screen in appropriate places on Figure 6 in Appendix D.

LH (3) "Mode Selection" Key (Figure 7)

LH (4) "Process Overview" Key (Figure 4)

LH (5) "Title Screen" Key (Figure 3)

LH (6) "Active Alarm Listing" Key F-Key (No Figure)

- LH (7) "Alarm Set point" Key (Figure 17)
- LH (a) Verify that alarm set points on the screen are the same as those listed in the steps in section 8. If the set point values shown on the screen do not agree with those used in Section 8, enter the Section 8 value on the screen and on figure 17 of Appendix D.
- LH (8) "Alarm Summary" Key F-Key (No Figure)
- LH (9) "Hardware Alarms" Key F-Key (No Figure)
- LH (10) "Tank 241-AP-102 Overview" Key (Figure 9)
- LH (11) "Tank 241-AP-104 Overview" Key (Figure 10)
- LH (12) "Trending" Key (Figure 18)
- LH (13) "Bypassable Interlock Table" Key (Figure 8)
- LH (14) "Temp Profile" Key (Tank AP-102) (Figure 13)
- LH (15) "Temp Profile" Key (Tank AP-104) (Figure 14)
- LH (16) AP-102 "Mixer Pump P-001 Speed Profile" Key (Figure 11)
- LH (17) AP-102 "Mixer Pump P-003 Speed Profile" Key (Figure 12)
- LH (18) "Service Water System" Key (Figure 16)
- LH (19) "Diluent System" Key (Figure 15)
- LH (20) "Hardware Overview" Key (Figure 19)
- LH (21) "Active Interlocks Table" Key (Figure 20)
- LH 7.5.2 Verify that all steps of section 7 have been satisfactorily completed.
- LH 7.5.3 In ENCL-100 and -101, close all fuses.

8 FIELD CONNECTION SIMULATIONS

NOTE: All terminals and instruments are in WT-ENCL-101, unless otherwise noted.

Acknowledge each alarm after it is verified.

8.1 PRESSURE INDICATORS AND ALARMS

- NOTES:
1. The input current is given as a percentage of 4-20mA current signal (0% = 4 mA and 100% = 20 mA).
 2. HIGH or LOW alarms will produce a flashing yellow/black border around the value display box, and HIGH/HIGH or LOW/LOW alarms will produce a flashing red/white border around the value display box, and will display as flashing indications on the PLC Interlock Bypass Screen if bypassable and on the Active Interlocks screen if not bypassable.

- LH 8.1.1 To simulate WT-PIT-259, disconnect wires at PLC 2-1-8, terminals 6 and 7. Connect 4-20mA transmitter simulator, set at 0% to terminals 6(-) and 7(+). Then perform the following:
- LH 8.1.1.1 Increase transmitter simulator to 86%. Verify pressure on the Process Overview screen indicates >255 psig. Verify that alarm PAH-259, "Transfer Pump WT-P-002 High Discharge Pressure" alarms.
- LH 8.1.1.2 Increase transmitter simulator to 88.5%. Verify pressure on screen indicates >265 psig. Verify that alarm PAHH-259 "Transfer Pump WT-P-002 Hi-Hi Discharge Pressure" alarms.
- LH 8.1.1.3 Verify that "TRANSFER PUMP DISCHARGE PRESSURE HI-HI" indicator is flashing on the Interlock screen.
- LH 8.1.1.4 Decrease transmitter simulator to 71.6%. Verify displayed pressure is 215 psig. Verify that alarms PAH-259 and PAHH-259 can be reset.
- NA 8.1.1.5 Removed
- NA 8.1.1.6 Removed
- NA 8.1.1.7 Removed
- LH 8.1.1.8 Vary the input current from 0 to 100% and verify the range of the pressure (psi) indicator on screen (near tank 241-AP-102) varies from 0 to 300 psi.
- LH 8.1.1.9 Remove transmitter simulator and reconnect wire PT-259-(+) to terminal 7 and PT-259(-) to terminal 6 of PLC 2-1-8.

- LH 8.1.2 To simulate WT-PIT-266, disconnect wires at PLC 2-1-8, terminals 36 and 37. Connect 4-20mA transmitter simulator, set at 0% to terminals 36(-) and 37(+). Then perform the following:
- LH 8.1.2.1 Increase transmitter simulator to 86%. Verify pressure on screen indicates >255 psig. Verify that alarm PAH-266, "Transfer Pump WT-P-019 High Discharge Pressure" alarms.
- LH 8.1.2.2 Increase transmitter simulator to 88.5%. Verify pressure on screen indicates >265 psig. Verify that alarm PAHH-266 "Transfer Pump WT-P-019 Hi-Hi Discharge Pressure" alarms.
- LH 8.1.2.3 Verify that "TRANSFER PUMP DISCHARGE PRESSURE HI-HI" indicator is flashing on the Interlock screen.
- LH 8.1.2.4 Decrease transmitter simulator to 71.6%. Verify displayed pressure is 215 psig. Verify that alarms PAH-266 and PAHH-266 can be reset.
- NA 8.1.2.5 Removed
- NA 8.1.2.6 Removed
- NA 8.1.2.7 Removed
- LH 8.1.2.8 Vary the input current from 0 to 100% and verify the range of the pressure (psi) indicator on screen (near tank 241-AP-104) varies from 0 to 300 psi.
- LH 8.1.2.9 Remove transmitter simulator and reconnect wire PT-266-(+) to terminal 37 and PT-266(-) to terminal 36 of PLC 2-1-8.
- LH 8.1.3 To simulate PIT-271, disconnect wires at PLC 2-1-9, terminals 2 and 3. Connect 4-20mA transmitter simulator, set at 55% to terminals 2(-) and 3(+) and reset any existing alarms. Then perform the following:
- LH 8.1.3.1 Decrease simulated pressure to 0 psig (0%) and increase simulated pressure to 300 psig (100%) and verify that the range of the pressure (psi) indicator on screen (near valve WT-MOV-252, approximate center of screen) varies from 0 to 300 psi (0 to 100%).
- LH 8.1.3.2 Remove transmitter simulator and reconnect wire PT-271-(+) to terminal 3 and PT-271(-) to terminal 2 of PLC 2-1-9.

- LH 8.1.4 To simulate PIT-452, disconnect wires at PLC 2-1-10, terminals 22 and 23. Connect 4-20mA transmitter simulator, set at 55% to terminals 22(-) and 23(+) and reset any existing alarms. Then perform the following:
- LH 8.1.4.1 Decrease simulated pressure to 0 psig (0%) and increase simulated pressure to 200 psig (100%) and verify that the range of the pressure (psi) indicator on screen varies from 0 to 200 psi (0 to 100%).
- LH 8.1.4.2 Remove transmitter simulator and reconnect wire PT-452-(+) to terminal 23 and PT-452(-) to terminal 22 of PLC 2-1-10.
- LH 8.1.5 To simulate PIT-123, disconnect wires at PLC 2-1-10, terminals 16 and 17. Connect 4-20mA transmitter simulator, set at 55% to terminals 16(-) and 17(+) and reset any existing alarms. Then perform the following:
- LH 8.1.5.1 Decrease simulated pressure to 0 psig (0%) and increase simulated pressure to 300 psig (100%) and verify that the range of the pressure (psi) indicator on screen varies from 0 to 300 psi (0 to 100%).
- LH 8.1.5.2 Remove transmitter simulator and reconnect wire PIT-123-(+) to terminal 17 and PIT-123(-) to terminal 16 of PLC 2-1-10.

8.2 FLOW INDICATORS AND ALARMS

Refer to note 2 in paragraph 8.1 above.

- LH 8.2.1 To simulate FIT-258, connect 4-20mA transmitter simulator, set at 50% to TB-6 terminals 1(+) and 2(-). Then perform the following:
- LH 8.2.1.1 Disable PLC address 004575 and set to "1." Verify that transfer pump WT-P-002 is "on". (symbol is green).
- LH 8.2.1.2 Decrease simulated flow to 60 gpm (30%) and verify that alarm FAL-258 "Transfer Pump WT-P-002 Low Discharge Flow" alarms.
- LH 8.2.1.3 Increase simulated flow to 110 gpm (55%) and verify that alarm FAL-258 can be reset.
- LH 8.2.1.4 Verify that the flow (gpm) indicator on screen (near tank 241-AP-102) varies from 0 to 200 gpm (0 to 100%).

- LH 8.2.1.5 Set PLC address 004575 to "0", and enable address. Verify that the transfer pump is "off", (symbol is gray).
- LH 8.2.1.6 Disconnect and remove transmitter simulator.
- LH 8.2.2 To simulate FIT-264, connect 4-20mA transmitter simulator, set at 50% to TB-6 terminals 22(+) and 23(-). Then perform the following:
- LH 8.2.2.1 Disable PLC address 004591 and set to "1." Verify that transfer pump WT-P-019 is "on", (symbol is green).
- LH 8.2.2.2 Decrease simulated flow to <60 gpm (29.5%) and verify that alarm FAL-264 "Transfer Pump WT-P-019 Low Discharge Flow" alarms.
- LH 8.2.2.3 Increase simulated flow to 110 gpm (55%) and verify that alarm FAL-264 can be reset.
- LH 8.2.2.4 Verify that the flow (gpm) indicator on screen (near tank 241-AP-104) varies from 0 to 200 gpm (0 to 100%).
- LH 8.2.2.5 Set PLC address 004591 to "0", and enable address. Verify that the transfer pump is "off", (symbol is gray).
- LH 8.2.2.6 Disconnect and remove transmitter simulator.
- LH 8.2.3 To simulate FIT-270, connect 4-20mA transmitter simulator, set at 50% to TB-6 terminals 28(+) and 29(-). Then perform the following:
- LH 8.2.3.1 Vary the simulated flow from 0% to 100%, and verify that flow indicator FI-270 varies from 0 to 200 gpm.
- LH 8.2.3.2 Set the flow to 0%
- LH 8.2.3.3 Reset FQI-270 to 0 using Modsoft if necessary.
- LH 8.2.3.4 Increase simulated flow to 200 gpm (100%) and verify that FQI-270 begins to accumulate gallons at a rate of 200 gpm on Modsoft. Run for 5 minutes and verify display on overview screen has accumulated 1000 gallons.
- LH 8.2.3.5 Decrease simulated flow to 0 gpm (0%) and verify that FQI-270 stops accumulating, and remains constant.

- LH 8.2.3.6 Disconnect and remove transmitter simulator.
- LH 8.2.4 To simulate FIT-455, connect 4-20mA transmitter simulator, set at 50% to TB-6 terminals 55(+) and 56(-). Then perform the following:
- LH 8.2.4.1 Vary the simulated flow from 0% to 100%, and verify that flow indicator FI-455 varies from 0 to 100% (0 to 200 gpm).
- LH 8.2.4.2 Set the flow to 0%
- LH 8.2.4.3 Reset FQI-455 to 0 using Modsoft.
- LH 8.2.4.4 Increase simulated flow to 200 gpm (100%) and verify that FQI-455 begins to accumulate gallons at a rate of 200 gpm on Modsoft. Run for 5 minutes and verify display on overview screen has accumulated 1000 gallons.
- LH 8.2.4.5 Decrease simulated flow to 0 gpm (0%) and verify that FQI-455 stops accumulating, and remains constant.
- LH 8.2.4.6 Disconnect and remove transmitter simulator.
- LH 8.2.5 To simulate FIT-122, connect 4-20mA transmitter simulator, set at 50% to TB-6 terminals 58(+) and 59(-). Then perform the following:
- LH 8.2.5.1 Vary the simulated flow from 0% to 100%, and verify that flow indicator FI-122 varies from 0 to 100% (0 to 200 gpm).
- LH 8.2.5.2 Set the flow to 0%
- LH 8.2.5.3 Reset FQI-122 to 0 using Modsoft if necessary.
- LH 8.2.5.4 Increase simulated flow to 200 gpm (100%) and verify that FQIC-122 begins to accumulate gallons at a rate of 200 gpm.
- LH 8.2.5.5 Decrease simulated flow to 0 gpm (0%) and verify that FQIC-122 stops accumulating, and remains constant.
- LH 8.2.5.6 Disconnect and remove transmitter simulator.
- LH 8.2.6 To simulate FIT-456, connect 4-20mA transmitter simulator, set at 50% to TB-6 terminals 67(+) and 68(-). Then perform the following:

- LH 8.2.6.1 Vary the simulated flow from 0% to 100%, and verify that flow indicator FI-456 varies from 0 to 100% (0 to 200gpm).
- LH 8.2.6.2 Disconnect and remove transmitter simulator.
- LH 8.2.7 To simulate FIT-129, connect 4-20mA transmitter simulator, set at 50% to TB-6 terminals 106(+) and 107(-). Then perform the following:
- LH 8.2.7.1 Vary the simulated flow from 0% to 100%, and verify that flow indicator FI-129 varies from 0 to 100% (0 to 100 gpm).
- LH 8.2.7.2 Disconnect and remove transmitter simulator.

8.3 TEMPERATURE INDICATORS AND ALARMS

Refer to note 2 in paragraph 8.1 above.

- LH 8.3.1 To simulate TE-204, remove 110 Ω resistor, and connect RTD simulator, set at 32 °F, to TB-7 terminals 6 and 7. Then perform the following:
- LH 8.3.1.1 Increase simulated temperature to >275 °F and verify that alarm TAH-204 "Mixer Pump AP-102 WST-P-001 Motor Winding High Temperature" alarms.
- LH 8.3.1.2 Increase simulated temperature to >293 °F and verify that alarm TAHH-204 "Mixer Pump AP-102 WST-P-001 Motor Winding Hi-Hi Temperature" alarms.
- NA 8.3.1.3 Removed
- LH 8.3.1.4 Decrease simulated temperature to 200 °F and verify that alarms TAH-204 and TAHH-204 can be reset.
- LH 8.3.1.5 Disconnect RTD simulator. Replace resistor at terminals 6 and 7.
- LH 8.3.2 To simulate TE-203, remove 110 Ω resistor, and connect RTD simulator, set at 32 °F, to TB-7 terminals 2 and 3. Then perform the following:
- LH 8.3.2.1 Increase simulated temperature to >185 °F and verify that alarm TAH-203 "Mixer Pump AP-102 WST-P-001 Upper Bearing High Temperature" alarms.

- LH 8.3.2.2 Increase simulated temperature to >203 °F and verify that alarm TAHH-203 "Mixer Pump AP-102 WST-P-001 Upper Bearing Hi-Hi Temperature" alarms.
- NA 8.3.2.3 Removed
- LH 8.3.2.4 Decrease simulated temperature to 80 °F and verify that alarms TAH-203 and TAHH-203 can be reset.
- LH 8.3.2.5 Remove RTD simulator and replace temporary resistor at terminals 2 and 3.
- LH 8.3.3 To simulate TE-205, remove 110 Ω resistor, and connect RTD simulator, set at 32 °F, to TB-7 terminals 10 and 11. Then perform the following:
- LH 8.3.3.1 Increase simulated temperature to >185 °F and verify that alarm TAH-205 "Mixer Pump AP-102 WST-P-001 Lower Bearing High Temperature" alarms.
- LH 8.3.3.2 Increase simulated temperature to >203 °F and verify that alarm TAHH-205 "Mixer Pump AP-102 WST-P-001 Lower Bearing Hi-Hi Temperature" alarms.
- NA 8.3.3.3 Removed
- LH 8.3.3.4 Decrease simulated temperature to 80 °F and verify that alarms TAH-205 and TAHH-205 can be reset.
- LH 8.3.3.5 Remove RTD simulator and replace temporary resistor at terminals 10 and 11.
- LH 8.3.4 To simulate TE-216, remove 110 Ω resistor, and connect RTD simulator, set at 32 °F, to TB-7 terminals 23 and 24. Then perform the following:
- LH 8.3.4.1 Increase simulated temperature to >275 °F and verify that alarm TAH-216 "Mixer Pump AP-104 WST-P-003 Motor Winding High Temperature" alarms.
- LH 8.3.4.2 Increase simulated temperature to >293 °F and verify that alarm TAHH-216 "Mixer Pump AP-104 WST-P-003 Motor Winding Hi-Hi Temperature" alarms.
- NA 8.3.4.3 Removed

- LH 8.3.4.4 Decrease simulated temperature to 80 °F and verify that alarms TAH-216 and TAHH-216 can be reset.
- LH 8.3.4.5 Remove RTD simulator and replace temporary resistor at terminals 23 and 24.
- LH 8.3.5 To simulate TE-215, remove 110 Ω resistor and connect RTD simulator, set at 32 °F, to TB-7 terminals 19 and 20. Then perform the following:
- LH 8.3.5.1 Increase simulated temperature to >185 °F and verify that alarm TAH-215 "Mixer Pump AP-104 WST-P-003 Upper Bearing High Temperature" alarms.
- LH 8.3.5.2 Increase simulated temperature to >203 °F and verify that alarm TAHH-215 "Mixer Pump AP-104 WST-P-003 Upper Bearing Hi-Hi Temperature" alarms.
- NA 8.3.5.3 Removed
- LH 8.3.5.4 Decrease simulated temperature to 80 °F and verify that alarms TAH-215 and TAHH-215 are reset.
- LH 8.3.5.5 Remove RTD simulator and replace temporary resistor at terminals 19 and 20.
- LH 8.3.6 To simulate TE-217, remove 110 Ω resistor and connect RTD simulator, set at 32 °F, to TB-7 terminals 27 and 28. Then perform the following:
- LH 8.3.6.1 Increase simulated temperature to >185 °F, and verify that alarm TAH-217 "Mixer Pump AP-104 WST-P-003 Lower Bearing High Temperature" alarms.
- LH 8.3.6.2 Increase simulated temperature to >203 °F and verify that alarm TAHH-217 "Mixer Pump AP-104 WST-P-003 Lower Bearing Hi-Hi Temperature" alarms.
- NA 8.3.6.3 Removed
- LH 8.3.6.4 Decrease simulated temperature to 80 °F and verify that alarms TAH-217 and TAHH-217 are reset.
- LH 8.3.6.5 Remove RTD simulator and replace temporary resistor at terminals 27 and 28.

- LH 8.3.7 To simulate TE-277, remove 110 Ω resistor and connect RTD simulator, set at 32 °F, to TB-7 terminals 36 and 37. Then perform the following:
- LH 8.3.7.1 Increase simulated temperature to >275 °F and verify that alarm TAH-277 "Transfer Pump AP-102 WT-P-002 Motor Winding High Temperature" alarms.
- LH 8.3.7.2 Increase simulated temperature to >293 °F and verify that alarm TAHH-277 "Transfer Pump AP-102 WT-P-002 Motor Winding Hi-Hi Temperature" alarms.
- LH 8.3.7.3 Verify "Transfer Pump Motor Winding Temp Hi-Hi" indicator is flashing on the Interlock screen.
- LH 8.3.7.4 Decrease simulated temperature to 80 °F and verify that alarms TAH-277 and TAHH-277 can be reset.
- LH 8.3.7.5 Remove RTD simulator and replace temporary resistor at terminals 36 and 37.
- LH 8.3.8 To simulate TE-274, remove 110 Ω resistor and connect RTD simulator, set at 32 °F, to TB-7 terminals 40 and 41. Then perform the following:
- LH 8.3.8.1 Increase simulated temperature to >275 °F and verify that alarm TAH-274 "Transfer Pump AP-104 WT-P-019 Motor Winding High Temperature" alarms.
- LH 8.3.8.2 Increase simulated temperature to >293 °F and verify that alarm TAHH-274 "Transfer Pump AP-104 WT-P-019 Motor Winding Hi-Hi Temperature" alarms.
- LH 8.3.8.3 Verify "Transfer Pump Motor Winding Temp Hi-Hi" indicator is flashing on the Interlock screen.
- LH 8.3.8.4 Decrease simulated temperature to 80 °F and verify that alarms TAH-274 and TAHH-274 can be reset.
- LH 8.3.8.5 Remove RTD simulator and replace temporary resistor at terminals 40 and 41.
- LH 8.3.9 To simulate TIT-120, remove 2.4K Ω resistor between terminals 70 and 74 on TB-6, and connect 4-20mA transmitter simulator, set at 45%, to TB-6 terminals 73(-) and 74(+). Then perform the following:

- LH 8.3.9.1 Vary the simulated temperature from 45% (140°F) to >50% (>150°F), and verify TAH-120 alarms.
- LH 8.3.9.2 Vary the simulated temperature from 50% (150°F) to >55% (>160°F), and verify TAHH-120 alarms.
- LH 8.3.9.3 Vary the simulated temperature from 55% (160°F) to <40% (<130°F), and verify TAL-120 alarms.
- LH 8.3.9.4 Vary the simulated temperature from 40% (130°F) to <35% (<120°F), and verify TALL-120 alarms.
- LH 8.3.9.5 Remove transmitter simulator, and reconnect resistor between terminals 70 and 74.
- LH 8.3.10 To simulate TIT-124, remove 2.4K Ω resistor between terminals 76 and 80 on TB-6, and connect 4-20mA transmitter simulator, set at 45%, to TB-6 terminals 79(-) and 80(+). Then perform the following:
- LH 8.3.10.1 Vary the simulated temperature from 45% (140°F) to >50% (>150°F), and verify TAH-124 alarms.
- LH 8.3.10.2 Vary the simulated temperature from 50% (150°F) to >55% (>160°F), and verify TAHH-124 alarms.
- LH 8.3.10.3 Vary the simulated temperature from 55% (160°F) to <40% (<130°F), and verify TAL-124 alarms.
- LH 8.3.10.4 Vary the simulated temperature from 40% (130°F) to <35% (<120°F), and verify TALL-124 alarms.
- LH 8.3.10.5 Remove transmitter simulator, and reconnect resistor between terminals 76 and 80.
- LH 8.3.11 To simulate TIT-457, remove 2.4K Ω resistor between terminals 82 and 86 on TB-6, and connect 4-20mA transmitter simulator, set at 50%, to TB-6 terminals 85(-) and 86(+). Then perform the following:
- LH 8.3.11.1 Vary the simulated temperature from 0% to 100%, and verify TI-457 varies from 50 to 250°F.
- LH 8.3.11.2 Remove transmitter simulator, and reconnect resistor between terminals 82 and 86.

8.4 MOTOR VIBRATION INDICATORS AND ALARMS

NOTE: Switch to "TANK 241-AP-102 Overview" screen for this portion of the test.

- LH 8.4.1 To simulate VT-206, connect transmitter simulator, set at 4 mA, to TB-6 terminals 16(+) and 17(-). Then perform the following:
- LH 8.4.1.1 Increase simulated vibration to >2.5 mils (>8 mA) and verify that alarm VAH-206 "Mixer Pump WST-P-001 Upper Bearing High Vibration" alarms.
- LH 8.4.1.2 Increase simulated vibration to >3 mils (>8.8 mA) and verify that alarm VAHH-206 "Mixer Pump WST-P-001 Upper Bearing Hi-Hi Vibration" alarms.
- NA 8.4.1.3 Removed
- LH 8.4.1.4 Vary the input simulation from 0 to 100% and verify that Mixer Pump WST-P-001: Motor Vibration: Upper indicator varies from 0 to 10 mils (4-20 mA). Disconnect transmitter simulator.
- LH 8.4.2 To simulate VT-207, connect transmitter simulator, set at 4 mA, to TB-6 terminals 19(+) and 20(-). Then perform the following:
- LH 8.4.2.1 Increase simulated vibration to >2.5 mils (>8 mA) and verify that alarm VAH-207 "Mixer Pump WST-P-001 Lower Bearing High Vibration" alarms.
- LH 8.4.2.2 Increase simulated vibration to >3 mils (>8.8 mA) and verify that alarm VAHH-207 "Mixer Pump WST-P-001 Lower Bearing Hi-Hi Vibration" alarms.
- NA 8.4.2.3 Removed
- LH 8.4.2.4 Vary the input simulation from 0 to 100% and verify that Mixer Pump 001: Motor Vibration: Lower indicator varies from 0 to 10 mils (4-20 mA). Disconnect transmitter simulator.

NOTE: Switch to "Tank 241-AP-104 Overview" screen for this portion of the test.

- LH 8.4.3 To simulate VT-218, connect simulator, set at 4 mA, to TB-6 terminals 49(+) and 50(-). Then perform the following:

- LH 8.4.3.1 Increase simulated vibration to >2.5 mils (>8 mA) and verify that alarm VAH-218 "Mixer Pump WST-P-003 Upper Bearing High Vibration" alarms.
- LH 8.4.3.2 Increase simulated vibration to >3 mils (>8.8 mA) and verify that alarm VAHH-218 "Mixer Pump WST-P-003 Upper Bearing Hi-Hi Vibration" alarms.
- NA 8.4.3.3 Removed
- LH 8.4.3.4 Vary the input simulation from 0 to 100% and verify that Mixer Pump WST-P-003: Motor Vibration: Upper indicator varies from 0 to 10 mils (4-20 mA). Disconnect transmitter simulator.
- LH 8.4.4 To simulate VT-219, connect transmitter simulator, to TB-6 terminals 52(+) and 53(-). Then perform the following:
 - LH 8.4.4.1 Increase simulated vibration to >2.5 mils (>8 mA) and verify that alarm VAH-219 "Mixer Pump WST-P-003 Lower Bearing High Vibration" alarms.
 - LH 8.4.4.2 Increase simulated vibration to >3 mils (>8.8 mA) and verify that alarm VAHH-219 "Mixer Pump WST-P-003 Lower Bearing Hi-Hi Vibration" alarms.
 - NA 8.4.4.3 Removed
 - LH 8.4.4.4 Vary the input simulation from 0 to 100% and verify that Mixer Pump WST-P-003: Motor Vibration: Lower indicator varies from 0 to 10 mils (4-20 mA). Disconnect transmitter simulator.

8.5 LIQUID LEVEL and WINCH POSITION INSTRUMENTS

- LH 8.5.1 To simulate LIT-126, connect 4-20mA transmitter simulator, set at 50%, to TB-6, terminals 100(+) and 101(-). Then perform the following:
 - LH 8.5.1.1 Verify LI-126 indicates 60 inches +/- 1 inch.
 - LH 8.5.1.2 Increase simulated level to >119" (100%) and verify that alarm LAH-126, "Diluent/Flush Tank HI Level" alarms.

- LH 8.5.1.3 Decrease simulated level to 24" (20%) and verify hi level alarm can be reset and LAL-126 "Diluent/Flush Tank Low Level" alarms.
- LH 8.5.1.4 Decrease simulated level to 16" (13%) and verify LALL-126 "Diluent/Flush Tank Lo-Lo Level" alarms.
- LH 8.5.1.5 Vary simulator from 0% to 100%, and verify LI-126 varies from 0" to 120".
- LH 8.5.1.6 Remove transmitter simulator.

8.6 ANALOG VOLTAGE INSTRUMENTS

- LH 8.6.0.1 To simulate ZT-131, rotate the potentiometer located on the test set box, full CCW to full CW. Verify ZI-131 varies from 0% to 100% open.
- NA 8.6.0.2 Removed
- LH 8.6.0.3 Leave potentiometers at mid position.
- LH 8.6.1 To simulate ZT-262, connect 4-20mA transmitter simulator, set at 50% to TB-6 terminals 13(+) and 14(-). Then perform the following:
 - LH 8.6.1.1 Vary the simulated elevation from 0% to 100%, and verify that position indicator ZT-262 on "Tank 241-AP-102 Overview" screen varies from 0" to 240".
 - LH 8.6.1.2 Disconnect and remove transmitter simulator.
- LH 8.6.2 To simulate ZT-268, connect 4-20mA transmitter simulator, set at 50% to TB-6 terminals 46(+) and 47(-). Then perform the following:
 - LH 8.6.2.1 Vary the simulated elevation from 0% to 100%, and verify that position indicator ZI-268 on "Tank 241-AP-104 Overview" screen varies from 0" to 240".
 - LH 8.6.2.2 Disconnect and remove transmitter simulator.

8.7 DISCRETE INPUT SIMULATION

For each of the listed inputs, jumper the indicated terminals, verify the specified alarm, acknowledge the alarm, remove the jumper, and reset the alarm.

INITIALS	DEVICE	TB	TERMINALS	ALARM ACTION
ENCL-100				
___LH___	EDS-XA-101	2	1 & 21	LOSS OF POWER
___LH___	MPS-001	2	1 & 22	MPS SHUTDOWN
___LH___	RIAS-125A	2	1 & 23	RADIATION ALARM CHANNEL 125
___LH___	RXS-125A	2	1 & 24	RAD CHANNEL 125 FAILURE
___LH___	RIAS-126A	2	1 & 25	RADIATION ALARM CHANNEL 126
___LH___	RXS-126A	2	1 & 26	RAD CHANNEL 126 FAILURE
___LH___	RAIS-127A	2	1 & 27	RADIATION ALARM CHANNEL 127
___LH___	RXS-127A	2	1 & 28	RAD CHANNEL 127 FAILURE
___LH___	LDS-282	2	1 & 30	DILUENT ENCASMENT LEAK
___LH___	LDS-284/285	2	1 & 31	DILUENT ENCASMENT LEAK
___LH___	LDS-127	2	1 & 34	DILUENT FLUSH PIT LEAK
___LH___	LDS-281/283	2	1 & 29	TRANSFER LINE LEAK
___LH___	LDS-286	2	1 & 32	CAUSTIC PAD SUMP LEVEL
___LH___	LDS-287A/B	2	1 & 33	PUMP PIT 04D LEAK
ENCL-101				
___LH___	PSH-276	4	46 & 47	RUPTURE DISK FAILURE
___LH___	PSL-280	4	48 & 49	LOW NITROGEN PRESSURE
___LH___	FSH-260	4	50 & 51	HIGH NITROGEN FLOW
___LH___	PSH-275	4	110 & 111	RUPTURE DISK FAILURE
___LH___	PSL-281	4	112 & 113	LOW NITROGEN PRESSURE
___LH___	FSH-261	4	114 & 115	HIGH NITROGEN FLOW
___LH___	LSH-126	4	168 & 169	DILUENT TANK HI HI LEVEL

INITIALS	DEVICE	TB	TERMINALS	ALARM ACTION
<u> LH </u>	TSL-459	4	170 & 171	RAW WATER ENCLOSURE LOW TEMP
<u> LH </u>	PDISH-451	4	188 & 189	RAW WATER STRAINER HIGH DELTA P
<u> LH </u>	PSL-125	4	197 & 198	LOW SEAL WATER PRESSURE
<u> LH </u>	PSL-126	4	199 & 200	LOW SEAL WATER PRESSURE
<u> LH </u>	PDISH-454	4	201 & 202	75 μ FILTER HIGH DELTA P
<u> LH </u>	PDISH-456	4	203 & 204	50 μ FILTER HIGH DELTA P
<u> LH </u>	TSL-453	4	205 & 206	SERVICE WATER ENCLOSURE LOW TEMP
<u> LH </u>	TSL-273	NA	NO 1 & C	ENCLOSURE TEMP HI
<u> LH </u>	TSL-273	NA	NO 3 & C	ENCLOSURE TEMP LO

8.8 COMMAND OUTPUTS

- LH 8.8.1 Confirm no continuity between TB-4 terminals 192 & 193.
- LH 8.8.2 On the HMI screen, click CHEMB-P-002 START button.
- LH 8.8.3 Confirm continuity between TB-4, terminals 192 & 193, and no continuity between terminals 193 & 194.
- LH 8.8.4 On the HMI screen, click CHEMB-P-002 STOP button.
- LH 8.8.5 Confirm continuity between TB-4, terminals 193 & 194.
- LH 8.8.6 On the tank 241-AP-102 overview screen, click the WINCH POSITION UP arrow, and hold down.
- LH 8.8.7 Confirm 110-120 vac between TB-4, terminals 53 & 54.
- LH 8.8.8 On the tank 241-AP-102 overview screen, click the WINCH POSITION DOWN arrow, and hold down.
- LH 8.8.9 Confirm 110-120 vac between TB-4, terminals 52 & 54.
- LH 8.8.10 On the tank 241-AP-104 overview screen, click the WINCH POSITION UP arrow, and hold down.
- LH 8.8.11 Confirm 110-120 vac between TB-4, terminals 117 & 118.

- LH 8.8.12 On the tank 241-AP-104 overview, click the WINCH POSITION DOWN arrow and hold down.
- LH 8.8.13 Confirm 110-120 vac between TB-4, terminals 116 & 118.
- LH 8.8.14 On the SERVICE WATER SYSTEM overview screen, click the STRAINER MOTOR button.
- LH 8.8.15 Confirm 110-120 vac between TB-4, terminals 195 & 196.
- LH 8.8.16 Click the strainer motor button again, and confirm <15 vac at terminals 195 & 196.

9 VALVE MANUAL CONTROL IN READY MODE

Ready (RDY) is the default mode with no active modes selected. Equipment status including valve positions and current process parameters are displayed.

9.1 READY MODE VALVE MANUAL CONTROL TEST

Use the READY MODE VALVE CONTROL TEST table by proceeding through each step, shown in left hand column. Then proceed to the next position and then to the next listed valve.

Sign the READY MODE VALVE CONTROL TEST sheet when all of the valves listed have been tested.

MOV-132 POS A	MOV-132 POS B	MOV-132 POS C	MOV-242 POS A	MOV-242 POS B	MOV-242 POS C	MOV-243 POS A	MOV-243 POS B	MOV-243 POS C	MOV-244 POS A	MOV-244 POS B	MOV-244 POS C	MOV-245 POS A	MOV-245 POS B	MOV-245 POS C	MOV-246 POS A	MOV-246 POS B	MOV-246 POS C	MOV-248 POS A	MOV-248 POS B	MOV-248 POS C	MOV-249 POS A	MOV-249 POS B	MOV-249 POS C	MOV-250 POS A	MOV-250 POS B	MOV-250 POS C	MOV-251 POS A	MOV-251 POS B	MOV-251 POS C	MOV-252 OPEN	MOV-253 POS A	MOV-253 POS B	MOV-253 POS C	MOV-254 POS A	MOV-254 POS B	MOV-254 POS C	MOV-261 POS A	MOV-261 POS B	MOV-261 POS C	MOV-263 POS A	MOV-263 POS B	MOV-263 POS C	FCV-131 CLOSE	FCV-131 OPEN	LCV-430 CLOSE	LCV-430 OPEN	MOV-451 CLOSE	MOV-451 OPEN
<p>READY MODE VALVE CONTROL TEST</p> <p>STEP 1 - VERIFY THAT VALVE POSITION SWITCHES ON THE TEST SET ARE IN THE NEUTRAL POSITION. ON RETRIEVAL OVERVIEW SCREEN OR SERVICE WATER SCREEN, SELECT VALVE. NEXT SELECT MANUAL CONTROL FOR VALVE. OPEN/CLOSE OR ABC BUTTONS APPEAR.</p> <p>STEP 2 - CLICK ON POSITION TO TEST. VERIFY THAT THE APPROPRIATE VALVE ACTIVATION LIGHT ON TEST SET IS lit.</p> <p>STEP 3 - VERIFY VALVE TURNS FIRST YELLOW, THEN FLASHING RED AND WHITE AFTER APPROXIMATELY 75 SECONDS FOR 3-WAY VALVES AND APPROXIMATELY 40 SECONDS FOR 2-WAY VALVES.</p> <p>STEP 4 - VERIFY THAT VALVE FAIL ALARM IS ANNUNCIATED WITH THE CORRECT ALARM MESSAGE DISPLAYED ON ALARM SCREEN.</p> <p>STEP 5 - ACKNOWLEDGE ALARM BY CLICKING ON THE ALARM MESSAGE. ALARM MESSAGE IS A STEADY COLOR.</p> <p>STEP 6 - PLACE TEST SWITCH IN CORRECT POSITION. VALVE GOES FROM FLASHING RED TO GREEN (OPEN) OR WHITE (CLOSED) PORTS.</p>																					<p>Procedural Notes:</p> <ol style="list-style-type: none"> Place a checkmark if this step is done and if there is a problem leave it blank until it is fixed. Sign this form at the end of the tests on this sheet. Place sheet back in clipboard at completion of sheet tests. <p>Witnessed by: Larry R. Hall</p> <p>Signature:</p> <p>Representing: FDMV</p>																											

9.2 FLOW CONTROL VALVES

- LH 9.2.1 Set test set FCV-131 position dial to a value greater than 10%, and verify valve FCV-131 on the screen is green.
- LH 9.2.1.1 Adjust the potentiometer on the test set from 0 to 100%. Verify the valve symbol is white below 5% open, and remains green between 5% and 100 % open.
- LH 9.2.1.2 On the Test Set place the FCV-131 switch in the OPEN position. Verify the valve symbol remains green.
- LH 9.2.1.3 Place the FCV-131 potentiometer on the test set to 0% and switch in the CLOSE position. Verify that the valve symbol turns white.

9.3 VERIFY AUTO CHECK FOR EACH MODE

- LH 9.3.1 Place all valves in the AUTO mode. Refer to the following Table:
- LH 9.3.2 When in the READY Mode, assure CSS_READY is on, select a valve identified in the left column, and place it in the MANUAL Mode. Bring up the MODE SELECT page. From the table, Select the related Mode from the right hand column and select it on the MODE SELECT menu. Verify that the following error message appears:
 "Please put the following valves in AUTO and re-select the MODE."
 (With the appropriate valve listed.)
- LH 9.3.3 Return to the overview screen, place the appropriate valve in AUTO, return to the MODE SELECT page, and re-select the MODE. Verify no error messages. Place a check mark in the table and initial the entry.
- LH 9.3.4 Click the MODE button to de-select the mode. Verify the blue outline disappears.

Repeat steps 9.3.2 through 9.3.4 for the remainder of the table.

VALVE NUMBER	MODE	ERROR MESSAGE & RECOVERY?	COMPLETED OK - INITIALS
MOV-250	(IN2) 241-A-B To AP-102		LH
MOV-244	(RTN2) AP-102 To 241-A-B		LH
MOV-243	(RTF2) AP-102 To 241-A-B Flush		LH
MOV-261	(DIL2) Add Diluent to AP-102		LH
MOV-253	(ITR2) AP-102 In Tank Recirculation		LH
MOV-132	(ITF2) AP-102 In Tank Flush		LH
MOV-242	(WT2) AP-102 To AP Valve Pit		LH
FCV-131	(PTF2) Flush AP-102 Valve Pit		LH
MOV-245	(ILD2) AP-102 In Line Dilution		LH
MOV-247	(IN4) 241-A-B To AP-104		LH
MOV-248	(RTN4) AP-104 To 241-A-B		LH
MOV-251	(RTF4) AP-104 To 241-A-B Flush		LH
MOV-263	(DIL4) Add Diluent to AP-104		LH
MOV-254	(ITR4) AP-104 In Tank Recirculation		LH
MOV-249	(ITF4) AP-104 In Tank Flush		LH
MOV-246	(WT4) AP-104 To AP Valve Pit		LH
FCV-131	(PTF4) Flush AP-104 Valve Pit		LH
MOV-249	(ILD4) AP-104 In Line Dilution		LH
MOV-252	(HVT) 241-A-B to VIT Facility		LH

10 MODE SWITCHING INTERLOCKS & MODE VALVE ALIGNMENT

10.1 INTERLOCK MATRIX

Using the MODE INTERLOCK MATRIX on the following page, verify for every combination of MODE, beginning in the upper left hand corner, that blank mode

intersections cannot be selected from the MODE SELECT screen. Verify that intersections with an "o", can be selected individually from the mode select screen.

10.2 DOCUMENTATION

 LH Mark each box in the matrix with a check as the test is successfully completed.

MODE INTERLOCK MATRIX

MODE	RDY	HVT	IN2	RTN2	RTF2	DIL2	ITR2	ITF2	WT2	PTF2	ILD2	IN4	RTN4	RTF4	DIL4	ITR4	ITF4	WT4	PTF4	ILD4	SSD
RDY	X																				
HVT		X				0	0	0	0	0	0				0	0	0	0	0	0	
IN2			X								0				0	0	0	0	0	0	
RTN2				X																	
RTF2					X																
DIL2		0				X						0	0			0	0	0	0		
ITR2		0					X					0	0	0	0	0	0	0	0	0	
ITF2		0						X				0	0	0	0	0	0	0	0	0	
WT2		0							X			0	0	0	0	0	0	0	0	0	
PTF2		0								X		0	0	0	0	0	0	0	0	0	
ILD2		0	0	0							X	0	0	0	0	0	0	0	0	0	
IN4							0	0	0	0	X	0	0								
RTN4							0	0	0	0		X									
RTF4							0	0	0	0			X								
DIL4		0	0	0											X						
ITR4		0	0	0	0		0	0	0	0						X					
ITF4		0	0	0	0												X				
WT4		0	0	0	0	0	0	0	0	0								X			
PTF4		0	0	0	0		0	0	0	0									X		
ILD4		0	0	0	0		0	0	0	0		0	0	0						0	X

Blank: Not allow simultaneous Mode Activation

o : Allow Simultaneous Mode Activation.

10.3 VALVE ALIGNMENT

Using the MATRIX on the following page, start in the Ready Mode (RDY), and advance downward through the MODES. At any MATRIX intersection with a "■", verify that the valve is commanded to go to that position by observing the lights on the test set. A "■" indicates the desired valve position. Only those valve positions with a "■" need be verified.

- 10.3.1 Using the MATRIX, verify that the appropriate valve energization lights are lit. Then "move" valve (with test position switches) into the correct position as each valve is verified. Use a yellow marker to mark each cell with a "■" as the valve is verified.
- 10.3.2 As each mode step is completed, verify that the appropriate step is checked off on the Mode Status window and proper valve energization lights are lit for the next step.
- 10.3.3 Verify the current mode button is outlined in blue. When finished with a MODE, click MODE button again to stop/exit MODE.
- 10.3.4 Repeat steps 10.1.1 - 10.1.3 for each of the remaining modes.
- LH 10.3.5 Verify all cells with a "■" have been marked as completed in the W-211 VALVE ALIGNMENT MATRIX.

11 INTERLOCK BYPASSES

This section was removed due to no VFD devices available for testing. This section will be tested during the acceptance test procedure (ATP).

12 ENCLOSURE WT-ENCL-100 ANALOG DEVICES

Switch to "Process Overview", "Tank 241-AP-102 Overview", or "Tank 241-AP-104 Overview" screens for this portion of the test.

Acknowledge each alarm after it is verified.

12.1 PRESSURE AND LEVEL INDICATORS

NOTE: The input current is given as a percentage of 4-20mA current signal (0% = 4 mA and 100% = 20 mA).

- | | | |
|---------------|--------|--|
| <u> LH </u> | 12.1.1 | To simulate WST-PT-102 (Tank 102 Dome Pressure), disconnect 2.4K resistor from TB-3 terminal 1. |
| <u> LH </u> | 12.1.2 | Connect 4-20mA transmitter simulator (in mA out mode) set at 0% to terminals TB-3 terminals 1(+) and 2(-). Then perform the following: |
| <u> LH </u> | 12.1.3 | Verify pressure indicated on screen for WST-PI-102 indicates -10 inches W.G. |
| <u> LH </u> | 12.1.4 | Vary the input current from 0 to 100% and verify the range of the pressure indicator on screen varies from -10" to 5" W.G., and alarms occur as listed in D00, App. B. |
| <u> LH </u> | 12.1.5 | Remove simulator. |
| <u> LH </u> | 12.1.6 | Reconnect 2.4K resistor. |
| <u> LH </u> | 12.1.7 | To simulate WST-PT-104 (Tank 104 Dome Pressure), disconnect 2.4K resistor from terminal TB-3 terminal 4. |
| <u> LH </u> | 12.1.8 | Connect a 4-20mA transmitter simulator (in mA out mode) set at 0% to terminals 4(+) and 5(-).Then perform the following: |
| <u> LH </u> | 12.1.9 | Verify pressure indicated on screen for WST-PI-104 indicates -10 inches W.G. |

- LH 12.1.10 Vary the input current from 0 to 100% and verify the range of the pressure indicator on screen varies from -10" to 5" W.G., and alarms occur as listed in DOO, App. B.
- LH 12.1.11 Remove simulator.
- LH 12.1.12 Reconnect 2.4K resistor.
- LH 12.1.13 To simulate WST-LIT-106 (Tank 106 Waste Level), disconnect 2.4K resistor from TB-3 terminal 11.
- LH 12.1.14 Connect 4-20mA transmitter simulator (in mA out mode) set at 0% to terminals TB-3 terminals 11(+) and 10(-). Then perform the following:
- LH 12.1.15 Verify level indicated on screen for WST-LI-106 indicates 0 inches.
- LH 12.1.16 Vary the input current from 0 to 100% and verify the range of the level indicator on screen varies from 0 to 450 inches.
- LH 12.1.17 Remove simulator.
- LH 12.1.18 Reconnect 2.4K resistor
- LH 12.1.19 To simulate WST-LIT-108 (Tank 108 Waste Level), disconnect 2.4K resistor from TB-3, terminal 17.
- LH 12.1.20 Connect 4-20mA transmitter simulator (in mA out mode) set at 0% to terminals TB-3 terminals 17(+) and 16(-). Then perform the following:
- LH 12.1.21 Verify level indicated on screen for WST-LI-108 indicates 0 inches.
- LH 12.1.22 Vary the input current from 0 to 100% and verify the range of the level indicator on screen varies from 0 to 450 inches.
- LH 12.1.23 Remove simulator.
- LH 12.1.24 Reconnect 2.4K resistor.

- LH 12.1.25 To simulate WST-LIT-222 (Tank 102 Waste Level), disconnect 2.4K resistor from TB-3, terminal 23.
- LH 12.1.26 Connect 4-20mA transmitter simulator (in mA out mode) set at 0% to terminals TB-3 terminals 23(+) and 22(-). Then perform the following:
- LH 12.1.27 Verify level indicated on screen for WST-LI-222 indicates 0 inches.
- LH 12.1.28 Vary the input current from 0 to 100% and verify the range of the level indicator on screen varies from 0 to 450 inches.
- LH 12.1.29 Remove simulator.
- LH 12.1.30 Reconnect 2.4K resistor.
- LH 12.1.31 To simulate WST-LIT-224 (Tank 104 Waste Level), disconnect 2.4K resistor from TB-3, terminal 29.
- LH 12.1.32 Connect 4-20mA transmitter simulator (in mA out mode) set at 0% to terminals TB-3 terminals 29(+) and 28(-). Then perform the following:
- LH 12.1.33 Verify level indicated on screen for WST-LI-224 indicates -0 inches.
- LH 12.1.34 Vary the input current from 0 to 100% and verify the range of the level indicator on screen varies from 0 to 450 inches.
- LH 12.1.35 Remove simulator.
- LH 12.1.36 Reconnect 2.4K resistor.

13 TEST COMPLETION

- 13.0.1 Turn off all power.
- 13.0.2 Remove all simulation devices.
- 13.0.3 Open all fuse holders.
- 13.0.4 Have Electricians remove all power cables & cables to Test Set.

- 13.0.5 Remove two UPSs and deliver to Project Engineer. (Project Engineer will arrange to have UPSs connected to a suitable power source to maintain UPS internal batteries in a "float charge" condition.)
- 13.0.6 Save final RCS "as-built" software on removable electronic media (floppy disk or CD ROM).
- 13.0.7 Complete review and approvals of this QTP, and deliver final documentation to Test Director.
- 13.0.8 END

APPENDIX A - HMI SCREENS

FIGURE 1 - TWRS OVERVIEW SCREEN
FIGURE 2 - ITRS OVERVIEW SCREEN
FIGURE 3 - INITIAL TANK RETRIEVAL SYSTEMS RCS FOR DST 241-AP-102 & 241-AP-104
FIGURE 4 - RETRIEVAL SYSTEM OVERVIEW
FIGURE 5 - SCREEN LIST
FIGURE 6 - TYPICAL RETRIEVAL SETUP
FIGURE 7 - MODE LIST
FIGURE 8 - BYPASSABLE PLC INTERLOCKS
FIGURE 9 - TANK 241-AP-102 OVERVIEW
FIGURE 10 - TANK 241-AP-104 OVERVIEW
FIGURE 11 - TANK 241-AP-102 MIXER PUMP SPEED VS. POSITION PROFILE
FIGURE 12 - TANK 241-AP-104 MIXER PUMP SPEED VS. POSITION PROFILE
FIGURE 13 - TANK 241-AP-102 TEMPERATURE PROFILE
FIGURE 14 - TANK 241-AP-104 TEMPERATURE PROFILE
FIGURE 15 - DILUENT/FLUSH SYSTEM
FIGURE 16 - SERVICE WATER SYSTEM
FIGURE 17 - ALARM SETPOINT
FIGURE 18 - TREND SELECTION
FIGURE 19 - CONTROL SYSTEM HARDWARE SETUP
FIGURE 20 - ACTIVE PLC INTERLOCKS TABLE



Job



- Home Screen
- Retrieval Control
- Master Pump Shutdown
- Tank Ventilation

Tank Waste Remediation Systems

Home Screen

Retrieval Control

Master Pump Shutdown

Tank Ventilation

Waste Retrieval Control System

AN Farm

AP Farm

AW Farm

AY Farm

AZ Farm

SY Farm

Select Desired Tank Farm



INITIAL TANK RETRIEVAL SYSTEMS

RETRIEVAL CONTROL SYSTEM (RCS)
FOR
DST 241-AP-102 & 241-AP-104

LOGIN

LOGOUT

Project
Overview

About

Ms.sem@life(2)irref@bts.clunggetty@logged into the system"

Shutdown System

Figure 3

SCREEN SELECTION

MAIN

Title Screen
Process Overview
Retrieval Setup
Mode Selection
Trending
Hardware Overview
Help (F1)

Caustic Supply

Service Water System
Diluent System

Alarms

Active Alarm Listing (F5)
Alarm Summary (F6)
Hardware Alarms (F7)
Alarm Setpoint
Bypassable Interlock Table
Active Interlocks Table

Tank 241-AP-102

Tank 241-AP-102 Overview
AP-102 Temperature Profile
Mixer Pump P-001 Speed Profile



Tank 241-AP-104

Tank 241-AP-104 Overview
AP-104 Temperature Profile
Mixer Pump P-003 Speed Profile

RETRIEVAL SETUP

	AP-102	AP-104	
RTF: Flush to Transfer Pump	400	400	secs
RTF: Flush to Valve Pit AP-A-B	400	400	secs
DIL: Diluent Addition to Tank	0	0	gals
ITF: Flush to Transfer Pump	400	400	secs
ITF: Flush to Tank	400	400	secs
PTF: Flush to Transfer Pump	400	400	secs
PTF: Flush to Receiving Tank	400	400	secs



LH
8/4/98

Figure 6

MODES LIST

READY

(f)(1)

241-A-B To VIT Facility

Tank 241-AP-102

Tank 241-AP-104

241-A-B To AP-102

241-A-B To AP-104

AP-102 To 241-A-B

AP-104 To 241-A-B

AP-102 To 241-A-B Flush

AP-104 To 241-A-B Flush

Add Diluent To AP-102

Add Diluent To AP-104

AP-102 In-Tank Recirculation

AP-104 In-Tank Recirculation

AP-102 In Tank Flush

AP-104 In Tank Flush

AP-102 To AP Valve Pit

AP-104 To AP Valve Pit

Flush AP-102 Valve Pit

Flush AP-104 Valve Pit

AP-102 In-Line Dilution

AP-104 In-Line Dilution

EMERGENCY SHUTDOWN



BYPASSABLE PLC INTERLOCKS

AP-102

- Bypass

AP-104

- Bypass

Interlocks

Transfer Pump: Discharge Pressure Hi-Hi

Transfer Pump: Tank Waste Level Lo-Lo

Transfer Pump: Motor Current Hi-Hi

Transfer Pump: Rupture Disk Failure

Transfer Pump: Motor Winding Temp Hi-Hi

Transfer Pump: Ready Mode Is ON

Transfer Pump: Float Within 2' Of Waste

Mixer Pump: Tank Waste Level Lo-Lo


Mixer Pump: Motor Current Hi-Hi

Mixer Pump: Suction Float Not Up



Figure 8

TANK 241-AP-102 OVER\ W




Mixer Pump: Local		Transfer Pump: Local	
Motor Amps (A)	###.#	Pump Speed (%)	###.#
Mixer Speed (%)	###.#	Flow Speed (gpm)	###.#
Bearing Temp (F)		Motor Winding Temp (°F)	
Upper	###.#	Motor Amps (A)	###.#
Lower	###.#	Winding Temp (°F)	###.#
Motor Vibration (Mills)		Temperature Tree (F)	
Upper	###.#	36	###.#
Lower	###.#	37	###.#
Winding Temp (F)		38	###.#
	###.#	39	###.#
		40	###.#
		41	###.#
		42	###.#
		43	###.#
		44	###.#
		45	###.#
		46	###.#
		47	###.#
		48	###.#
		49	###.#
		50	###.#
		51	###.#
		52	###.#
		53	###.#



Figure 9


TANK 241-AP-104 OVER! .W



Mixer Pump: Local		Transfer Pump: Local	
Motor Amps (A)	###	Pump Speed (%)	###
Mixer Speed (%)	###	Flow Speed (%) (gpm)	###
Bearing Temp (F) Upper	###	Motor Amps (A)	###
Bearing Temp (F) Lower	###	Winding Temp (°F)	###
Motor Vibration (Mils) Upper	###	Temperature Tree (F)	
Motor Vibration (Mils) Lower	###	36	###
Winding Temp (F)	###	37	###
Winding Temp (F)	###	38	###
		39	###
		40	###
		41	###
		42	###
		43	###
		44	###
		45	###
		46	###
		47	###
		48	###
		49	###
		50	###
		51	###
		52	###
		53	###



Figure 10




TANK 241-AP-102

MIXER PUMP SPEED VS. POSITION PROFILE

Reset To
Default Speed



Figure 11



TANK 241-AP-104

MIXER PUMP SPEED VS. POSITION PROFILE

Reset To
Default Speed




Figure 12

TANK WASTE TEMPERATURES

TANK 241-AP-102

TE-36 ###
TE-37 ###
TE-38 ###
TE-39 ###
TE-40 ###
TE-41 ###
TE-42 ###
TE-43 ###
TE-44 ###
TE-45 ###
TE-46 ###
TE-47 ###
TE-48 ###
TE-49 ###
TE-50 ###
TE-51 ###
TE-52 ###
TE-53 ###



50 100 150 200 250



Temperature (F)



TANK WASTE TEMPERATURES

TANK 241-AP-104

TE-36 ###
TE-37 ###
TE-38 ###
TE-39 ###
TE-40 ###
TE-41 ###
TE-42 ###
TE-43 ###
TE-44 ###
TE-45 ###
TE-46 ###
TE-47 ###
TE-48 ###
TE-49 ###
TE-50 ###
TE-51 ###
TE-52 ###
TE-53 ###



SERVICE WATER SYSTEM

To Portable Boiler




Figure 16

ALARM SETPOINTS

Tanks	241-AP-102				241-AP-104			
	HiHi	Hi	Lo	LoLo	HiHi	Hi	Lo	LoLo
Waste Level (in.)	###	###			###	###		
Temperature Probe Elem. (°F)	###	###			###	###		
Tank Dome Pressure (in. WC)			###	###			###	###
Mixer Pumps								
	WST-P-001				WST-P-003			
	HiHi	Hi	Lo	LoLo	HiHi	Hi	Lo	LoLo
Motor Current (Amp)	###	###			###	###		
Motor Upper Vibration (mils)	###	###			###	###		
Motor Lower Vibration (mils)	###	###			###	###		
Motor Upper Bearing Temp (F)	###	###			###	###		
Motor Lower Bearing Temp (F)	###	###			###	###		
Motor Winding Temp. (F)	###	###			###	###		
Turntable Motor Current (Amp)	###	###			###	###		
Tank Waste Level			###	###			###	###
Transfer Pumps								
	WT-P-002			WT-P-013				
	HiHi	Hi	Lo	HiHi	Hi	Lo		
Motor Current (Amp)	###	###		###	###			
Motor Winding Temp. (°F)	###	###		###	###			
Flow Output (gpm)			###			###		
Tank Waste Level			###	###		###	###	
Diluent/Flush System								
	HiHi	Hi	Lo	LoLo				
CHEMB-TK-001 Level (in.)		###	###	###				
CHEMB-TK-001 Conductivity (µs)			###	###				
CHEMB-TK-001 Temperature (°F)	###	###	###	###				
Boiler Fuel Level (in.)			###	###				



ALARM SET POINTS ON OLDFEN
 COMPARE WITH SETPOINTS 9. 10. 11. 12

Trends

Mixer Pumps

 WST-P-001

 WST-P-003

Transfer Pumps

 WST-P-002

 WST-P-019

Tanks

 241-AP-102

 241-AP-104

Thermocouples

Tank 241-AP-102

 Thermocouples 36 - 41

 Thermocouples 42 - 47

 Thermocouples 48 - 53

Tank 241-AP-104

 Thermocouples 36 - 41

 Thermocouples 42 - 47

 Thermocouples 48 - 53







Figure 19

ACTIVE INTERLOCKS TABLE

Mixer Pump WST-P001	Mixer Pump WST-P003	Transfer Pump WT-P002	Transfer Pump WT-P019	Caustic Ready
SD_MOTORS	SD_MOTORS	SD_MOTORS	SD_MOTORS	Chem Tank Level) out of SP Range
* WST001_LALL_222	* WST003_LALL_224	WT_MOV_242_ZSX	WT_MOV_246_ZSX	Chem Tank Temp. out of SP Range
* IAHH_201	* IAHH_213	PALL_102	PALL_104	NOT CHEMB_FCV_181_ZSC
RW_RAH_126A	RW_RAH_126A	TAHH_AP102	TAHH_AP104	NOT CHEMB_YL_650
RW_RXA_126A	RW_RXA_126A	WT_P_002_AUTO_STOP	WT_P_019_AUTO_STOP	Water Temp < 5F Range
VAHH_206	VAHH_218	* WT_PAH_276	* WT_PAH_276	No Mode Selected (Batch, Man, Cont)
VAHH_207	VAHH_219	* TAHH_277	* TAHH_274	WT_LDA_286
TAHH_203	TAHH_215	* WT_ZA_262	* WT_ZA_268	WT_LDA_282
TAHH_204	TAHH_216	* RDY_MODE_ON	* RDY_MODE_ON	
TAHH_205	TAHH_217	WT_HS_266A_STOP_CMD	WT_HS_264A_STOP_CMD	
PALL_102	PALL_104	* PAHH_259	* PAHH_266	
LARR_222	LARR_224	* WTP002_LALL_222	* WTP019_LALL_224	
TAHH_AP102	TAHH_AP104	* IAHH_258	* IAHH_264	
* WT_ZSU_262	* WT_ZSU_268	WT_YL_264C_ON	WT_YL_268C_ON	

* Bypassable, see Interlock Table

#

#

#

#