

Sheet 4 (15)
 JAN 27 2000

ENGINEERING DATA TRANSMITTAL

2 To (Receiving Organization) Distribution	3 From (Originating Organization) Retrieval Support Operations	4 Related EDT No N/A
5 Proj/Prog/Dept/Div W-151/RPP	6 Design Authority/Design Agent/Cog Engr G R Tardiff	7 Purchase Order No N/A
8 Originator Remarks For approval and release		9 Equip /Component No N/A
		10 System/Bldg /Facility N/A
		12 Major Assem Dwg No N/A
11 Receiver Remarks		13 Permit/Permit Application No N/A
11A Design Baseline Document? <input checked="" type="radio"/> Yes <input type="radio"/> No		14 Required Response Date N/A

15 DATA TRANSMITTED					(F)	(G)	(H)	(I)
(A) Item No	(B) Document/Drawing No	(C) Sheet No	(D) Rev No	(E) Title or Description of Data Transmitted	Approval Designator	Reason for Transmittal	Originator Disposition	Receiver Disposition
1	RPP-5681	-	0	Acceptance Test Report	SQ	1	1	1

16 KEY		
Approval Designator (F)	Reason for Transmittal (G)	Disposition (H) & (I)
E S Q D OR N/A (See WHC-CM-3-5 Sec 12.7)	1 Approval 2 Release 3 information 4 Review 5 Post-Review 6 Dist (Receipt Acknow Required)	1 Approved 2 Approved w/comment 3 Disapproved w/comment 4 Reviewed no/comment 5 Reviewed w/comment 6 Receipt acknowledged

17 SIGNATURE/DISTRIBUTION (See Approval Designator for required signatures)											
(G) Reason	(H) Disp	(J) Name	(K) Signature	(L) Date	(M) MSIN	(G) Reason	(H) Disp	(J) Name	(K) Signature	(L) Date	(M) MSIN
1	1	Design Authority G	Tardiff	01/26/00	55-05	1	1	J E Andrews	J Andrews	1/25/00	55-04
1	1	Design Agent N/A				1	1	J Bellomy	J Bellomy	1/26/00	R158
1	1	Cog Eng D	Bragg	01/25/00	55-05	1	1	D Stankamp	D Stankamp	1/26/00	R288
1	1	Cog Mgr	Reberger	1/24/00	55-13						
1	1	QA	Sams	1/26/00	56-15						
1	1	Safety	Fogg	1/26/00	55-12						
		Env	N/A								

18 J E Andrews Signature of EDT Originator Date: 1/25/00	19 N/A Authorized Representative for Receiving Organization Date:	20 G Tardiff Design Authority/Cognizant Manager Date: 1/26/00	21 DOE APPROVAL (if required) Ctrl No N/A <input type="radio"/> Approved <input type="radio"/> Approved w/comments <input type="radio"/> Disapproved w/comments
---	--	--	---

S

Acceptance Test Report For The 241-AZ-101 Ultrasonic Interface Level Analyzer

JE Andrews, CHG

Richland, WA 99352
U S Department of Energy Contract DE-AC06-96RL13200

EDT/ECN 624757	UC N/A
Org Code 7900	Charge Code 112447
B&R Code N/A	Total Pages 88 91 (JOB 1/27/00)


Key Words Acceptance test report, Project W-151, RPP-5681, Ultrasonic Interface Level Analyzer

Abstract. This document comprises the Acceptance Test Report for the 241-AZ-101 Ultrasonic Interface Level Analyzer

TRADEMARK DISCLAIMER Reference herein to any specific commercial product, process or service by trade name trademark, manufacturer or otherwise does not necessarily constitute or imply its endorsement recommendation or favoring by the United States Government or any agency thereof or its contractors or subcontractors

Printed in the United States of America To obtain copies of this document contact Document Control Services P O Box 950 Mailstop H6-08 Richland WA 99352 Phone (509) 372 2420 Fax (509) 376-4989


 Release Approval 1/26/00
 Date

JAN 27 2000		
DATE		ID
STA.		(15)
# 4		

Release Stamp

Approved For Public Release

RPP-5681, Rev 0

RPP-5681, Rev. 0
Acceptance Test Report
For The
Ultrasonic Interface Level Analyzer

TABLE OF CONTENTS

1 0	INTRODUCTION	3
2 0	TEST DESCRIPTION	3
3 0	TEST RESULTS	3
4 0	CONCLUSIONS	3

ATTACHMENT 1

COMPLETED COPY OF ATP-260-001 FOR ANALYZER WST-LY-703	A1-1
--	-------------

ATTACHMENT 2

COMPLETED COPY OF ATP-260-001 FOR ANALYZER WST-LY-704	A2-1
--	-------------

ATTACHMENT 3

COMPLETED COPY OF ATP-260-001 FOR ANALYZER WST-LY-705	A3-1
--	-------------

1 0 INTRODUCTION

This document presents the results of Acceptance Testing of the 241-AZ-101 Ultrasonic Interface Level Analyzers (URSILLAs) Testing of the URSILLAs was performed in accordance with ATP-260-001, "URSILLA Pre-installation Acceptance Test Procedure" The objective of the testing was to verify that all equipment and components function in accordance with design specifications and original equipment manufacturer's specifications

2 0 TEST DESCRIPTION

Testing of the URSILLAs was completed over the course of approximately 3 weeks as tank farm conditions, equipment availability, and operations resources allowed Test procedure ATP-260-001 required two revisions prior to testing to incorporate Procedure Change Authorizations (PCAs) necessary to facilitate testing Specific equipment tested by ATP-260-001 included the following components

- Ultrasonic Interface Level Analyzers WST-LY-703
WST-LY-704
WST-LY-705
- URSILLA personal computer and software
- Three URSILLA probes

3 0 TEST RESULTS

All testing of the 241-AZ-101 Ultrasonic Interface Level Analyzer system was completed satisfactorily There were no test exceptions identified during testing Completed copies of all test procedures are found in Attachments 1, 2, and 3

4 0 CONCLUSIONS

The test procedure is acceptable as written and performed As a result of the testing performed under ATP-260-001, it can be concluded that the URSILLA system is ready for Operational testing

ATTACHMENT 1

**COMPLETED COPY OF ATP-260-001 FOR
ANALYZER WST-LY-703**

WST-LX^{11 Nov}-LY-703
(Riser 5B)

URSILLA PRE-INSTALLATION ACCEPTANCE TEST PROCEDURE

Last Full Revision A-0		
Release Date 11/22/99		
USQ Screening Number TF-99-0899 REV 0		
Approval Designator SQ		
Current Modification A-2		
USQ Screening Number TF-98-1201 REV 1		
Approval Designator Q		
PCA Incorporated ETF-99-751		
POSITION/ORG	DELEGATE	DATE
LNCO/OPS	<u>Vicki Miller</u>	<u>12/17/99</u>
QA Eng	<u>W.L. Adams</u>	<u>12/17/99</u>
Shift Manager	<u>J E Andrews</u>	<u>12/17/99</u>
Cog Eng	<u>W M. Harty Jr</u>	<u>12/17/99</u>
Acceptance Review	<u>David W. VanDyke</u>	<u>12/17/99</u>
Approval Authority	<u>J.E. Andrews</u>	<u>12/17/99</u>
Justification Ops Request		
Summary of Changes Word Changes on Steps 5 2 10, 5 2 11, 5 2 14, 5 2 16 and 5 2 20		

The NEXT DUE DATE - 12/17/2001 -

RPP-5681, Rev D

A1-2

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	ATP-260-001	A-2	12/17/99	1 of 28

TABLE OF CONTENTS

PAGE

TEST EXECUTION SHEET	3
1 0 PURPOSE AND SCOPE	4
1 1 PURPOSE	4
1 2 SCOPE	4
2 0 INFORMATION	4
2 1 TERMS AND DEFINITIONS	4
2 2 RESPONSIBILITIES	5
2 3 RECORDS	8
2 4 REFERENCES	8
2 5 GENERAL INFORMATION	9
3 0 PRECAUTIONS AND LIMITATIONS	14
3 1 PERSONNEL SAFETY	14
3 2 RADIATION AND CONTAMINATION CONTROL	15
4 0 PREREQUISITES	15
4 1 SPECIAL TOOLS, EQUIPMENT, AND SUPPLIES	15
4 2 PERFORMANCE DOCUMENTS	15
5 0 PROCEDURE	17
5 1 Test Set Up	17
5 2 Ultrasonic Interface Level Analyzer CONFIGURATION AND TESTING	18
FIGURE 1	22
ACCEPTANCE TEST PROCEDURE PERFORMANCE LOG	23
ACCEPTANCE TEST PROCEDURE EXCEPTION LOG	24
ACCEPTANCE TEST PROCEDURE EXCEPTION RECORD	25
PROCEDURE SIGNATURE SHEET	26
PROCEDURE HISTORY SIGNATURE SHEET	27

RPP-5681, Rev D

A1-3

TEST EXECUTION SHEET

DATE 1/4/00		DOCUMENT NUMBER:	
DOCUMENT TITLE: URSILLA PRE-INSTALLATION ACCEPTANCE TEST PROCEDURE			
TEST PERSONNEL (PRINT NAMES)			
TEST DIRECTOR JE Andrews		AUTHORIZED INSPECTOR Clarke Tom Walker 1/4/00	
TEST ENGINEER: Dan Stenkamp		RECORDER JE Andrews	
TEST EXECUTION			
TEST DIRECTOR SIGNATURE/DATE JE Andrews 1/4/00		TEST ENGINEER SIGNATURE/DATE Dan Stenkamp 01/04/00	
		RECORDER SIGNATURE/DATE JE Andrews 1/4/00	
APPROVAL AND ACCEPTANCE OF TEST RESULTS			
WITHOUT EXCEPTION <input checked="" type="checkbox"/> (✓)		WITH EXCEPTIONS RESOLVED WITH EXCEPTIONS REMAINING <input type="checkbox"/> (✓) <input type="checkbox"/> (✓)	
TEST DIRECTOR SIGNATURE/DATE JE Andrews 1/4/00		PROJECT MANAGER SIGNATURE/DATE 1-11-00	
TEST ENGINEER SIGNATURE/DATE Dan Stenkamp 1/4/00		QUALITY ASSURANCE SIGNATURE/DATE W Adams 1/10/00	
AUTHORIZED INSPECTOR SIGNATURE/DATE JT Clarke 1/4/00		DESIGN AUTHORITY SIGNATURE/DATE 1-5-00	

RPP-5681, Rev 0

A1-4

1.0 PURPOSE AND SCOPE

1 1 PURPOSE

The purpose of this procedure is to test the ability of the Ultrasonic Interface Level Analyzer (URSILLA), Instrument Assemblies to perform data collection functions per design specifications

1 2 SCOPE

This Pre Operational Acceptance Test Procedure will test the functional components, and the ability to collect data with a STAND-ALONE software system

2 0 INFORMATION

2 1 TERMS AND DEFINITIONS

2 1 1 Tank Depth- Distance between sensor and test container wall

RPP-5681, Rev 0

A1-5

Type	Document No	Rev/Mod	Release Date	Page
CONTINUOUS	ATP-260-001	A-2	12/17/99	4 of 28

2 2 RESPONSIBILITIES

- 2 2 1 Each company or organization participating in the conduct of this procedure will designate personnel to assume the responsibilities and duties as defined herein for their respective roles. The names of these designees shall be provided to the Recorder for listing on the Working Copy of the Test Execution Sheet prior to the performance of any part of this procedure.
- 2 2 2 The Lockheed Martin Hanford Corporation Project Manager is responsible for the following
- Designation of a test director
 - Signing the Test Execution Sheet when the Acceptance Test Procedure is approved and accepted as complete
 - Signing for operations where applicable in this procedure
 - Performing a Post-Test Review of Acceptance Test documentation
- 2 2 3 The Test Director is responsible for the following
- Signing for operations where applicable in this procedure
 - Performing a Post-Test Review of Acceptance Test documentation
 - Setting the safe boundaries for performing this procedure
 - Coordination of all acceptance testing
 - Signing the Acceptance Test Procedure Exception Record when a test exception has been resolved
 - Preparing and issuing an Acceptance Test Report for the approved and accepted Acceptance Test Procedure when testing is completed
 - Scheduling and conducting a pre-test meeting with acceptance test participants prior to start of testing

RPP-5681, Rev 0

A1-6

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	ATP-260-001	A-2	12/17/99	5 of 28

2 2 RESPONSIBILITIES (Cont)

- Notification of the persons performing and witnessing the test prior to the start of testing
- Notification of all concerned parties when a change is made in the testing schedule
- Acting as liaison between the participants in acceptance testing
- Stopping any test which may cause damage to the system until the Acceptance Test Procedure has been revised
- Approving field changes to the Acceptance Test Procedure in accordance with Section 2 5
- Obtaining revisions to the Acceptance Test Procedure, as necessary, to comply with authorized field changes or to accommodate existing field conditions in accordance with Section 2 5
- Taking necessary actions to clear exceptions to the Acceptance Test Procedure
- Evaluating recorded data, discrepancies, and exceptions

2 2 4 The Recorder is responsible for the following

- Performing all recording duties using black ink
- Recording the names of all designated personnel on the Working Copy of this procedure prior to start of testing
- Observing tests, recording test data, and maintaining the Acceptance Test Procedure Performance Log
- Signing the Test Execution Sheet as the Recorder
- Ensuring every test verification step requiring signature on the Working Copy of this Acceptance Test Procedure is successfully performed, to indicate that Acceptance Criterion has been met
- Recording authorized field changes to this Acceptance Test Procedure

RPP-5681, Rev 0

A1-7

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	ATP-260-001	A-2	12/17/99	6 of 28

2 2 RESPONSIBILITIES (Cont)

- Recording Test Exceptions and individual Test Procedure steps that are not performed satisfactorily on the Acceptance Test Procedure Exception Record and ensuring that the information is transferred (in ink or typed) to the master Working Copy of Acceptance Test Procedure Exception Record(s) Additional Acceptance Test Procedure Exception Records are to be added as needed
- Notifying the Test Director at the time any objection is made during performance of the Acceptance Test Procedure
- Submitting the completed master Working Copy of this Acceptance Test Procedure to the Test Director for approval signatures and distribution

2 2 5 The Test Engineer is responsible for the following

- Ensuring all equipment required for performing this Acceptance Test Procedure listed in Section 4 1 will be available at the start of testing
- Obtaining any information or changes necessary to clear or resolve objections
- Providing technical input to test personnel as needed relating to the configuration of equipment and systems to be tested and utilized in this procedure
- Post Review of Acceptance Test Documentation

2 2 6 The Quality Assurance Representative is responsible for the following

- Review and approval of test exception resolutions
- Performing a Post-Test Review of Acceptance Test documentation
- Review and approval of test results

2 2 7 QC Inspector is responsible for witnessing test execution and signing the completed sections of the test

2 2 8 The Authorized Inspector is responsible for the following

- Witnessing test execution
- Approval and signature of acceptance upon completion of this procedure

RPP-5681, Rev 0

A1-8

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	ATP-260-001	A-2	12/17/99	7 of 28

2 3 RECORDS

2 3 1 The completed master "Working Copy" of this Acceptance Test Procedure, Acceptance test report, the completed "Test Execution Sheet", the completed "Acceptance Test Procedure Performance Log" and "Acceptance Test Procedure Exception Log", and all "Test Exception Sheets" generated during performance of this Acceptance Test Procedure will be kept as permanent records

2 4 REFERENCES

2 4 1 The following documents were used to write or are referenced in this procedure

- ROYCE instrument Corporation, *Model 2511, Interface Level Analyzer Operators Manual*, New Orleans, La , VIN 0022515, Supplement 041
- ROYCE instrument Corporation, *Model 2511, Interface Level Analyzer Profile Program Instructions*, New Orleans, La VIN 0022515, Supplement 041
- Witwer, K S , 1995a, *Status on Royce Interface Level Detector*, Internal Memo to G T Maclean, May 3, 1995
- Witwer, K S , 1995b, *Current Status and Results of Royce Ultrasonic Sensor Testing*, Memo to G T Maclean, September 19, 1995
- Witwer, K S , 1999, *Report on Testing of the Royce Interface Level Analyzer*, HNF-3782, Rev 0, February 25, 1999, Numatec Hanford Company, Richland , Washington

RPP-5681, Rev 0

A1-9

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	ATP-260-001	A-2	12/17/99	8 of 28

2 5 GENERAL INFORMATION

VENDOR INFORMATION

The Royce Instrument Corporation Model 2511 Interface Level Analyzer (URSILLA) system uses an ultrasonic ranging technique (SONAR) to measure sludge depths in holding tanks. Three Ultrasonic Interface Level Analyzer instrument assemblies provided by the W-151 project are planned to be used during mixer pump testing to provide data for determining sludge mobilization effectiveness of the mixer pumps and sludge settling rates.

The Royce Instrument Corporation Model 2511 Interface Level Analyzer system consists of three main components - a sensor unit, an analyzer unit, and a data acquisition system. The system uses an ultrasonic ranging technique (SONAR) to measure the depth of sludge blanket interfaces within holding tanks. A small sensor mounted on the end of a 3/4" diameter pipe is placed just under the surface of the liquid. An ultrasonic signal is sent and received through the sensor and forwarded by coaxial cable to the analyzer unit. The analyzer unit processes the information and provides a visual readout of the sludge/liquid interface layer(s) and/or tank bottom position. Specifics of the operation of the components are given below.

Sensor Unit

The sensing unit, Model 25MRA, is a 2" diameter by 3" long probe with a 1/4" thick outer shell made of carbon fiber/epoxy composite material. A piezoelectric crystal within the sensing unit acts as both a transmitter and receiver or "transceiver". Short, 212 hz bursts of ultrasonic energy transmitted from the crystal travel in a narrow beam towards the tank bottom and any resulting echoes are received in the same crystal.

The outer shell of the sensor is designed to withstand extreme environmental conditions such as high temperatures and very corrosive materials. Testing has also shown that there was no degradation of sensor performance after exposure to 5×10^6 RAD of gamma radiation.

RPP-5681, Rev D

A1-10

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	ATP-260-001	A-2	12/17/99	9 of 28

2 5 GENERAL INFORMATION (Cont)

Analyzer Unit

The analyzer unit, Model 2511, measures the time delay and magnitude of the returning signals and stores this information in its memory in the form of a tank profile. The procedure is repeated several times to filter anomalous returns until an average "clean" profile is developed. The analyzer will adjust the power level of the transmitted signal based on the strength of returned signals. Several factors will influence the strength of the returned signals. The analyzer will attempt to adjust the power output to provide a signal return that will be easily distinguishable from the background noise. Once the profile is stored in memory, the analyzer can determine the depth of the interface, the depth of the tank bottom, and the depth of any "fluff" layers suspended above the interface. This information is then displayed both numerically and graphically on the front panel readout, or sent to a remote acquisition system where the same information can be displayed, manipulated and/or stored using vendor supplied software.

Data Acquisition System

A microcomputer is connected to the analyzer assembly via an RS232 serial interface. Data from the analyzer is then viewed using the software program provided by the vendor. The software enables the user to view and record data from the analyzer to disk as standard American Standard Code For Information Interchange text data. The data can be manipulated using other software such as spreadsheet or other programs.

- 2 5 1 All entries recorded in this procedure shall be made in black ink

RPP-5681, Rev D

A1-11

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	ATP-260-001	A-2	12/17/99	10 of 28

2 5 GENERAL INFORMATION (Cont)

- 2 5 2 Procedural and technical requirement changes must be processed by Procedure Change Authorization in accordance with approved procedures. If a need for such a change is discovered in the course of running the test, the applicable portion of the test shall be stopped, and the test equipment shall be placed in a safe configuration, until the Procedure Change Authorization is approved. However, this does not prevent the running of another portion of the test unaffected by the change.

- 2 5 3 Acceptance Test steps detailed in individual Tests in Section 5 0 shall be performed sequentially, unless otherwise noted or as directed by the Test Director.
 - Individual Test Procedure Sections may be performed out of sequence at the direction of the Test Director, if the intent of the test is not compromised.
 - As required by subsection 2 2 4, as each step is completed, the Recorder will check off (or enter "N/A" for), or initial each Test step as required in the spaces provided on the Working Copy of this Acceptance Test Procedure.
 - Any step that requires verification of data must also include recording data on the Working Copy.

- 2 5 4 It is the intent to perform this Acceptance Test Procedure uninterrupted from beginning to end. If testing is terminated due to time constraints at the end of an individual Test Section, the system will be placed in a safe configuration by the Test Director, with concurrence of the Test Engineer, and the terminated test configuration noted in the Acceptance Test Procedure Performance Log. The test will restart at the next scheduled shift by establishing the noted test configuration, and documenting this in Acceptance Test Procedure Performance Log.

- 2 5 5 Any non-conformance of the instrumentation, unexpected results or exceptions during testing shall be sequentially numbered and recorded in the Acceptance Test Procedure Exception Log and on individual Acceptance Test Procedure Exception Records. Thus, case-by-case resolution, recording, approval, and distribution of each exception will be achieved.

RPP-5681, Rev D
A1-12

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	ATP-260-001	A-2	12/17/99	11 of 28

2 5 GENERAL INFORMATION (Cont)

2 5 6 When an exception is identified during testing, initiate an Acceptance Test Procedure Exception Record in the following manner (an example of a test exception would be when the system, fabricated per the design media, does not perform as expected)

- Number each exception sequentially as it occurs and record it on the Acceptance Test Procedure Exception Log
- Enter the sequential exception number, Date, and a description of the exception on an Acceptance Test Procedure Exception Record, identify additional detail as required
- Enter the name and/or the organization of the objecting party for each exception in the "Description of Exception" section of the Acceptance Test Procedure Exception Record
- Enter a description of actions planned to resolve each exception on the Acceptance Test Procedure Exception Record when such a determination is made

2 5 7 Resolve test exceptions in the following manner

- Record the action taken to resolve each exception in the "Resolution of Exception" section of the Acceptance Test Procedure Exception Record (the action taken does not have to be the same as the recorded planned action)
- When the action taken results in an acceptable retest, initial and date the Correction Approval section of the Exception Sheet
- When the action taken does not result in an acceptable retest, provide a detailed explanation of why the retest action was not acceptable, and what additional plans are required. The explanation may include why the system should be Accepted-As-Is. The NHC Project Engineer then signs and dates the Resolution of Exception section of the Acceptance Test Procedure Exception Record, and obtains any other approvals required
- Distribute requisite copies of the completed Acceptance Test Procedure Exception Records to the client at the completion of the Acceptance Test Procedure

RPP-5681, Red 0

A1-13

Type	Document No.	Rev/Hod	Release Date	Page
CONTINUOUS	ATP-260-001	A-2	12/17/99	12 of 28

2 5 GENERAL INFORMATION (Cont)

2 5 8 Upon completion of the Acceptance Test Procedure, obtain approval of the test performance. Each Test Execution Sheet will stand alone as approval for the system under test. The Acceptance Test will be complete when all the outstanding tests have been performed and the Acceptance Test Report is prepared. The test will be approved by checking the proper response, with or without exceptions, on the Test Execution Sheet under the "Approval and Acceptance of Test Results" section of the Test Execution Sheet.

NOTE - The following three steps detail the possible conditions that may exist at the completion of the Acceptance Test Procedure, and the steps necessary to complete acceptance in those conditions.

2 5 9 The completed test may be approved without test exceptions.

- Check applicable space on Test Execution Sheet to show that the Acceptance Test Procedure has been performed and no exceptions have been recorded.
- Appropriate individual Test Performers will sign and date the Test Execution Sheet in the spaces provided.
- Distribute requisite copies as directed by the client.
- Send the Master Copy of the completed Acceptance Test Procedure to the client.

2 5 10 The completed test may be approved with exceptions resolved.

- Check applicable space on Test Execution Sheet to show that this procedure has been performed with exceptions recorded and resolved.
- Appropriate individual Test Performers will sign and date the Test Execution Sheet in the spaces provided.
- Distribute requisite copies as directed by the client.
- Send the Master Copy of the completed Acceptance Test Procedure to the client.

RPP-5681, Rev 0

A1-14

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	ATP-260-001	A-2	12/17/99	13 of 28

2 5 GENERAL INFORMATION (Cont)

- 2 5 11 The completed test may be approved with test exceptions outstanding
- Check applicable space on Test Execution Sheet to show that this procedure has been performed with exceptions recorded, part or all of which are presently outstanding, unresolved
 - Appropriate individual Test Performers will sign and date the Test Execution Sheet in the spaces provided
 - Distribute requisite copies as directed by the client
 - Send the Master Copy of the completed Acceptance Test Procedure to the client
 - All outstanding exceptions shall be added to project punchlist

3 0 PRECAUTIONS AND LIMITATIONS

3 1 PERSONNEL SAFETY

- 3 1 1 Individuals shall carry out their assigned work in a safe manner to protect themselves, others, and the equipment from undue hazards and to prevent damage to property and environment
- 3 1 2 Test Director shall assure the safety of all activities within their areas to prevent injury, property damage, or interruption of operation
- 3 1 3 Any hazard identified during the performance of the procedure shall be reported to the Test Director IMMEDIATELY
- 3 1 4 A daily pre-job safety briefing will be held with all test participants and documented in the Pre-Job Safety form (JSA or Pre Job Safety form)
- 3 1 5 Performance of test activities shall always include safety and health aspects as delineated in the Operations Manuals and as directed by the Test Director

RPP-5681, Rev D

A1-15

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	ATP-260-001	A-2	12/17/99	14 of 28

3 2 RADIATION AND CONTAMINATION CONTROL

- 3 2 1 When performed without a work package, this procedure is limited to radiological areas and work activities permitted by a general radiation work permit
- 3 2 2 When work is performed in or when work will result in a high contamination, high radiation, or an airborne radioactive area, then an approved Job Control System work package must be developed which is reviewed by Radiological Control per the ALARA procedure HNF-IP-0842, Volume VII, Section 1 1

4 0 PREREQUISITES

4 1 SPECIAL TOOLS, EQUIPMENT, AND SUPPLIES

- 4 1 1 The following supplies shall be available at the test site

PROVIDED

- Ultrasonic Interface Level Analyzer Assembly
- Operator personal computer and Monitor
- Computer Cable from personal computer to Analyzer
- Software program

PROCURED

- Signal cable (temporary) from terminal box to transceiver, length as required
- Terminal box, reference Figure 1
- Test tank, minimum length 6 feet

To Be Supplied by Test Facility

- Miscellaneous items for Ultrasonic Interface Level Analyzer assembly set up and electrical/instrument connections

4 2 PERFORMANCE DOCUMENTS

The following procedures may be needed to perform this procedure

- Vendor Information manuals

RPP-5681, Rev D

A1-16

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	ATP-260-001	A-2	12/17/99	15 of 28

4 3 CONDITIONS AND ACTIONS

The following conditions must be met before this Acceptance Test Procedure (ATP) may commence

NOTE- All signators on this procedure shall document their signature on Procedure Signature Sheet

4 3 1 All field testing and inspection of the system or portions of the system to be tested has been completed

Daniel M. Stankamp 01/04/00
 Test Engineer Signature Date

Daniel M. Stankamp
 Test Engineer Print Name

4 3 2 A pre-job briefing has been held, and all participants have been thoroughly briefed on job safety, hazards, and their responsibilities before performing this Acceptance Test Procedure

JE Andrews 1/4/00
 Test Director Signature Date

JE Andrews
 Test Director Print Name

4 3 3 Test Director VERIFY Section 4 0 has been COMPLETED by SIGNING below

JE Andrews 1/4/00
 Test Director Signature Date

JE Andrews
 Test Director Print Name

RPP-5681, Rev 0

A1-17

5 0 PROCEDURE

NOTE - This procedure shall be performed for each of the three Ultrasonic Interface Level Analyzer instrument assemblies This Procedure may be copied for use for each Ultrasonic Interface Level Analyzer assembly

5 1 Test Set Up

✓ 5 1 1 **RECORD** the unique Ultrasonic Interface Level Analyzer assembly number below

Assembly No WST-LY-703 (Riser 5B)

5 1 2 **ASSEMBLE** test equipment as follows (See figure 1)

✓ 5 1 2 1 **INSTALL** Ultrasonic Interface Level Analyzer assembly and test tank at test location

✓ 5 1 2 2 **ENSURE** power source to analyzer is on

✓ 5 1 2 3 **ENSURE** signal cable wires from temporary terminal box to transceiver are connected per Figure 1

✓ 5 1 2 4 **ENSURE** computer cable from analyzer to personal computer is connected

✓ 5 1 2 5 **ENSURE** the Royce Tank Profile software program has been installed on the personal computer

NOTE - In the following step a minimum of 6 feet of liquid SHALL be between the sensor and the test container wall The entire sensor SHALL be submerged A temporary wall may be inserted to determine the accuracy of distance readings

✓ 5 1 2 6 **ENSURE** tank is filled with water

✓ 5 1 2 7 **VERIFY** by signing below test set-up, section 5 1 has been completed

Rev Cowgill 14 00
QC Signature Date

Dawgill
QC Print Name

JE Andrew 1/4/00
Test Director Signature Date

JE Andrews
Test Director Print Name

RPP-5681, Rev 0

A1-18

5 2 Ultrasonic Interface Level Analyzer CONFIGURATION AND TESTING

NOTE- The following settings are required to be made in the Ultrasonic Interface Level Analyzer enclosure for correct operation

NOTE - When the unit is turned on for the first time, it will be in the alarm condition. A message will appear on the graphic panel that explains that the unit will not operate until the tank depth has been programmed. (If the unit does not give this error message, it means a non-zero tank depth value has already been stored. In this case, only the RUN light will light on the front panel.)

✓ 5 2 1 ENSURE the power is "ON"

✓ 5 2 2 PRESS the "PGM" key to enter the analyzer "program" mode of operation. The unit should display a HELP screen.

NOTE - For purposes of testing the installation, temporary program parameters will be entered to allow verification of connections.

✓ 5 2 3 PRESS the "NEXT PAGE" key to bring up the "DISPLAY FORMAT" help screen.

✓ 5 2 4 PUSH the UP arrow key to select a value of 3 to display the depth of clear water in feet.

✓ 5 2 5 PRESS the "NEXT PAGE" key again to bring up the "ECHO PROFILE UPDATE RATE" screen.

✓ 5 2 6 PUSH the applicable arrow keys to select a value of 4 to have the Ultrasonic Interface Level Analyzer average a minutes worth of tank profiles.

✓ 5 2 7 PRESS the NEXT PAGE key to bring up the "INTERFACE LEVEL AVERAGING CYCLES" screen.

✓ 5 2 8 PUSH the applicable arrow keys to select a value of 5 to average 5 profile groups.

✓ 5 2 9 PRESS the PREV PAGE key to scroll back to the "TANK DEPTH" screen.

RPP-568, Rev 0

A1-19

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	ATP-260-001	A-2	12/17/99	18 of 28

5 2 Ultrasonic Interface Level Analyzer CONFIGURATION AND TESTING (Cont)

✓ 5 2 20 VERIFY that the graphical profile readings and ~~numerical~~ ~~sludge level~~ are displayed at the Ultrasonic Interface Level Analyzer personal computer monitor

JE Andrews 1/4/00
Test Director Signature Date
JE Andrews
Test Director Print Name

NOTE - The Test Sections of this procedure may be copied to perform the following step as many times as necessary

✓ 5 2 21 REPEAT testing sections per Test Director for each URSILLA sensing unit to be tested


✓ 5 2 22 VERIFY that Testing is COMPLETE by SIGNING below

[Signature] 1-4-00
QC Signature Date
Row Cowan
QC Print Name
JE Andrews 1/4/00
Test Director Signature Date
JE Andrews
Test Director Print Name

RPP-5681, Rev 0

A1-22

FIGURE 1



RPP-5681, Rev 0
A1-23

PROCEDURE HISTORY SIGNATURE SHEET

Last Full Revision A-0		
Release Date 11/22/99		
USQ Screening Number TF-99-0899 REV 0		
Approval Designator SQ		
Current Modification A-0		
USQ Screening Number TF-99-0899 REV 0		
Approval Designator SQ		
PCA Incorporated N/A		
POSITION/ORG	DELEGATE	DATE
Inst	<u>James L. Williams</u>	<u>11/19/99</u>
LNCO/OPS	<u>S R. Joseph</u>	<u>11/19/99</u>
QAE/QA	<u>Charles A.Sams</u>	<u>11/22/99</u>
Shift Manager	<u>J.E. Andrews</u>	<u>11/19/99</u>
Safety	<u>R.A Huckfeldt</u>	<u>11/22/99</u>
OTHER	<u>P.C. Miller</u>	<u>11/22/99</u>
RAD CON	<u>Bob Brown</u>	<u>11/22/99</u>
Cog Eng	<u>Gary R. Tardiff</u>	<u>11/19/99</u>
Acceptance Review	<u>David W. VanDyke</u>	<u>11/23/99</u>
Approval Authority	<u>David A Selle</u>	<u>11/23/99</u>
Justification New equipment pre installation testing		
Summary of Changes New Procedure		

RPP-5681, Rev 0

A1-28

Last Full Revision A-0		
Release Date 11/22/99		
USQ Screening Number TF-99-0899 REV 0		
Approval Designator SQ		
Current Modification A-1		
USQ Screening Number TF-98-1201 REV 1		
Approval Designator N/A		
PCA Incorporated ETF-99-747		
POSITION/ORG	DELEGATE	DATE
LNCO/OPS	<u>E.R. Caraway</u>	<u>12/16/99</u>
Shift Manager	<u>J.E. Andrews</u>	<u>12/16/99</u>
Cog Eng	<u>Dan Reberger</u>	<u>12/16/99</u>
Acceptance Review	<u>David W. VanDyke</u>	<u>12/16/99</u>
Approval Authority	<u>J E Andrews</u>	<u>12/16/99</u>
Justification Ops Request		
Summary of Changes Word Changes on Page 17 & 18		

RPP-5681, Rev D

A1-29

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	ATP-260-001	A-2	12/17/99	28 of 28

ATTACHMENT 2

**COMPLETED COPY OF ATP-260-001 FOR
ANALYZER WST-LY-704**

Record Copy

WST-LY-704 (Riser 1)

URSILLA PRE-INSTALLATION ACCEPTANCE TEST PROCEDURE

Last Full Revision A-0
Release Date 11/22/99
USQ Screening Number TF-99-0899 REV 0
Approval Designator SQ

Current Modification A-2
USQ Screening Number TF-98-1201 REV 1
Approval Designator Q
PCA Incorporated ETF-99-751

POSITION/ORG	DELEGATE	DATE
LNCO/OPS	<u>Vicki Miller</u>	<u>12/17/99</u>
QA Eng	<u>W.L. Adams</u>	<u>12/17/99</u>
Shift Manager	<u>J E Andrews</u>	<u>12/17/99</u>
Cog Eng	<u>W.M. Harty Jr.</u>	<u>12/17/99</u>
Acceptance Review	<u>David W VanDyke</u>	<u>12/17/99</u>
Approval Authority	<u>J E Andrews</u>	<u>12/17/99</u>

Justification Ops Request

Summary of Changes Word Changes on Steps 5 2 10, 5 2 11, 5 2 14, 5 2 16 and 5 2 20

The NEXT DUE DATE - 12/17/2001 -

RPP-5681, Rev 0

A2-2

TABLE OF CONTENTS

PAGE

TEST EXECUTION SHEET	3
1 0 PURPOSE AND SCOPE	4
1 1 PURPOSE	4
1 2 SCOPE	4
2 0 INFORMATION	4
2 1 TERMS AND DEFINITIONS	4
2 2 RESPONSIBILITIES	5
2 3 RECORDS	8
2 4 REFERENCES	8
2 5 GENERAL INFORMATION	9
3 0 PRECAUTIONS AND LIMITATIONS	14
3 1 PERSONNEL SAFETY	14
3 2 RADIATION AND CONTAMINATION CONTROL	15
4 0 PREREQUISITES	15
4 1 SPECIAL TOOLS, EQUIPMENT, AND SUPPLIES	15
4 2 PERFORMANCE DOCUMENTS	15
5 0 PROCEDURE	17
5 1 Test Set Up	17
5 2 Ultrasonic Interface Level Analyzer CONFIGURATION AND TESTING	18
FIGURE 1	22
ACCEPTANCE TEST PROCEDURE PERFORMANCE LOG	23
ACCEPTANCE TEST PROCEDURE EXCEPTION LOG	24
ACCEPTANCE TEST PROCEDURE EXCEPTION RECORD	25
PROCEDURE SIGNATURE SHEET	26
PROCEDURE HISTORY SIGNATURE SHEET	27

RPP-5681, Rev 0

A2-3

TEST EXECUTION SHEET

DATE 12/17/99		DOCUMENT NUMBER:	
DOCUMENT TITLE: URSILLA PRE-INSTALLATION ACCEPTANCE TEST PROCEDURE			
TEST PERSONNEL (PRINT NAMES)			
TEST DIRECTOR Jeff Andrews		AUTHORIZED INSPECTOR Randy Dykeman	
TEST ENGINEER Dan Sten Kamp		RECORDER Jeff Andrews	
TEST EXECUTION			
TEST DIRECTOR SIGNATURE/DATE jeandm / 12/17/99		TEST ENGINEER SIGNATURE/DATE Daniel M. Sten Kamp 12/17/99	
		RECORDER SIGNATURE/DATE jeandm / 12/17/99	
APPROVAL AND ACCEPTANCE OF TEST RESULTS			
WITHOUT EXCEPTION <input checked="" type="checkbox"/> (✓)		WITH EXCEPTIONS RESOLVED WITH EXCEPTIONS REMAINING <input type="checkbox"/> (✓) <input type="checkbox"/> (✓)	
TEST DIRECTOR SIGNATURE/DATE jeandm / 12/17/99		PROJECT MANAGER SIGNATURE/DATE [Signature] 1-11-00	
TEST ENGINEER SIGNATURE/DATE Daniel M. Sten Kamp 12/17/99		QUALITY ASSURANCE SIGNATURE/DATE W. Adams 1/10/00	
AUTHORIZED INSPECTOR SIGNATURE/DATE Randy Dykeman J. [Signature] 01/04/00		DESIGN AUTHORITY SIGNATURE/DATE Larry [Signature] 1-5-00	

RPP-5681, Rev 0

A2-4

1 0 PURPOSE AND SCOPE

1 1 PURPOSE

The purpose of this procedure is to test the ability of the Ultrasonic Interface Level Analyzer (URSILLA), Instrument Assemblies to perform data collection functions per design specifications

1 2 SCOPE

This Pre Operational Acceptance Test Procedure will test the functional components, and the ability to collect data with a STAND-ALONE software system

2 0 INFORMATION

2 1 TERMS AND DEFINITIONS

2 1 1 Tank Depth- Distance between sensor and test container wall

RPP-5681, Rev 0

A2-5

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	ATP-260-001	A-2	12/17/99	4 of 28

2 2 RESPONSIBILITIES

- 2 2 1 Each company or organization participating in the conduct of this procedure will designate personnel to assume the responsibilities and duties as defined herein for their respective roles. The names of these designees shall be provided to the Recorder for listing on the Working Copy of the Test Execution Sheet prior to the performance of any part of this procedure.
- 2 2 2 The Lockheed Martin Hanford Corporation Project Manager is responsible for the following
- Designation of a test director
 - Signing the Test Execution Sheet when the Acceptance Test Procedure is approved and accepted as complete
 - Signing for operations where applicable in this procedure
 - Performing a Post-Test Review of Acceptance Test documentation
- 2 2 3 The Test Director is responsible for the following
- Signing for operations where applicable in this procedure
 - Performing a Post-Test Review of Acceptance Test documentation
 - Setting the safe boundaries for performing this procedure
 - Coordination of all acceptance testing
 - Signing the Acceptance Test Procedure Exception Record when a test exception has been resolved
 - Preparing and issuing an Acceptance Test Report for the approved and accepted Acceptance Test Procedure when testing is completed
 - Scheduling and conducting a pre-test meeting with acceptance test participants prior to start of testing

RPP-5681, Rev 0

A2-6

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	ATP-260-001	A-2	12/17/99	5 of 28

2 2 RESPONSIBILITIES (Cont)

- Notification of the persons performing and witnessing the test prior to the start of testing
- Notification of all concerned parties when a change is made in the testing schedule
- Acting as liaison between the participants in acceptance testing
- Stopping any test which may cause damage to the system until the Acceptance Test Procedure has been revised
- Approving field changes to the Acceptance Test Procedure in accordance with Section 2 5
- Obtaining revisions to the Acceptance Test Procedure, as necessary, to comply with authorized field changes or to accommodate existing field conditions in accordance with Section 2 5
- Taking necessary actions to clear exceptions to the Acceptance Test Procedure
- Evaluating recorded data, discrepancies, and exceptions

2 2 4 The Recorder is responsible for the following

- Performing all recording duties using black ink
- Recording the names of all designated personnel on the Working Copy of this procedure prior to start of testing
- Observing tests, recording test data, and maintaining the Acceptance Test Procedure Performance Log
- Signing the Test Execution Sheet as the Recorder
- Ensuring every test verification step requiring signature on the Working Copy of this Acceptance Test Procedure is successfully performed, to indicate that Acceptance Criterion has been met
- Recording authorized field changes to this Acceptance Test Procedure

RPP-5681, Rev 0

A2-7

Type	Document No	Rev/Mod	Release Date	Page
CONTINUOUS	ATP-260-001	A-2	12/17/99	6 of 28

2 2 RESPONSIBILITIES (Cont)

- Recording Test Exceptions and individual Test Procedure steps that are not performed satisfactorily on the Acceptance Test Procedure Exception Record and ensuring that the information is transferred (in ink or typed) to the master Working Copy of Acceptance Test Procedure Exception Record(s) Additional Acceptance Test Procedure Exception Records are to be added as needed
- Notifying the Test Director at the time any objection is made during performance of the Acceptance Test Procedure
- Submitting the completed master Working Copy of this Acceptance Test Procedure to the Test Director for approval signatures and distribution

2 2 5 The Test Engineer is responsible for the following

- Ensuring all equipment required for performing this Acceptance Test Procedure listed in Section 4 I will be available at the start of testing
- Obtaining any information or changes necessary to clear or resolve objections
- Providing technical input to test personnel as needed relating to the configuration of equipment and systems to be tested and utilized in this procedure
- Post Review of Acceptance Test Documentation

2 2 6 The Quality Assurance Representative is responsible for the following

- Review and approval of test exception resolutions
- Performing a Post-Test Review of Acceptance Test documentation
- Review and approval of test results

2 2 7 QC Inspector is responsible for witnessing test execution and signing the completed sections of the test

2 2 8 The Authorized Inspector is responsible for the following

- Witnessing test execution
- Approval and signature of acceptance upon completion of this procedure

RPP-5681, Rev 0

A2-8

Type	Document No.	Rev/Ed	Release Date	Page
CONTINUOUS	ATP-260-001	A-2	12/17/99	7 of 28

2 3 RECORDS

2 3 1 The completed master "Working Copy" of this Acceptance Test Procedure, Acceptance test report, the completed "Test Execution Sheet", the completed "Acceptance Test Procedure Performance Log" and "Acceptance Test Procedure Exception Log", and all "Test Exception Sheets" generated during performance of this Acceptance Test Procedure will be kept as permanent records

2 4 REFERENCES

2 4 1 The following documents were used to write or are referenced in this procedure

- ROYCE instrument Corporation, *Model 2511, Interface Level Analyzer Operators Manual*, New Orleans, La , VIN 0022515, Supplement 041
- ROYCE instrument Corporation, *Model 2511, Interface Level Analyzer Profile Program Instructions*, New Orleans, La VIN 0022515, Supplement 041
- Witwer, K S , 1995a, *Status on Royce Interface Level Detector*, Internal Memo to G T Maclean, May 3, 1995
- Witwer, K S , 1995b, *Current Status and Results of Royce Ultrasonic Sensor Testing*, Memo to G T Maclean, September 19, 1995
- Witwer, K S , 1999, *Report on Testing of the Royce Interface Level Analyzer*, HNF-3782, Rev 0, February 25, 1999, Numatec Hanford Company, Richland , Washington

APP-5681, Rev 0

A2-9

Type	Document No	Rev/Mod	Release Date	Page
CONTINUOUS	ATP-260-001	A-2	12/17/99	8 of 28

2 5 GENERAL INFORMATION

VENDOR INFORMATION

The Royce Instrument Corporation Model 2511 Interface Level Analyzer (URSILLA) system uses an ultrasonic ranging technique (SONAR) to measure sludge depths in holding tanks. Three Ultrasonic Interface Level Analyzer instrument assemblies provided by the W-151 project are planned to be used during mixer pump testing to provide data for determining sludge mobilization effectiveness of the mixer pumps and sludge settling rates.

The Royce Instrument Corporation Model 2511 Interface Level Analyzer system consists of three main components - a sensor unit, an analyzer unit, and a data acquisition system. The system uses an ultrasonic ranging technique (SONAR) to measure the depth of sludge blanket interfaces within holding tanks. A small sensor mounted on the end of a 3/4" diameter pipe is placed just under the surface of the liquid. An ultrasonic signal is sent and received through the sensor and forwarded by coaxial cable to the analyzer unit. The analyzer unit processes the information and provides a visual readout of the sludge/liquid interface layer(s) and/or tank bottom position. Specifics of the operation of the components are given below.

Sensor Unit

The sensing unit, Model 25MRA, is a 2" diameter by 3" long probe with a 1/4" thick outer shell made of carbon fiber/epoxy composite material. A piezoelectric crystal within the sensing unit acts as both a transmitter and receiver or "transceiver". Short, 212 hz bursts of ultrasonic energy transmitted from the crystal travel in a narrow beam towards the tank bottom and any resulting echoes are received in the same crystal.

The outer shell of the sensor is designed to withstand extreme environmental conditions such as high temperatures and very corrosive materials. Testing has also shown that there was no degradation of sensor performance after exposure to 5×10^6 RAD of gamma radiation.

RPP-5681, Rev D

A2-10

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	ATP-260-001	A-2	12/17/99	9 of 28

2 5 GENERAL INFORMATION (Cont)

Analyzer Unit

The analyzer unit, Model 2511, measures the time delay and magnitude of the returning signals and stores this information in its memory in the form of a tank profile. The procedure is repeated several times to filter anomalous returns until an average "clean" profile is developed. The analyzer will adjust the power level of the transmitted signal based on the strength of returned signals. Several factors will influence the strength of the returned signals. The analyzer will attempt to adjust the power output to provide a signal return that will be easily distinguishable from the background noise. Once the profile is stored in memory, the analyzer can determine the depth of the interface, the depth of the tank bottom, and the depth of any "fluff" layers suspended above the interface. This information is then displayed both numerically and graphically on the front panel readout, or sent to a remote acquisition system where the same information can be displayed, manipulated and/or stored using vendor supplied software.

Data Acquisition System

A microcomputer is connected to the analyzer assembly via an RS232 serial interface. Data from the analyzer is then viewed using the software program provided by the vendor. The software enables the user to view and record data from the analyzer to disk as standard American Standard Code For Information Interchange text data. The data can be manipulated using other software such as spreadsheet or other programs.

2 5 1 All entries recorded in this procedure shall be made in black ink

RPP-5681, Rev 0

A2-11

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	ATP-260-001	A-2	12/17/99	10 of 28

2 5 GENERAL INFORMATION (Cont)

- 2 5 2 Procedural and technical requirement changes must be processed by Procedure Change Authorization in accordance with approved procedures. If a need for such a change is discovered in the course of running the test, the applicable portion of the test shall be stopped, and the test equipment shall be placed in a safe configuration, until the Procedure Change Authorization is approved. However, this does not prevent the running of another portion of the test unaffected by the change.
- 2 5 3 Acceptance Test steps detailed in individual Tests in Section 5 0 shall be performed sequentially, unless otherwise noted or as directed by the Test Director.
- Individual Test Procedure Sections may be performed out of sequence at the direction of the Test Director, if the intent of the test is not compromised.
 - As required by subsection 2 2 4, as each step is completed, the Recorder will check off (or enter "N/A" for), or initial each Test step as required in the spaces provided on the Working Copy of this Acceptance Test Procedure.
 - Any step that requires verification of data must also include recording data on the Working Copy.
- 2 5 4 It is the intent to perform this Acceptance Test Procedure uninterrupted from beginning to end. If testing is terminated due to time constraints at the end of an individual Test Section, the system will be placed in a safe configuration by the Test Director, with concurrence of the Test Engineer, and the terminated test configuration noted in the Acceptance Test Procedure Performance Log. The test will restart at the next scheduled shift by establishing the noted test configuration, and documenting this in Acceptance Test Procedure Performance Log.
- 2 5 5 Any non-conformance of the instrumentation, unexpected results or exceptions during testing shall be sequentially numbered and recorded in the Acceptance Test Procedure Exception Log and on individual Acceptance Test Procedure Exception Records. Thus, case-by-case resolution, recording, approval, and distribution of each exception will be achieved.

RPP-5681, Rev D

A2-12

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	ATP-260-001	A-2	12/17/99	11 of 28

2 5 GENERAL INFORMATION (Cont)

2 5 6 When an exception is identified during testing, initiate an Acceptance Test Procedure Exception Record in the following manner (an example of a test exception would be when the system, fabricated per the design media, does not perform as expected)

- Number each exception sequentially as it occurs and record it on the Acceptance Test Procedure Exception Log
- Enter the sequential exception number, Date, and a description of the exception on an Acceptance Test Procedure Exception Record, identify additional detail as required
- Enter the name and/or the organization of the objecting party for each exception in the "Description of Exception" section of the Acceptance Test Procedure Exception Record
- Enter a description of actions planned to resolve each exception on the Acceptance Test Procedure Exception Record when such a determination is made

2 5 7 Resolve test exceptions in the following manner

- Record the action taken to resolve each exception in the "Resolution of Exception" section of the Acceptance Test Procedure Exception Record (the action taken does not have to be the same as the recorded planned action)
- When the action taken results in an acceptable retest, initial and date the Correction Approval section of the Exception Sheet
- When the action taken does not result in an acceptable retest, provide a detailed explanation of why the retest action was not acceptable, and what additional plans are required. The explanation may include why the system should be Accepted-As-Is. The NHC Project Engineer then signs and dates the Resolution of Exception section of the Acceptance Test Procedure Exception Record, and obtains any other approvals required
- Distribute requisite copies of the completed Acceptance Test Procedure Exception Records to the client at the completion of the Acceptance Test Procedure

RPP-5681, Rev 0

A2-13

Type	Document No.	Rev/Ed	Release Date	Page
CONTINUOUS	ATP-260-001	A-2	12/17/99	12 of 28

2 5 GENERAL INFORMATION (Cont)

2 5 8 Upon completion of the Acceptance Test Procedure, obtain approval of the test performance. Each Test Execution Sheet will stand alone as approval for the system under test. The Acceptance Test will be complete when all the outstanding tests have been performed and the Acceptance Test Report is prepared. The test will be approved by checking the proper response, with or without exceptions, on the Test Execution Sheet under the "Approval and Acceptance of Test Results" section of the Test Execution Sheet.

NOTE - The following three steps detail the possible conditions that may exist at the completion of the Acceptance Test Procedure, and the steps necessary to complete acceptance in those conditions.

2 5 9 The completed test may be approved without test exceptions.

- Check applicable space on Test Execution Sheet to show that the Acceptance Test Procedure has been performed and no exceptions have been recorded.
- Appropriate individual Test Performers will sign and date the Test Execution Sheet in the spaces provided.
- Distribute requisite copies as directed by the client.
- Send the Master Copy of the completed Acceptance Test Procedure to the client.

2 5 10 The completed test may be approved with exceptions resolved.

- Check applicable space on Test Execution Sheet to show that this procedure has been performed with exceptions recorded and resolved.
- Appropriate individual Test Performers will sign and date the Test Execution Sheet in the spaces provided.
- Distribute requisite copies as directed by the client.
- Send the Master Copy of the completed Acceptance Test Procedure to the client.

RPP-5681, Rev 0

A2-14

Type	Document No.	Rev/Ed.	Release Date	Page
CONTINUOUS	ATP-260-001	A-2	12/17/99	13 of 28

2 5 GENERAL INFORMATION (Cont)

- 2 5 11 The completed test may be approved with test exceptions outstanding
- Check applicable space on Test Execution Sheet to show that this procedure has been performed with exceptions recorded, part or all of which are presently outstanding, unresolved
 - Appropriate individual Test Performers will sign and date the Test Execution Sheet in the spaces provided
 - Distribute requisite copies as directed by the client
 - Send the Master Copy of the completed Acceptance Test Procedure to the client
 - All outstanding exceptions shall be added to project punchlist

3 0 PRECAUTIONS AND LIMITATIONS

3 1 PERSONNEL SAFETY

- 3 1 1 Individuals shall carry out their assigned work in a safe manner to protect themselves, others, and the equipment from undue hazards and to prevent damage to property and environment
- 3 1 2 Test Director shall assure the safety of all activities within their areas to prevent injury, property damage, or interruption of operation
- 3 1 3 Any hazard identified during the performance of the procedure shall be reported to the Test Director IMMEDIATELY
- 3 1 4 A daily pre-job safety briefing will be held with all test participants and documented in the Pre-Job Safety form (JSA or Pre Job Safety form)
- 3 1 5 Performance of test activities shall always include safety and health aspects as delineated in the Operations Manuals and as directed by the Test Director

RPP-5681, Rev 0

A2-15

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	ATP-260-001	A-2	12/17/99	14 of 28

3 2 RADIATION AND CONTAMINATION CONTROL

- 3 2 1 When performed without a work package, this procedure is limited to radiological areas and work activities permitted by a general radiation work permit
- 3 2 2 When work is performed in or when work will result in a high contamination, high radiation, or an airborne radioactive area, then an approved Job Control System work package must be developed which is reviewed by Radiological Control per the ALARA procedure HNF-IP-0842, Volume VII, Section 1 1

4 0 PREREQUISITES

4 1 SPECIAL TOOLS, EQUIPMENT, AND SUPPLIES

- 4 1 1 The following supplies shall be available at the test site

PROVIDED

- Ultrasonic Interface Level Analyzer Assembly
- Operator personal computer and Monitor
- Computer Cable from personal computer to Analyzer
- Software program

PROCURED

- Signal cable (temporary) from terminal box to transceiver, length as required
- Terminal box, reference Figure 1
- Test tank, minimum length 6 feet

To Be Supplied by Test Facility

- Miscellaneous items for Ultrasonic Interface Level Analyzer assembly set up and electrical/instrument connections

4 2 PERFORMANCE DOCUMENTS

The following procedures may be needed to perform this procedure

- Vendor Information manuals

RPP-5681, Rev 0
A2-16

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	ATP-260-001	A-2	12/17/99	15 of 28

4 3 CONDITIONS AND ACTIONS

The following conditions must be met before this Acceptance Test Procedure (ATP) may commence

NOTE- All signators on this procedure shall document their signature on Procedure Signature Sheet

4 3 1 All field testing and inspection of the system or portions of the system to be tested has been completed

Daniel M. Steinkamp 12/17/99
Test Engineer Signature Date

Daniel M. Steinkamp
Test Engineer Print Name

4 3 2 A pre-job briefing has been held, and all participants have been thoroughly briefed on job safety, hazards, and their responsibilities before performing this Acceptance Test Procedure

J E Andrews 12/17/99
Test Director Signature Date

J E Andrews
Test Director Print Name

4 3 3 Test Director VERIFY Section 4 0 has been COMPLETED by SIGNING below

J E Andrews 12/17/99
Test Director Signature Date

J E Andrews
Test Director Print Name

RPP-568, Rev D

A2-17

Type	Document No.	Rev/Ed	Release Date	Page
CONTINUOUS	ATP-260-001	A-2	12/17/99	16 of 28

5 0 PROCEDURE

NOTE - This procedure shall be performed for each of the three Ultrasonic Interface Level Analyzer instrument assemblies. This Procedure may be copied for use for each Ultrasonic Interface Level Analyzer assembly.

5 1 Test Set Up

✓ 5 1 1 RECORD the unique Ultrasonic Interface Level Analyzer assembly number below

Assembly No WST-LY-704 (Riser 16C)

5 1 2 ASSEMBLE test equipment as follows (See figure 1)

✓ 5 1 2 1 INSTALL Ultrasonic Interface Level Analyzer assembly and test tank at test location

✓ 5 1 2 2 ENSURE power source to analyzer is on

✓ 5 1 2 3 ENSURE signal cable wires from temporary terminal box to transceiver are connected per Figure 1

✓ 5 1 2 4 ENSURE computer cable from analyzer to personal computer is connected

✓ 5 1 2 5 ENSURE the Royce Tank Profile software program has been installed on the personal computer

NOTE - In the following step a minimum of 6 feet of liquid SHALL be between the sensor and the test container wall. The entire sensor SHALL be submerged. A temporary wall may be inserted to determine the accuracy of distance readings.

✓ 5 1 2 6 ENSURE tank is filled with water

✓ 5 1 2 7 VERIFY by signing below test set-up, section 5 1 has been completed

Paul A Werner
QC Signature

12-17-99
Date

Paul A Werner
QC Print Name

J E Andrew
Test Director Signature

12/17/99
Date

J E Andrews
Test Director Print Name

RPP-5681, Rev D

A2-19

5 2 Ultrasonic Interface Level Analyzer CONFIGURATION AND TESTING

NOTE- The following settings are required to be made in the Ultrasonic Interface Level Analyzer enclosure for correct operation

NOTE - When the unit is turned on for the first time, it will be in the alarm condition. A message will appear on the graphic panel that explains that the unit will not operate until the tank depth has been programmed. (If the unit does not give this error message, it means a non-zero tank depth value has already been stored. In this case, only the RUN light will light on the front panel.)

- ✓ 5 2 1 **ENSURE** the power is "ON"
 - ✓ 5 2 2 **PRESS** the "PGM" key to enter the analyzer "program" mode of operation. The unit should display a HELP screen
- NOTE - For purposes of testing the installation, temporary program parameters will be entered to allow verification of connections
- ✓ 5 2 3 **PRESS** the "NEXT PAGE" key to bring up the "DISPLAY FORMAT" help screen
 - ✓ 5 2 4 **PUSH** the UP arrow key to select a value of 3 to display the depth of clear water in feet
 - ✓ 5 2 5 **PRESS** the "NEXT PAGE" key again to bring up the "ECHO PROFILE UPDATE RATE" screen
 - ✓ 5 2 6 **PUSH** the applicable arrow keys to select a value of 4 to have the Ultrasonic Interface Level Analyzer average a minutes worth of tank profiles
 - ✓ 5 2 7 **PRESS** the NEXT PAGE key to bring up the "INTERFACE LEVEL AVERAGING CYCLES" screen
 - ✓ 5 2 8 **PUSH** the applicable arrow keys to select a value of 5 to average 5 profile groups
 - ✓ 5 2 9 **PRESS** the PREV PAGE key to scroll back to the "TANK DEPTH" screen

RPP-5681, Rev 0

A2-19

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	ATP-260-001	A-2	12/17/99	18 of 28

5 2 Ultrasonic Interface Level Analyzer CONFIGURATION AND TESTING (Cont)

NOTE - For the purpose of this section "TANK DEPTH" refers to the distance between the sensor and the temporary wall of the test vessel. The "Bottom" of the tank may be the temporary wall of the test vessel.

✓ 5.2.10 RECORD the measured distance between the sensor and the temporary tank wall.

Measured distance 6 . 7 feet.

✓ 5 2 11 ENTER a temporary tank depth in the analyzer in feet that is at least two feet deeper than the actual temporary tank depth (length)

~~RECORD the below~~

~~Tank Depth _____ feet~~

NOTE - After the following step, the display will go blank for a minute or so while the unit attempts to adjust transmitter power to the condition of the test tank. After this delay, an "echo profile" graph will appear in the LCD display. The numbers along the side of the graph indicate the depth in feet from the top of the tank. At each depth, the magnitude of the graph indicates the strength of the echo energy that is returning from that spot on the tank. At the very bottom of the graph, the unit will display a message to indicate the transmitter power (GAIN) that is being used to create this graph.

✓ 5 2 12 PRESS the RUN key

NOTE - The graph should show an obvious bump other than the bump on the top. The bump on the very top is ignored in the next step.

✓ 5 2 13 VERIFY there is at least one obvious bump in the graph

J E Andrews
Test Director Signature

12/17/99
Date

J E Andrews
Test Director Print Name

RPP-5681, Rev C

A2-20

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	ATP-260-001	A-2	12/17/99	19 of 28

5 2 Ultrasonic Interface Level Analyzer CONFIGURATION AND TESTING (Cont)

✓ 5 2 20 VERIFY that the graphical profile readings and ~~numerical sludge level~~ are displayed at the Ultrasonic Interface Level Analyzer personal computer monitor

JE Andrews 12/17/99
Test Director Signature Date
JE Andrews
Test Director Print Name

NOTE - The Test Sections of this procedure may be copied to perform the following step as many times as necessary

✓ 5 2 21 REPEAT testing sections per Test Director for each URSILLA sensing unit to be tested

✓ 5 2 22 VERIFY that Testing is COMPLETE by SIGNING below


Paul A Werner 12-17-99
QC Signature Date
Paul A Werner
QC Print Name

JE Andrews 12/17/99
Test Director Signature Date
JE Andrews
Test Director Print Name

RPP-5681, Rev D

A2-22

FIGURE 1



RPP-5681, Rev 1

A2-23

PROCEDURE HISTORY SIGNATURE SHEET

Last Full Revision A-0 Release Date 11/22/99 USQ Screening Number TF-99-0899 REV 0 Approval Designator SQ		
Current Modification A-0 USQ Screening Number TF-99-0899 REV 0 Approval Designator SQ PCA Incorporated N/A		
POSITION/ORG	DELEGATE	DATE
Inst	<u>James L. Williams</u>	<u>11/19/99</u>
LNCO/OPS	<u>S.R. Joseph</u>	<u>11/19/99</u>
QAE/QA	<u>Charles A.Sams</u>	<u>11/22/99</u>
Shift Manager	<u>J E. Andrews</u>	<u>11/19/99</u>
Safety	<u>R A. Huckfeldt</u>	<u>11/22/99</u>
OTHER	<u>P C Miller</u>	<u>11/22/99</u>
RAD CON	<u>Bob Brown</u>	<u>11/22/99</u>
Cog Eng	<u>Gary R. Tardiff</u>	<u>11/19/99</u>
Acceptance Review	<u>David W.VanDyke</u>	<u>11/23/99</u>
Approval Authority	<u>David A. Selle</u>	<u>11/23/99</u>
Justification New equipment pre installation testing		
Summary of Changes New Procedure		

RPP-5681, Rev 0

A2-28

Last Full Revision A-0		
Release Date 11/22/99		
USQ Screening Number TF-99-0899 REV 0		
Approval Designator SQ		
Current Modification A-1		
USQ Screening Number TF-98-1201 REV 1		
Approval Designator N/A		
PCA Incorporated ETF-99-747		
POSITION/ORG	DELEGATE	DATE
LNCO/OPS	<u>E.R. Caraway</u>	<u>12/16/99</u>
Shift Manager	<u>J.E. Andrews</u>	<u>12/16/99</u>
Cog Eng	<u>Dan Reberger</u>	<u>12/16/99</u>
Acceptance Review	<u>David W. VanDyke</u>	<u>12/16/99</u>
Approval Authority	<u>J.E. Andrews</u>	<u>12/16/99</u>
Justification Ops Request		
Summary of Changes Word Changes on Page 17 & 18		

RPP-5681, Rev 0

A2-29

ATTACHMENT 3

**COMPLETED COPY OF ATP-260-001 FOR
ANALYZER WST-LY-705**

Record Copy WST-LY-705 (Riser 13A)

URSILLA PRE-INSTALLATION ACCEPTANCE TEST PROCEDURE

Last Full Revision A-0
Release Date 11/22/99
USQ Screening Number TF-99-0899 REV 0
Approval Designator SQ

Current Modification A-2
USQ Screening Number TF-98-1201 REV 1
Approval Designator Q
PCA Incorporated ETF-99-751

POSITION/ORG	DELEGATE	DATE
LNCO/OPS	<u>Vicki Miller</u>	<u>12/17/99</u>
QA Eng	<u>W.L. Adams</u>	<u>12/17/99</u>
Shift Manager	<u>J E. Andrews</u>	<u>12/17/99</u>
Cog Eng	<u>W.M. Harty Jr.</u>	<u>12/17/99</u>
Acceptance Review	<u>David W. VanDyke</u>	<u>12/17/99</u>
Approval Authority	<u>J E Andrews</u>	<u>12/17/99</u>

Justification Ops Request

Summary of Changes Word Changes on Steps 5 2 10, 5 2 11, 5 2 14, 5 2 16 and 5 2 20

The NEXT DUE DATE - 12/17/2001 -

RPP-5681, Rev D

A3-2

TABLE OF CONTENTS**PAGE**

TEST EXECUTION SHEET	3
1 0 PURPOSE AND SCOPE	4
1 1 PURPOSE	4
1 2 SCOPE	4
2 0 INFORMATION	4
2 1 TERMS AND DEFINITIONS	4
2 2 RESPONSIBILITIES	5
2 3 RECORDS	8
2 4 REFERENCES	8
2 5 GENERAL INFORMATION	9
3 0 PRECAUTIONS AND LIMITATIONS	14
3 1 PERSONNEL SAFETY	14
3 2 RADIATION AND CONTAMINATION CONTROL	15
4 0 PREREQUISITES	15
4 1 SPECIAL TOOLS, EQUIPMENT, AND SUPPLIES	15
4 2 PERFORMANCE DOCUMENTS	15
5 0 PROCEDURE	17
5 1 Test Set Up	17
5 2 Ultrasonic Interface Level Analyzer CONFIGURATION AND TESTING	18
FIGURE 1	22
ACCEPTANCE TEST PROCEDURE PERFORMANCE LOG	23
ACCEPTANCE TEST PROCEDURE EXCEPTION LOG	24
ACCEPTANCE TEST PROCEDURE EXCEPTION RECORD	25
PROCEDURE SIGNATURE SHEET	26
PROCEDURE HISTORY SIGNATURE SHEET	27

RPP-5681, Rev 0

A3-3

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	ATP-260-001	A-2	12/17/99	2 of 28

TEST EXECUTION SHEET

DATE 12/17/99		DOCUMENT NUMBER*	
DOCUMENT TITLE: URSILLA PRE-INSTALLATION ACCEPTANCE TEST PROCEDURE			
TEST PERSONNEL (PRINT NAMES)			
TEST DIRECTOR JE Andrews		AUTHORIZED INSPECTOR Randy Dykeman	
TEST ENGINEER Dan Steenkamp		RECORDER JE Andrews	
TEST EXECUTION			
TEST DIRECTOR SIGNATURE/DATE JE Andrews / 12/17/99		TEST ENGINEER SIGNATURE/DATE Daniel A. Steenkamp 12/17/99	
		RECORDER SIGNATURE/DATE JE Andrews / 12/17/99	
APPROVAL AND ACCEPTANCE OF TEST RESULTS			
WITHOUT EXCEPTION ✓ (✓)		WITH EXCEPTIONS RESOLVED WITH EXCEPTIONS REMAINING ___ (✓)	
TEST DIRECTOR SIGNATURE/DATE JE Andrews / 12/17/99		PROJECT MANAGER SIGNATURE/DATE 1-11-00	
TEST ENGINEER SIGNATURE/DATE Daniel A. Steenkamp 12/17/99		QUALITY ASSURANCE SIGNATURE/DATE W Adams 1/10/00	
AUTHORIZED INSPECTOR SIGNATURE/DATE Randy Dykeman TPCleaver 01/04/00		DESIGN AUTHORITY SIGNATURE/DATE Daryl J. Adoff 1-5-00	

RPP-5681, Rev 0

A3-4

1 0 PURPOSE AND SCOPE

1 1 PURPOSE

The purpose of this procedure is to test the ability of the Ultrasonic Interface Level Analyzer (URSILLA), Instrument Assemblies to perform data collection functions per design specifications

1 2 SCOPE

This Pre Operational Acceptance Test Procedure will test the functional components, and the ability to collect data with a STAND-ALONE software system

2 0 INFORMATION

2 1 TERMS AND DEFINITIONS

2 1 1 Tank Depth- Distance between sensor and test container wall

RPP-5081, Rev 0

A3-5

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	ATP-260-001	A-2	12/17/99	4 of 28

2 2 RESPONSIBILITIES

- 2 2 1 Each company or organization participating in the conduct of this procedure will designate personnel to assume the responsibilities and duties as defined herein for their respective roles. The names of these designees shall be provided to the Recorder for listing on the Working Copy of the Test Execution Sheet prior to the performance of any part of this procedure.
- 2 2 2 The Lockheed Martin Hanford Corporation Project Manager is responsible for the following:
- Designation of a test director
 - Signing the Test Execution Sheet when the Acceptance Test Procedure is approved and accepted as complete
 - Signing for operations where applicable in this procedure
 - Performing a Post-Test Review of Acceptance Test documentation
- 2 2 3 The Test Director is responsible for the following:
- Signing for operations where applicable in this procedure
 - Performing a Post-Test Review of Acceptance Test documentation
 - Setting the safe boundaries for performing this procedure
 - Coordination of all acceptance testing
 - Signing the Acceptance Test Procedure Exception Record when a test exception has been resolved
 - Preparing and issuing an Acceptance Test Report for the approved and accepted Acceptance Test Procedure when testing is completed
 - Scheduling and conducting a pre-test meeting with acceptance test participants prior to start of testing

RPP-5681, Rev 0

A3-6

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	ATP-260-001	A-2	12/17/99	5 of 28

2 2 RESPONSIBILITIES (Cont)

- Notification of the persons performing and witnessing the test prior to the start of testing
- Notification of all concerned parties when a change is made in the testing schedule
- Acting as liaison between the participants in acceptance testing
- Stopping any test which may cause damage to the system until the Acceptance Test Procedure has been revised
- Approving field changes to the Acceptance Test Procedure in accordance with Section 2 5
- Obtaining revisions to the Acceptance Test Procedure, as necessary, to comply with authorized field changes or to accommodate existing field conditions in accordance with Section 2 5
- Taking necessary actions to clear exceptions to the Acceptance Test Procedure
- Evaluating recorded data, discrepancies, and exceptions

2 2 4 The Recorder is responsible for the following

- Performing all recording duties using black ink
- Recording the names of all designated personnel on the Working Copy of this procedure prior to start of testing
- Observing tests, recording test data, and maintaining the Acceptance Test Procedure Performance Log
- Signing the Test Execution Sheet as the Recorder
- Ensuring every test verification step requiring signature on the Working Copy of this Acceptance Test Procedure is successfully performed, to indicate that Acceptance Criterion has been met
- Recording authorized field changes to this Acceptance Test Procedure

RPP-5681, Rev 0

A3-7

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	ATP-260-001	A-2	12/17/99	6 of 28

2 2 RESPONSIBILITIES (Cont)

- Recording Test Exceptions and individual Test Procedure steps that are not performed satisfactorily on the Acceptance Test Procedure Exception Record and ensuring that the information is transferred (in ink or typed) to the master Working Copy of Acceptance Test Procedure Exception Record(s) Additional Acceptance Test Procedure Exception Records are to be added as needed
- Notifying the Test Director at the time any objection is made during performance of the Acceptance Test Procedure
- Submitting the completed master Working Copy of this Acceptance Test Procedure to the Test Director for approval signatures and distribution

2 2 5 The Test Engineer is responsible for the following

- Ensuring all equipment required for performing this Acceptance Test Procedure listed in Section 4 1 will be available at the start of testing
- Obtaining any information or changes necessary to clear or resolve objections
- Providing technical input to test personnel as needed relating to the configuration of equipment and systems to be tested and utilized in this procedure
- Post Review of Acceptance Test Documentation

2 2 6 The Quality Assurance Representative is responsible for the following

- Review and approval of test exception resolutions
- Performing a Post-Test Review of Acceptance Test documentation
- Review and approval of test results

2 2 7 QC Inspector is responsible for witnessing test execution and signing the completed sections of the test

2 2 8 The Authorized Inspector is responsible for the following

- Witnessing test execution
- Approval and signature of acceptance upon completion of this procedure

RPP-5681, Rev 0

A3-8

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	ATP-260-001	A-2	12/17/99	7 of 28

2 3 RECORDS

- 2 3 1 The completed master "Working Copy" of this Acceptance Test Procedure, Acceptance test report, the completed "Test Execution Sheet", the completed "Acceptance Test Procedure Performance Log" and "Acceptance Test Procedure Exception Log", and all "Test Exception Sheets" generated during performance of this Acceptance Test Procedure will be kept as permanent records

2 4 REFERENCES

- 2 4 1 The following documents were used to write or are referenced in this procedure
- ROYCE instrument Corporation, *Model 2511, Interface Level Analyzer Operators Manual*, New Orleans, La , VIN 0022515, Supplement 041
 - ROYCE instrument Corporation, *Model 2511, Interface Level Analyzer Profile Program Instructions*, New Orleans, La VIN 0022515, Supplement 041
 - Witwer, K S , 1995a, *Status on Royce Interface Level Detector*, Internal Memo to G T Maclean, May 3, 1995
 - Witwer, K S , 1995b, *Current Status and Results of Royce Ultrasonic Sensor Testing*, Memo to G T Maclean, September 19, 1995
 - Witwer, K S , 1999, *Report on Testing of the Royce Interface Level Analyzer*, HNF-3782, Rev 0, February 25, 1999, Numatec Hanford Company, Richland , Washington

RPP-5681, Rev 0

A3-9

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	ATP-260-001	A-2	12/17/99	8 of 28

2 5 GENERAL INFORMATIONVENDOR INFORMATION

The Royce Instrument Corporation Model 2511 Interface Level Analyzer (URSILLA) system uses an ultrasonic ranging technique (SONAR) to measure sludge depths in holding tanks. Three Ultrasonic Interface Level Analyzer instrument assemblies provided by the W-151 project are planned to be used during mixer pump testing to provide data for determining sludge mobilization effectiveness of the mixer pumps and sludge settling rates.

The Royce Instrument Corporation Model 2511 Interface Level Analyzer system consists of three main components - a sensor unit, an analyzer unit, and a data acquisition system. The system uses an ultrasonic ranging technique (SONAR) to measure the depth of sludge blanket interfaces within holding tanks. A small sensor mounted on the end of a 3/4" diameter pipe is placed just under the surface of the liquid. An ultrasonic signal is sent and received through the sensor and forwarded by coaxial cable to the analyzer unit. The analyzer unit processes the information and provides a visual readout of the sludge/liquid interface layer(s) and/or tank bottom position. Specifics of the operation of the components are given below.

Sensor Unit

The sensing unit, Model 25MRA, is a 2" diameter by 3" long probe with a 1/4" thick outer shell made of carbon fiber/epoxy composite material. A piezoelectric crystal within the sensing unit acts as both a transmitter and receiver or "transceiver". Short, 212 hz bursts of ultrasonic energy transmitted from the crystal travel in a narrow beam towards the tank bottom and any resulting echoes are received in the same crystal.

The outer shell of the sensor is designed to withstand extreme environmental conditions such as high temperatures and very corrosive materials. Testing has also shown that there was no degradation of sensor performance after exposure to 5×10^6 RAD of gamma radiation.

RPP-5681, Rev 0

A3-10

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	ATP-260-001	A-2	12/17/99	9 of 28

2 5 GENERAL INFORMATION (Cont)

Analyzer Unit

The analyzer unit, Model 2511, measures the time delay and magnitude of the returning signals and stores this information in its memory in the form of a tank profile. The procedure is repeated several times to filter anomalous returns until an average "clean" profile is developed. The analyzer will adjust the power level of the transmitted signal based on the strength of returned signals. Several factors will influence the strength of the returned signals. The analyzer will attempt to adjust the power output to provide a signal return that will be easily distinguishable from the background noise. Once the profile is stored in memory, the analyzer can determine the depth of the interface, the depth of the tank bottom, and the depth of any "fluff" layers suspended above the interface. This information is then displayed both numerically and graphically on the front panel readout, or sent to a remote acquisition system where the same information can be displayed, manipulated and/or stored using vendor supplied software.

Data Acquisition System

A microcomputer is connected to the analyzer assembly via an RS232 serial interface. Data from the analyzer is then viewed using the software program provided by the vendor. The software enables the user to view and record data from the analyzer to disk as standard American Standard Code For Information Interchange text data. The data can be manipulated using other software such as spreadsheet or other programs.

2 5 1 All entries recorded in this procedure shall be made in black ink

RAP-5681, Rev 0

A3-11

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	ATP-260-001	A-2	12/17/99	10 of 28

2 5 GENERAL INFORMATION (Cont)

- 2 5 2 Procedural and technical requirement changes must be processed by Procedure Change Authorization in accordance with approved procedures. If a need for such a change is discovered in the course of running the test, the applicable portion of the test shall be stopped, and the test equipment shall be placed in a safe configuration, until the Procedure Change Authorization is approved. However, this does not prevent the running of another portion of the test unaffected by the change.
- 2 5 3 Acceptance Test steps detailed in individual Tests in Section 5 0 shall be performed sequentially, unless otherwise noted or as directed by the Test Director.
 - Individual Test Procedure Sections may be performed out of sequence at the direction of the Test Director, if the intent of the test is not compromised.
 - As required by subsection 2 2 4, as each step is completed, the Recorder will check off (or enter "N/A" for), or initial each Test step as required in the spaces provided on the Working Copy of this Acceptance Test Procedure.
 - Any step that requires verification of data must also include recording data on the Working Copy.
- 2 5 4 It is the intent to perform this Acceptance Test Procedure uninterrupted from beginning to end. If testing is terminated due to time constraints at the end of an individual Test Section, the system will be placed in a safe configuration by the Test Director, with concurrence of the Test Engineer, and the terminated test configuration noted in the Acceptance Test Procedure Performance Log. The test will restart at the next scheduled shift by establishing the noted test configuration, and documenting this in Acceptance Test Procedure Performance Log.
- 2 5 5 Any non-conformance of the instrumentation, unexpected results or exceptions during testing shall be sequentially numbered and recorded in the Acceptance Test Procedure Exception Log and on individual Acceptance Test Procedure Exception Records. Thus, case-by-case resolution, recording, approval, and distribution of each exception will be achieved.

RPP-5681, Rev 0

A3-12

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	ATP-260-001	A-2	12/17/99	11 of 28

2 5 GENERAL INFORMATION (Cont)

2 5 6 When an exception is identified during testing, initiate an Acceptance Test Procedure Exception Record in the following manner (an example of a test exception would be when the system, fabricated per the design media, does not perform as expected)

- Number each exception sequentially as it occurs and record it on the Acceptance Test Procedure Exception Log
- Enter the sequential exception number, Date, and a description of the exception on an Acceptance Test Procedure Exception Record, identify additional detail as required
- Enter the name and/or the organization of the objecting party for each exception in the "Description of Exception" section of the Acceptance Test Procedure Exception Record
- Enter a description of actions planned to resolve each exception on the Acceptance Test Procedure Exception Record when such a determination is made

2 5 7 Resolve test exceptions in the following manner

- Record the action taken to resolve each exception in the "Resolution of Exception" section of the Acceptance Test Procedure Exception Record (the action taken does not have to be the same as the recorded planned action)
- When the action taken results in an acceptable retest, initial and date the Correction Approval section of the Exception Sheet
- When the action taken does not result in an acceptable retest, provide a detailed explanation of why the retest action was not acceptable, and what additional plans are required. The explanation may include why the system should be Accepted-As-Is. The NHC Project Engineer then signs and dates the Resolution of Exception section of the Acceptance Test Procedure Exception Record, and obtains any other approvals required
- Distribute requisite copies of the completed Acceptance Test Procedure Exception Records to the client at the completion of the Acceptance Test Procedure

RPP-5681, Rev 0

A3-13

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	ATP-260-001	A-2	12/17/99	12 of 28

2 5 GENERAL INFORMATION (Cont)

2 5 8 Upon completion of the Acceptance Test Procedure, obtain approval of the test performance. Each Test Execution Sheet will stand alone as approval for the system under test. The Acceptance Test will be complete when all the outstanding tests have been performed and the Acceptance Test Report is prepared. The test will be approved by checking the proper response, with or without exceptions, on the Test Execution Sheet under the "Approval and Acceptance of Test Results" section of the Test Execution Sheet.

NOTE - The following three steps detail the possible conditions that may exist at the completion of the Acceptance Test Procedure, and the steps necessary to complete acceptance in those conditions.

2 5 9 The completed test may be approved without test exceptions.

- Check applicable space on Test Execution Sheet to show that the Acceptance Test Procedure has been performed and no exceptions have been recorded.
- Appropriate individual Test Performers will sign and date the Test Execution Sheet in the spaces provided.
- Distribute requisite copies as directed by the client.
- Send the Master Copy of the completed Acceptance Test Procedure to the client.

2 5 10 The completed test may be approved with exceptions resolved.

- Check applicable space on Test Execution Sheet to show that this procedure has been performed with exceptions recorded and resolved.
- Appropriate individual Test Performers will sign and date the Test Execution Sheet in the spaces provided.
- Distribute requisite copies as directed by the client.
- Send the Master Copy of the completed Acceptance Test Procedure to the client.

RPP-5681, Rev 0

A3-14

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	ATP-260-001	A-2	12/17/99	13 of 28

2 5 GENERAL INFORMATION (Cont)

- 2 5 11 The completed test may be approved with test exceptions outstanding
- Check applicable space on Test Execution Sheet to show that this procedure has been performed with exceptions recorded, part or all of which are presently outstanding, unresolved
 - Appropriate individual Test Performers will sign and date the Test Execution Sheet in the spaces provided
 - Distribute requisite copies as directed by the client
 - Send the Master Copy of the completed Acceptance Test Procedure to the client
 - All outstanding exceptions shall be added to project punchlist

3 0 PRECAUTIONS AND LIMITATIONS**3 1 PERSONNEL SAFETY**

- 3 1 1 Individuals shall carry out their assigned work in a safe manner to protect themselves, others, and the equipment from undue hazards and to prevent damage to property and environment
- 3 1 2 Test Director shall assure the safety of all activities within their areas to prevent injury, property damage, or interruption of operation
- 3 1 3 Any hazard identified during the performance of the procedure shall be reported to the Test Director IMMEDIATELY
- 3 1 4 A daily pre-job safety briefing will be held with all test participants and documented in the Pre-Job Safety form (JSA or Pre Job Safety form)
- 3 1 5 Performance of test activities shall always include safety and health aspects as delineated in the Operations Manuals and as directed by the Test Director

RPP-5681, Rev 0

A3-15

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	ATP-260-001	A-2	12/17/99	14 of 28

3 2 RADIATION AND CONTAMINATION CONTROL

- 3 2 1 When performed without a work package, this procedure is limited to radiological areas and work activities permitted by a general radiation work permit
- 3 2 2 When work is performed in or when work will result in a high contamination, high radiation, or an airborne radioactive area, then an approved Job Control System work package must be developed which is reviewed by Radiological Control per the ALARA procedure HNF-IP-0842, Volume VII, Section 1 1

4 0 PREREQUISITES**4 1 SPECIAL TOOLS, EQUIPMENT, AND SUPPLIES**

- 4 1 1 The following supplies shall be available at the test site

PROVIDED

- Ultrasonic Interface Level Analyzer Assembly
- Operator personal computer and Monitor
- Computer Cable from personal computer to Analyzer
- Software program

PROCURED

- Signal cable (temporary) from terminal box to transceiver, length as required
- Terminal box, reference Figure 1
- Test tank, minimum length 6 feet

To Be Supplied by Test Facility

- Miscellaneous items for Ultrasonic Interface Level Analyzer assembly set up and electrical/instrument connections

4 2 PERFORMANCE DOCUMENTS

The following procedures may be needed to perform this procedure

- Vendor Information manuals

RPP-5681, Rev 0

A3-16

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	ATP-260-001	A-2	12/17/99	15 of 28

4 3 CONDITIONS AND ACTIONS

The following conditions must be met before this Acceptance Test Procedure (ATP) may commence

NOTE- All signators on this procedure shall document their signature on Procedure Signature Sheet

4 3 1 All field testing and inspection of the system or portions of the system to be tested has been completed

Daniel M. Starkey 12/17/99
Test Engineer Signature Date

Daniel M. Starkey
Test Engineer Print Name

4 3 2 A pre-job briefing has been held, and all participants have been thoroughly briefed on job safety, hazards, and their responsibilities before performing this Acceptance Test Procedure

JE Andrews 12/17/99
Test Director Signature Date

JE Andrews
Test Director Print Name

4 3 3 Test Director VERIFY Section 4 0 has been COMPLETED by SIGNING below

JE Andrews 12/17/99
Test Director Signature Date

JE Andrews
Test Director Print Name

RPP-5681, Rev 0

A3-17

5 0 PROCEDURE

NOTE - This procedure shall be performed for each of the three Ultrasonic Interface Level Analyzer instrument assemblies. This Procedure may be copied for use for each Ultrasonic Interface Level Analyzer assembly

5 1 Test Set Up

✓ 5 1 1 RECORD the unique Ultrasonic Interface Level Analyzer assembly number below

Assembly No WST-LY-705 (Riser 13A)

5 1 2 ASSEMBLE test equipment as follows (See figure 1)

✓ 5 1 2 1 INSTALL Ultrasonic Interface Level Analyzer assembly and test tank at test location

✓ 5 1 2 2 ENSURE power source to analyzer is on

✓ 5 1 2 3 ENSURE signal cable wires from temporary terminal box to transceiver are connected per Figure 1

✓ 5 1 2 4 ENSURE computer cable from analyzer to personal computer is connected

✓ 5 1 2 5 ENSURE the Royce Tank Profile software program has been installed on the personal computer

NOTE - In the following step a minimum of 6 feet of liquid SHALL be between the sensor and the test container wall. The entire sensor SHALL be submerged. A temporary wall may be inserted to determine the accuracy of distance readings

✓ 5 1 2 6 ENSURE tank is filled with water

✓ 5 1 2 7 VERIFY by signing below test set-up, section 5 1 has been completed

Paul A Werner 12-17-99
QC Signature Date

Paul A Werner
QC Print Name

J E Andrews 12/17/99
Test Director Signature Date

JE Andrews
Test Director Print Name

RPP-5681, Rev 0

A3-18

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	ATP-260-001	A-2	12/17/99	17 of 28

5 2 Ultrasonic Interface Level Analyzer CONFIGURATION AND TESTING

NOTE- The following settings are required to be made in the Ultrasonic Interface Level Analyzer enclosure for correct operation

NOTE - When the unit is turned on for the first time, it will be in the alarm condition. A message will appear on the graphic panel that explains that the unit will not operate until the tank depth has been programmed. (If the unit does not give this error message, it means a non-zero tank depth value has already been stored. In this case, only the RUN light will light on the front panel.)

✓ 5 2 1 ENSURE the power is "ON"

✓ 5 2 2 PRESS the "PGM" key to enter the analyzer "program" mode of operation. The unit should display a HELP screen.

NOTE - For purposes of testing the installation, temporary program parameters will be entered to allow verification of connections.

✓ 5 2 3 PRESS the "NEXT PAGE" key to bring up the "DISPLAY FORMAT" help screen.

✓ 5 2 4 PUSH the UP arrow key to select a value of 3 to display the depth of clear water in feet.

✓ 5 2 5 PRESS the "NEXT PAGE" key again to bring up the "ECHO PROFILE UPDATE RATE" screen.

✓ 5 2 6 PUSH the applicable arrow keys to select a value of 4 to have the Ultrasonic Interface Level Analyzer average a minutes worth of tank profiles.

✓ 5 2 7 PRESS the NEXT PAGE key to bring up the "INTERFACE LEVEL AVERAGING CYCLES" screen.

✓ 5 2 8 PUSH the applicable arrow keys to select a value of 5 to average 5 profile groups.

✓ 5 2 9 PRESS the PREV PAGE key to scroll back to the "TANK DEPTH" screen.

RPP-5681, Rev 0

A3-19

5 2 Ultrasonic Interface Level Analyzer CONFIGURATION AND TESTING (Cont)

NOTE - For the purpose of this section "TANK DEPTH" refers to the distance between the sensor and the temporary wall of the test vessel. The "Bottom" of the tank may be the temporary wall of the test vessel.

✓ 5.2.10 RECORD the measured distance between the sensor and the temporary tank wall.

Measured distance 6 . 7 feet.

✓ 5 2 11 ENTER a temporary tank depth in the analyzer in feet that is at least two feet deeper than the actual temporary tank depth (length)

~~RECORD the below~~

~~Tank Depth _____ feet~~

NOTE - After the following step, the display will go blank for a minute or so while the unit attempts to adjust transmitter power to the condition of the test tank. After this delay, an "echo profile" graph will appear in the LCD display. The numbers along the side of the graph indicate the depth in feet from the top of the tank. At each depth, the magnitude of the graph indicates the strength of the echo energy that is returning from that spot on the tank. At the very bottom of the graph, the unit will display a message to indicate the transmitter power (GAIN) that is being used to create this graph.

✓ 5 2 12 PRESS the RUN key

NOTE - The graph should show an obvious bump other than the bump on the top. The bump on the very top is ignored in the next step.

✓ 5 2 13 VERIFY there is at least one obvious bump in the graph

JE Andrews
Test Director Signature


12/17/99
Date

JE Andrews
Test Director Print Name

RPP-5681, Rev 0

A3-20

FIGURE 1



RPP-5681, Rev 0
 A3-23

ACCEPTANCE TEST PROCEDURE EXCEPTION RECORD

This page may be reproduced as necessary Page _____ of _____

ATP STEP NUMBER	ATP EXCEPTION Log#
DESCRIPTION OF EXCEPTION	
NAME / ORGANIZATION OF INITIATOR	
DATE OF EXCEPTION	
RESOLUTION OF EXCEPTION	
DATE OF RESOLUTION	
TEST DIRECTOR SIGNATURE	DATE
TEST ENGINEER SIGNATURE	DATE
QUALITY ASSURANCE SIGNATURE	DATE

NA

RPP-5661, Rev D

A3-26

PROCEDURE HISTORY SIGNATURE SHEET

Last Full Revision A-0 Release Date 11/22/99 USQ Screening Number TF-99-0899 REV 0 Approval Designator SQ		
Current Modification A-0 USQ Screening Number TF-99-0899 REV 0 Approval Designator SQ PCA Incorporated N/A		
POSITION/ORG	DELEGATE	DATE
Inst	<u>James L. Williams</u>	<u>11/19/99</u>
LNCO/OPS	<u>S.R. Joseph</u>	<u>11/19/99</u>
QAE/QA	<u>Charles A.Sams</u>	<u>11/22/99</u>
Shift Manager	<u>J E Andrews</u>	<u>11/19/99</u>
Safety	<u>R.A. Huckfeldt</u>	<u>11/22/99</u>
OTHER	<u>P.C. Miller</u>	<u>11/22/99</u>
RAD CON	<u>Bob Brown</u>	<u>11/22/99</u>
Cog Eng	<u>Gary R Tardiff</u>	<u>11/19/99</u>
Acceptance Review	<u>David W. VanDyke</u>	<u>11/23/99</u>
Approval Authority	<u>David A Selle</u>	<u>11/23/99</u>
Justification New equipment pre installation testing		
Summary of Changes New Procedure		

RPP-5681, Rev 0

A3-28

Last Full Revision A-0		
Release Date 11/22/99		
USQ Screening Number TF-99-0899 REV 0		
Approval Designator SQ		
Current Modification A-1		
USQ Screening Number TF-98-1201 REV 1		
Approval Designator N/A		
PCA Incorporated ETF-99-747		
POSITION/ORG	DELEGATE	DATE
LNCO/OPS	<u>E.R. Caraway</u>	<u>12/16/99</u>
Shift Manager	<u>J.E. Andrews</u>	<u>12/16/99</u>
Cog Eng	<u>Dan Reberger</u>	<u>12/16/99</u>
Acceptance Review	<u>David W. VanDyke</u>	<u>12/16/99</u>
Approval Authority	<u>J.E. Andrews</u>	<u>12/16/99</u>
Justification Ops Request		
Summary of Changes Word Changes on Page 17 & 18		

RPP-5681, Rev C

A3-29