Sta 4.2 S

MAY 15 2001 **ENGINEERING DATA TRANSMITTAL**

Page 1 of 1

1. EDT 631724

2. To: (Receiving Organization) DST TANK INTEGRITY PROJECTS	3. From: (Originating Organization) DST MAINT. & RELIABILITY ENGRG	4. Related EDT No.: N/A
5. Proj./Prog./Dept./Div.: TANK INTEGRITY ASSESSMENT PROJECT	6. Design Authority/Design Agent/Cog. Engr.: Chris E. Jensen	7. Purchase Order No.: N/A
8. Originator Remarks: This EDT transmits the FY2002 tank integrity assessment engineering task plan for UT examination of DSTs		9. Equip./Component No.: N/A
		10. System/Bldg./Facility: DSTs/200E
		12. Major Assm. Dwg. No.: N/A
11. Receiver Remarks:	11A. Design Baseline Document? ☐ Yes ☒ No	13. Permit/Permit Application No.: N/A
		14. Required Response Date: 04/12/01

15. DATA TRANSMITTED

(A) Item No.	(B) Document/Drawing No.	(C) Sheet No.	(D) Rev. No.	(E) Title or Description of Data Transmitted	(F) Approval Designator	(G) Reason for Transmittal	(H) Originator Disposition	(I) Receiver Disposition
1	RPP-7869		0	Engineering Task Plan for the Ultrasonic Inspection of Hanford Double-Shell Tanks - FY2002	E	1		

16. KEY

Approval Designator (F)	Reason for Transmittal (G)		Disposition (H) & (I)	
E, S, Q, D OR N/A (See WHC-CM-3-5, Sec. 12.7)	1. Approval 2. Release 3. Information	4. Review 5. Post-Review 6. Dist. (Receipt Acknow. Required)	1. Approved 2. Approved w/comment 3. Disapproved w/comment	4. Reviewed no/comment 5. Reviewed w/comment 6. Receipt acknowledged

17. SIGNATURE/DISTRIBUTION (See Approval Designator for required signatures)

(G) Reason	(H) Disp.	(J) Name	(K) Signature	(L) Date	(M) MSIN	(G) Reason	(H) Disp.	(J) Name	(K) Signature	(L) Date	(M) MSIN
		Design Authority				1	1	E. A. Fredenburg	K Fredenburg	4/18/01	R1-04
		Design Agent									
1	1	Cog. Eng. C. E. Jensen		9 Apr 01	R1-04						
1	1	Cog. Mgr. D. H. Shuford	D H Shuford	5/9/01	R3-83						
1	1	QA ~~T. E. Bonnington~~	WL Adams	5/15/01	~~R3-25~~ S5-11						
		Safety									
1	1	Env. K. S. Tollefson	Kathy Tollefson		R1-51						

18.	19.	20.	21. DOE APPROVAL (if required)
C. E. Jensen 9 Apr 01 Signature of EDT Originator — Date	C. P. Duncan 5/15/01 Authorized Representative for Receiving Organization — Date	David H Shuford 5/15/01 D. H. Shuford Design Authority/ Cognizant Manager — Date	Ctrl No. N/A ☐ Approved ☐ Approved w/comments ☐ Disapproved w/comments

BD-7400-172-2 (10/97)

BD-7400-172-1

DISTRIBUTION SHEET

To	From	Page 1 of 1
Distribution	Maintenance and Reliability Eng.	Date 04/10/2002
Project Title/Work Order		EDT No. 631724
ENGINEERING TASK PLAN FOR THE ULTRASONIC INSPECTION OF HANFORD DOUBLE-SHELL TANKS - FY2002		ECN No. N/A

Name	MSIN	Text With All Attach.	Text Only	Attach./ Appendix Only	EDT/ECN Only
R. P. Anatatmula	R1-30	X			
D. L. Becker	R1-04				X
D. A. Bragg	S5-05	X			
D. R. Bratzel	R1-44	X			
G. P. Duncan	R3-72	X			
B. R. Everett	S5-13	X			
E. A. Fredenburg	R1-04	X			
A. H. Friberg	R3-83	X			
J. D. Guberski	R1-51	X			
H. R. Hopkins,III	R2-58				X
C. E. Jensen	R1-04	X			
T. Laney	S5-05	X			
J. W. Lentsch	R2-58	X			
P. C. Miller	S5-05	X			
R. S. Nicholson	S5-05	X			
T. C. Oten	S5-05	X			
E. E. Mayer	S7-83				X
G. J. Posakony	K5-26	X			
R. W. Root	R2-50				X
D. H. Shuford	R3-83	X			
G. R. Tardiff	S5-05	X			
K. S. Tollefson	R1-51	X			
S. M. Werry	R3-83	X			

ENGINEERING TASK PLAN FOR THE ULTRASONIC INSPECTION OF HANFORD DOUBLE-SHELL TANKS - FY2002

Chris E. Jensen
CH2M HILL HANFORD GROUP, INC.
Richland, WA 99352
U.S. Department of Energy Contract DE-AC27-99RL14047

EDT/ECN: EDT-631724 UC: 2000
Cost Center: 7KN00 Charge Code: 500437
B&R Code: EW02J2030 Total Pages: 41

Key Words: Ultrasonic, UT, NDE, non-destructive, examination, inspection, integrity, assessment

Abstract: This document facilitates the ultrasonic examination of Hanford double-shell tanks. Included are a plan for engineering actrivities (individual responsibilties), a plan for performance demonstration testing, and a plan for field activities (tank inspection). In addition, a protocol to be followed should tank flaws that exceed the acceptance criteria are found is included.

TRADEMARK DISCLAIMER. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors.

Printed in the United States of America. To obtain copies of this document, contact: Document Control Services, P.O. Box 950, Mailstop H6-08, Richland WA 99352, Phone (509) 372-2420; Fax (509) 376-4989.

DATE: HANFORD RELEASE
STA: 4 ID. 2
MAY 15 2001

5/15/01
Release Approval Date Release Stamp

Approved For Public Release

RPP-7869, Rev. 0

Engineering Task Plan for the Ultrasonic Inspection of Hanford Double-Shell Tanks – FY2002

Prepared by

Chris E. Jensen

for the

CH2M HILL HANFORD GROUP, INC.
Richland, Washington

TABLE OF CONTENTS

TABLE OF CONTENTS i
1.0 INTRODUCTION 1
2.0 OBJECTIVE AND SCOPE 3
3.0 EQUIPMENT DESCRIPTION 3
4.0 PLAN FOR ENGINEERING ACTIVITIES 4
5.0 PLAN FOR PERFORMANCE DEMONSTRATION TESTING 5
6.0 PLAN FOR FIELD ACTIVITIES (TANK INSPECTION) 6
7.0 EQUIPMENT SUPPORT APPROACH 8
8.0 RISK MANAGEMENT 9
9.0 TRAINING 9
10.0 COST AND SCHEDULE 10
11.0 RECORDS 10
12.0 REFERENCES 11
APPENDIX A A-1
APPENDIX B B-1
APPENDIX C C-1
APPENDIX D D-1

Engineering Task Plan for the Ultrasonic Inspection of Hanford Double-Shell Tanks –FY2002

1.0 INTRODUCTION

In the mid 1990's, the Department of Energy and Washington Department of Ecology agreed to conduct ultrasonic examination of at least six (6) double-shell tanks (DSTs), as input to the required integrity assessment of the DST system (Pfluger 1994, McCluskey 1997). Through the end of FY 2000, ultrasonic examination of eight (8) double-shell tanks had been conducted (Leshikar 1997, Jensen 1999a, Jensen 1999b, Jensen 1999c, Jensen 1999d, Jensen 1999e, Jensen 2000b, Jensen 2000c). In June 2000 the Washington Department of Ecology issued Administrative Orders 00NWPKW-1250 and 00NWPKW-1251 requiring ultrasonic examination of the remaining twenty (20) DSTs by the end of FY 2005, at a rate of four (4) per year. The Administrative Orders require examination of portions of the primary tank vertical wall and welds on all 28 DSTs, primary tank bottoms through air slots on six (6) DSTs, the high stress region of the primary tank lower knuckle on six (6) DSTs, and a circumferential scan at the liquid/air interface level that existed for five (5) years or longer on six (6) DSTs.

The scope of planned ultrasonic examination of DSTs in FY 2002 supporting the Administrative Order requirements is as indicated in the following table.
The rationale for selection of this work scope is provided in Appendix D, along with a prioritized list of the remaining DSTs yet to be examined in the event it is necessary to select substitute tanks, due to inaccessibility of one or more of the tanks listed in the following table

Ultrasonic Inspection Scope of DSTs in FY 2002

DST	Primary tank, vertical strip	Primary tank, horiz. (20 ft.) and vert. (20 ft.) welds1	Liquid/air interface region2	Primary tank knuckle3	Secondary Tank Lower Knuckle
241-AN-101	X	X			
241-AN-105	X				X
241-AW-102	X	X		X	
241-AW-104	X	X	X		
241-AW-106	X	X			

1 Welds and adjacent heat affected zones are to be examined for cracks. The horizontal weld to be examined is the circumferential weld joining the transition wall plate with the lower knuckle. The vertical welds to be examined are the welds joining the two lowest shell course plates, (approximately 20 feet) or 20 feet whichever is greater. However, the length of vertical weld to be examined shall be extended, if necessary, to include at least 12 inches of the nominally thinnest wall plate.

2 Twenty (20) foot long by 12 inch wide horizontal scan centered on the estimated location of the liquid/air interface that existed for a minimum of five years in the designated DST

3 Examination of the high-stress region of the primary tank lower knuckle is intended to be performed using a flexible arm device deployed on the existing P-scan system, supplemented by examination using the Tandem Synthetic Aperture Focusing Technique (TSAFT), if available. Examination of the 241-AW-102 primary tank lower knuckle during FY 2002 is contingent on completion of technology development activities, per Administrative Orders 00NWPKW-0250 and 0251 Item 1B.

2.0 OBJECTIVE AND SCOPE

The objective of this Engineering Task Plan (ETP) is to ultrasonically examine selected areas of the tanks listed in the table in Section 1.0, using equipment provided by CH2M HILL HANFORD GROUP, INC. (CHG) and operated by a subcontractor.

This ETP is an overall plan for task completion that details the roles and responsibilities of individuals involved in the examination process. Included herein is the plan for engineering activities, performance demonstration testing of the examination equipment, field activities (tank inspection), the equipment support approach to be used, and the protocol to be followed should tank flaws that exceed the acceptance criteria be discovered.

This ETP was written in compliance with HNF-IP-0842, Vol. XI, Section 3.1, Rev. 0, Control of Inspections (H. M. Hassell 2001) and State of Washington Department of Ecology Administrative Order No. CH2M Hill Hanford Group 00NWPKW-1251 (Silver 2000).

3.0 EQUIPMENT DESCRIPTION

Generally a UT examination will include a remote-controlled delivery vehicle (i.e. scanner or crawler) carrying ultrasonic sensors that move across the surface to be inspected. A liquid media physically couples the sensors to the surface. Data and images are returned to a manned control center that contains the scanner controls, video monitors, and data collection and evaluation hardware. Remotely operated cameras observe the operation.

Different types of vehicles for delivering the ultrasonic sensors to the tank areas of interest may be required, dependent on the scope of the particular DST examination. Each shall be qualified by a performance demonstration test. A device or devices for deployment of the equipment is also required.

If required, a wall-cleaning tool will provide the ability to clean excessive mill scale and corrosion product, and weld splatter from the exterior surface of the vertical portion of the primary wall of DSTs. This tool will be capable of cleaning a vertical path at least 15 inches wide and encompassing the height of the wall courses.

4.0 PLAN FOR ENGINEERING ACTIVITIES

The table below identifies the engineering tasks, by responsible individual, that need to be performed in order to complete the prescribed inspections.

RESPONSIBLE INDIVIDUAL/ ORGANIZATION	ENGINEERING TASKS
Project Cognizant Engineer (CHG)	1. Overall activity leader 2. Select tank(s) for inspection 3. Determine scope of inspection (walls, knuckle, welds, and/or tank bottom) 4. Approve inspection detection (sizing) criteria 5. Select UT Inspection Contractor 6. Develop schedule for task completion 7. Approve UT inspection system(s) for use in tank(s) based on the recommendation of Equipment Technical Lead Engineer 8. Approve equipment deployment/retrieval procedures 9. Lead Inspection Review Panel, should flaws be discovered 10. Review/approve Tank Inspection Report 11. Ensure work is performed in accordance with this ETP 12 Approval Authority of examination data/Data Management Plan
Equipment Technical Lead (CHG)	1. Develop and implement equipment support approach 2. Approval Authority, under the Project Cognizant Engineer direction, for all equipment related decisions/issues 3. Review/approve all equipment documentation 4. Technical interface with the UT Inspection Contractor 5. Approve UT equipment navigational capabilities and deployment capability from tank riser per performance demonstration tests
Facility Cognizant Engineer and/or Design Authority (CHG)	1 Review/approve equipment deployment/retrieval procedures 2 Approve work packages
Facility Manager (CHG)	1. Approve scope/schedule/priority of activities 2. Provide personnel to support scope of work (Field Work Supervisor (FWS), planners, surveillance crew, crane crew, operators, HPT's, etc.)
Planner (Contractor)	1. Develop work package(s) 2. Facilitate resolution of Tank Farm interface requirements/issues (radiological, permits, safety, etc.)
Field Engineer (Contractor)	1. Process engineering documentation supporting field activities (ETP, test plans, USQs, status, etc.). 2. Field interface between the inspection contractor and the tank farm facility. 3. Coordinate inspection contractor utility needs (control center siting, power, water, etc.) with facility restrictions.

RESPONSIBLE INDIVIDUAL/ ORGANIZATION	ENGINEERING TASKS
	4. Facilitate fabrication of special support equipment as required (temporary riser caps, weather protection, etc.) 5. Track work package development 6. Provide support during tank inspection 7. Lead status meetings between engineering and facility personnel 8. Process Tank Inspection Report for approval by all required parties
UT Inspection Technical Expert (PNNL)	1. Define and verify examination personnel qualifications 2. Approve calibration procedures, examination procedures, and standards documentation 3. Witness UT system performance demonstration test 4. Evaluate UT system changes for re-test 5. Approve UT system per code and acceptance criteria 6. Qualify UT level II with performance demo results 7. Provide report documenting UT system qualification 8. Review tank inspection data 9. Provide input to and approve Tank Inspection Report
UT Inspection Personnel (Contractor)	1. Coordinate and lead performance demonstration tests 2. Provide a facility/mock-up for performance demonstration testing 3. Test and operate equipment in tank mock-up 4. Set up and operate inspection equipment 5. Interpret and deliver inspection data 6. Maintain CHG-furnished equipment

5.0 PLAN FOR PERFORMANCE DEMONSTRATION TESTING

5.1 Equipment not previously qualified shall, prior to deployment of equipment and inspection of a DST, demonstrate the ability of the inspection system to detect and size flaws, and to remotely navigate areas to be examined via a mock-up(s). This shall be performed by UT Inspection Personnel.

5.2 The performance demonstration test (PDT) is the method chosen to qualify the field and UT Inspection Personnel, procedures, and equipment that will be used to inspect the DST. The requirements for the PDT follow practices outlined in Section XI, Appendix VIII of the ASME Boiler and Pressure Vessel Code. Requirements established in American Society of Nondestructive Testing *"Personnel Qualification and Certification in Nondestructive Testing"*, SNT-TC-1A, December 1992 Edition, or ANSI/ASNT CP-189 will be followed to assess personnel qualifications. ASME Boiler and Pressure Vessel Code Section V outline the general requirements for inspection procedures, however a specific procedure(s) shall be used to conduct inspection of the DSTs. Should this procedure require revision, the UT Inspection Personnel that will address how the inspection of the DST is to be performed shall prepare it.

5.3 If required by CHG, the qualification of the UT system to be used will be based on the successful examination of a series of test plates that will be supplied by CHG. The test plates contain stress corrosion cracks, simulated pitting, and wall thinning. Detection (sizing) criteria are provided by the UT Technical Expert and CHG Project Engineer. System acceptance criteria are based on the statistical procedure described in Section XI, Appendix VIII of the ASME Boiler and Pressure Vessel Code. Once qualified, the system is considered qualified for as long as the personnel, procedure(s), and equipment remain unchanged.

5.4 The UT Inspection Personnel shall demonstrate the insertion and retrieval of the inspection equipment into/from the mock-up riser. In addition, the following items are to be evaluated subject to the scope of the DST examination:

- Ability of equipment to navigate obstacles and obstructions in the mock-up annulus
- Ability of equipment to examine welds and plate areas
- Ability of equipment to navigate mock-up primary and secondary tank knuckles
- Ability of equipment to navigate inside mock-up channels simulating tank bottom air slots.

The UT Inspection Technical Expert shall produce a report documenting the results of the UT system qualification. The Equipment Technical Lead Engineer shall make a recommendation in the PDT report as to whether navigation capabilities have been adequately demonstrated. Final approval of the UT system for use in a Hanford Waste Tank is the responsibility of the Project Cognizant Engineer.

6.0 PLAN FOR FIELD ACTIVITIES (TANK INSPECTION)

Individual work packages will be prepared for each DST UT examination. Work packages will be the vehicle for performance of the UT examination. All work steps, guidelines, procedures, and charters (including the contractors) will be included or referenced in the work package. The examination will proceed according to the work

instructions in the approved work package. The work instructions will point to the applicable guideline, procedure, or charter as needed.

The Facility Manager will designate an Operations Field Work Supervisor (FWS) who has overall authority over the field performance of the inspection. This person will work closely with the Field Engineer to ensure that work proceeds per the work instructions.

Discovery of a flaw in any Tank that exceeds prescribed reporting criteria shall be immediately reported to the Project Cognizant Engineer. A second or intermediate level of notification is 12.5% of nominal wall thickness (Graves 1995). This intermediate level notification will also be immediately communicated to the Project Cognizant Engineer. The third and final notification occurs after the discovery of a flaw in a Tank that exceeds the prescribed acceptance criteria - See Appendix C, Section 3.2.5. This information will be reported to the Project Cognizant Engineer, who in turn will use the "process for resolution" as stated in Appendix A. The inspection is expected to continue after discovery of a flaw, unless the problem is an emergency or immediate safety concern. The FWS is required to obtain input from the Project Cognizant Engineer and the UT Inspection Personnel before rendering decisions.

Recommendations and findings of the Inspection Review Panel will be processed according to the occurrence reporting procedure by the Facility Manager or his designee.

The specific items listed below cover the bulk of the field activities. The responsible individual listed under each item has authority and responsibility for that aspect of the inspection work.

RESPONSIBLE INDIVIDUAL/ORGANIZATION	FIELD ACTIVITY TASKS
Field Work Supervisor (CHG)	• Ensure work packages provide adequate detail to perform the work to CHG requirements • Set-up and operate overview camera and lights as needed • Deploy and retrieve examination equipment from the annulus
UT Inspection Personnel (Contractor)	• Set-up and functional checks of the examination equipment and control center, performance of the UT examination, and data collection • Upon completion of inspection, provide the complete set of collected data to the Project Cognizant Engineer
Equipment Technical Lead (CHG)	• Technical interface with the UT Personnel and CHG support groups for troubleshooting, maintenance and repair of the UT examination equipment • Oversight of the Equipment Support Approach
I&C Engineer (COGEMA)	• Troubleshooting, repair and maintenance of the examination systems
Field Engineer (Contractor)	• Provide support during tank inspections

7.0 EQUIPMENT SUPPORT APPROACH

In order to achieve optimal equipment availability of the examination equipment, an equipment support approach will be used. CHG has also chosen to purchase an additional NDE system with full complements of spare parts. Additionally, a contractor Instrument and Electrical Engineer will be tasked to attend the equipment full-time while it is being operated. It is anticipated that with this approach, the activity will not be significantly impacted by equipment problems. The support approach is a CHG standardized process consisting of the following listed key deliverables. The contractor is required to interface with the Equipment Technical Lead for review and approval of the requirements listed below:

1) The contractor will provide a complete list of equipment, software and hardware, that is to be used both in the field during actual inspections, and associated data processing equipment that will not be field deployed. This list shall contain Manufacturer and Model Number, software versions, as applicable, and description/function. This list will be used to track and maintain equipment and location. This list should be incorporated into the Spare Parts Requirements document (Item 3 below), if not already done.
2) The contractor will provide to the Equipment Technical Lead , preventive maintenance recommendations, for review and approval.
3) A spare parts recommendations list will be provided by the contractor for review and approval prior to procurements. The list will indicate whether the spare is an operational spare or consumable. The list will also define the number of spare parts required as well as the Inventory Adjustment Requirements (IAR), if required. The Spare Parts document shall be released and revised as a Supporting Document.
4) The contractor shall provide copies of Vendor Information (VI) for all equipment. This shall include cut sheets, O&M Manuals, technical specifications, etc. An index of the VI data shall be included in the Spare Parts document.
5) If applicable, the contractor shall obtain from the manufacturer, registry settings for all programmable instruments. The purpose of capturing this data is that, if the equipment should catastrophically fail, the factory setup parameters are available to repair and re-setup the equipment on-site. A copy of this data shall be forwarded to the Equipment Technical Lead.
6) The contractor shall provide a CHG approved dedicated I&C Engineer. This person shall be trained in the troubleshooting, repair and maintenance of the examination systems.

Because of the uniqueness of this activity and associated equipment, the UT Inspection Personnel shall take responsibility for transport, operation, troubleshooting, spares management and storage until such time as the approach and equipment demonstrate routine reliability. At some future date, when reliability has been demonstrated, an Acceptance for Beneficial Use (ABU) process will be implemented.

Note: CHG will provide the equipment for the inspection. All equipment used by the contractor is to be removed after the inspection is performed. There will be no permanent facility modifications.

8.0 RISK MANAGEMENT

Areas of potential risk to equipment deployment/retrieval, collection of data, equipment reliability, etc., are addressed as defined below.

1) There is a potential for equipment damage during deployment, operation and retrieval of the system.

   Mitigating Actions:

   Detailed work packages will be used to control the work. Experienced and formally qualified surveillance crews will be used to handle the equipment. Trained and qualified UT Personnel will be used to operate and collect data. A full complement of spares, and a dedicated and formally trained I&C Engineer will be available should these types of problems arise.

2) There is potential for schedule conflicts with other activities slated for work in FY 2002, at the same locations as those scoped within this ETP.

   Mitigating Action:

   Alternative DSTs may be selected based on the prioritized list of DSTs provided in Appendix D, regulatory and enforcement requirements, and mission requirements should schedule or resource conflicts occur at the currently scoped DSTs. The alternative selection will be approved by the Department of Ecology.

9.0 TRAINING

CHG

CHG shall ensure that the support teams for the field activity are currently qualified specifically for this activity through Company processes, e.g., Surveillance Team Qualification Program, Mock-up participation, Integrated Safety Management Enhanced Work Planning, as appropriate, and Pre-Job briefings. Additionally, the examination equipment manufacturer will provide special on-site training. This training will be given to those CHG personnel directly involved with the equipment handling activities.

CONTRACTOR

UT Inspection Personnel - The contractor UT Inspection Personnel shall be certified and qualified to American Society of Nondestructive Testing "Personnel Qualification and

Certification in Nondestructive Testing", SNT-TC-1A, December 1992 Edition or ANSI/ASNT CP-189, as required for their functions. Additionally, per 5.0 above, special on-site training will be provided to the contractor equipment operators for qualifying inspection personnel. If required, this two-week session will be given by the examination equipment manufacturer.

All involved personnel will additionally be required to participate in the CHG ISMS process, Pre-Job briefings and any other field activity specific requirements.

All training shall be documented.

10.0 COST AND SCHEDULE

See Appendix B for fiscal year 2002 proposed tank inspection schedules.

11.0 RECORDS

The following records will be prepared if not available from previous fiscal year UT examinations or provided, if available, as a result of this work:

- Plan for Deployment and Retrieval of UT Equipment from a Double-Shell Tank (Contractor)
- Ultrasonic Examination Procedures (Contractor)
- Performance Demonstration Test Report for personnel or equipment or both, if required (UT Technical Expert and Lead Engineer)
- Un-reviewed Safety Question screening or determination, as required (Lead Engineer and Facility Cog)
- NDE Report (Contractor)
- Final report that presents and explains data from DST examination (Lead Engineer and UT Technical Expert)

The final report will be a supporting document, approved and released in accordance with HNF-IP-0842 Volume IV Section 4.26, Supporting Document Requirements (Cahow 2000). The final report will also include copies of the above listed records.

12.0 REFERENCES

Anantatmula, R. P., 1997, *Prioritization of Double-Shell Tanks for Ultrasonic Examination,* (internal letter 74700-97-RPA-009 to K.V. Scott, March 17), Lockheed Martin Hanford Corporation, Richland, Washington.

Cahow, D. L., Supporting Document Requirements, HNF-IP-0842, Volume IV, Section 4.26, CH2M Hill Hanford Group, Inc., Richland, Washington.

Graves, R. E., F. A. Simonen, and K. I. Johnson, 1995, Acceptance Criteria for Ultrasonic Flaw Indications in the Inner Liner of Double-Shell Waste Storage Tanks, PNL-10578, Pacific Northwest National Laboratory, Richland, Washington.

Hassell, H. M, 2001, Control of Inspections, HNF-IP-0842, Vol. XI, Section 3.1, Rev. 0, CH2M Hill Hanford Group, Inc., Richland, Washington.

Jensen, C. E., 1995, Acceptance Criteria for Non-Destructive Examination of Double-Shell Tanks, WHC-SD-WM-AP-036, Rev. 0, Westinghouse Hanford Company, Richland, Washington.

Jensen, C. E., 1999a, Final Results of Tank 241-AN-105 Ultrasonic Examination, HNF-4816, Rev 0, July 1999, Lockheed Martin Hanford Corporation, Richland, Washington.

Jensen, C. E., 1999b, Final Results of Tank 241-AN-106 Ultrasonic Examination, HNF-4817, Rev 0, July 1999, Lockheed Martin Hanford Corporation, Richland, Washington.

Jensen, C. E., 1999c, Final Results of Tank 241-AY-102 Ultrasonic Examination, HNF-4818, Rev 0, July 1999, Lockheed Martin Hanford Corporation, Richland, Washington.

Jensen, C. E., 1999d, Final Results of Tank 241-AZ-101 Ultrasonic Examination, HNF-4819, Rev 0, July 1999, Lockheed Martin Hanford Corporation, Richland, Washington.

Jensen, C. E., 1999e, Final Results of Tank 241-AN-107 Ultrasonic Examination, HNF-3353, Rev 1, September 1999, Lockheed Martin Hanford Corporation, Richland, Washington.

Jensen, C. E., 2000a, Final Results of Tank 241-AP-107 Ultrasonic Examination, RPP-6231, Rev 0, September 2000, CH2M Hill Hanford Group, Inc., Richland, Washington.

Jensen, C. E., 2000b, Final Results of Tank 241-AP-108 Ultrasonic Examination, RPP-6684, Rev 0, September 2000, CH2M Hill Hanford Group, Inc., Richland, Washington.

Leshikar, G. A., 1997, Final Report - Ultrasonic Examination of Tank 241-AW-103 Walls, HNF-SD-WM-TRP-282, Rev. 0, SGN Eurisys Services Corporation, Richland, Washington.

McCluskey, J. K., 1997, letter to H. J. Hatch, Fluor Daniel Hanford, Inc., CONTRACT NUMBER DE-AC06-96RL13200 - U.S. DEPARTMENT OF ENERGY, RICHLAND OPERATIONS OFFICE (RL), DOUBLE-SHELL TANK (DST) SYSTEM INTEGRITY PROGRAM PLAN, 97-WSD-258, December 23, 1997

Pfluger, D. C., 1994, Tank System Integrity Assessments Program Plan, WHC-SD-WM-AP-017, Rev. 1, Westinghouse Hanford Company, Richland, Washington.

Schwenk, E. B., and K. V. Scott, 1996, Description of Double-Shell Tank Selection Criteria for Inspection, WHC-SD-WM-ER-529, Rev. 1, Westinghouse Hanford Company, Richland, Washington.

Silver, D., 2000, State of Washington Department of Ecology Administrative Order No. CH2M Hill Hanford Group 00NWPKW-1251, Olympia, Washington

APPENDIX A

INSPECTION REVIEW PANEL CHARTER

Inspection Review Panel Charter

The Panel is charged with making technical recommendations to the Tank Farm Facility Manager within 24 hours following discovery of flaws that exceed the established acceptance criteria4. The Panel's recommendations will focus on any immediate actions needed to maintain adequate waste confinement and to gather more data on the discovered flaw. At a later time, the Panel will review all the UT inspection data collected for each tank and prepare a summary report with recommendations for future inspections.

The Panel will consist of individuals with experience and technical expertise in UT data interpretation, fracture analysis, structural analysis, corrosion, and the tank safety basis. One member of the Panel will be the Design Authority for the tank. An individual with an overall understanding of the inspection process and the role of the panel will administer the panel. The Panel recommendations will be submitted to the tank facility manager and made available to others on request. The tank facility manager will determine if the discovered flaws are to be reported as an occurrence. Occurrence reporting is described in HNF-IP-0842, Volume II, Section 4.6.2, "Occurrence Reporting and Processing of Operations Information."

The Panel recommendations will be based on the severity and number of flaws found. The Panel will judge the severity of the flaw from the flaw size, flaw location, fracture potential, growth potential, tank failure consequences, and planned use of the tank. The recommendations could include re-examination of the same flaw, additional examination of the same tank, examination of other tanks, removing a tank from service, lowering the tank waste level, repairs, periodic monitoring for flaw growth, adjusting the tank chemistry, or no action. Westinghouse Hanford Company report WHC-SD-WM-AP-036, Rev. 0, Acceptance Criteria for Non-Destructive Examination of Double-Shell Tanks (Jensen 1995), and its references are available to assist the panel in their evaluation of flaws. Westinghouse Hanford Company report WHC-SD-WM-ER-529, Rev. 1, Description of Double-Shell Tank Selection Criteria for Inspection (Schwenk and Scott 1996), and its references are available to assist the Panel in determining how representative the inspection results are in relation with other tanks and what additional tanks should be considered for inspection.

---

4 Acceptance criteria as used herein refer to sizes of flaws that are larger than are expected to be present and potentially represent significant degradation. Flaws of this size or larger will require the consideration of the inspection review panel (See Appendix C, Section 3.2.5)

References

RPP Administration, HNF-IP-0842, CH2M Hill Hanford Group, Inc., Richland, Washington.

Jensen, C.E., 1995, *Acceptance Criteria for Non-Destructive Examination of Double-Shell Tanks,* WHC-SD-WM-AP-036, Rev. 0, Westinghouse Hanford Company, Richland, Washington.

Schwenk, E.B., and Scott, K.V., 1996, *Description of Double-Shell Tank Selection Criteria for Inspection,* WHC-SD-WM-ER-529, Rev. 1, Westinghouse Hanford Company, Richland, Washington.

APPENDIX B

TANKS IDENTIFIED FOR INSPECTION WITH INSPECTION DURATIONS

DST Inspection: Tank 241-AN-101,

The primary tank wall, and accessible welds, of 241-AN-101 are to be examined

Task	Duration
Prepare Work Package/Inspection Equipment	1 Week
Set up equipment at AN tank farm; perform functional checks	1 Week
Perform inspection of tank primary wall and welds,	6 Weeks
Prepare and issue tank examination report	3 Weeks

DST Inspection: Tank 241-AW-102

The primary tank wall, welds, lower knuckle of primary tank using the flexible arm on the existing wall crawler and TSAFT (if available) of 241-AW-102 are to be examined

Task	Duration
Prepare Work Package/Inspection Equipment	1 Week
Set up equipment at AN tank farm; perform functional checks	1 Week
Perform inspection of primary wall, welds, and lower knuckle	8 Weeks
Prepare and issue tank examination report	3 Weeks

DST Inspection: Tank 241-AW-104,

The primary tank wall, liquid/air interface region, and welds are to be examined

Task	Duration
Prepare Work Package/Inspection Equipment	1 Week
Set up equipment at AN tank farm; perform functional checks	1 Week
Perform inspection of wall, welds, and liquid/air interface region	8 Weeks
Prepare and issue of tank examination report	3 Weeks

DST Inspection: Tank 241-AN-105,

The primary tank wall of 241-AN-105 will be examined, from the same riser through which the tank was examined in FY 1999, and the secondary tank lower knuckle.

Task	Duration
Prepare Work Package	1 Week
Set up equipment at AN tank farm; perform functional checks	2 Weeks
Perform inspection of primary tank wall	4 Weeks
Perform inspection on secondary tank lower knuckle	4 Weeks
Prepare and issue tank examination report	3 Weeks

DST Inspection: Tank 241-AW-106,

The primary tank wall, and accessible welds, of 241-AW-106 are to be examined

Task	Duration
Prepare Work Package/Inspection Equipment	1 Week
Set up equipment at AW tank farm; perform functional checks	1 Week
Perform inspection of tank primary wall and welds,	6 Weeks
Prepare and issue tank examination report	3 Weeks

ALTERNATIVE TANK LIST

In the event examination of tanks listed above are precluded for any reason, alternative tanks can be selected from the prioritized list found in Appendix D Prioritization of Double-Shell Tanks for Ultrasonic Examination. The Department of Ecology will approve any alternative selection made.

Actual selection may also consider emergent concerns and mission requirements.

APPENDIX C

ACCEPTANCE CRITERIA AND INSPECTION METHODOLOGY

Acceptance Criteria and Inspection Methodology

1.0 SCOPE

The objective of this acceptance criteria is to examine ultrasonically the wall, lower knuckle, and bottom of the double-shell waste storage tanks (DSTs) in the Hanford Site 200 Areas using ultrasonic measurement equipment operated and provided by a Contractor. An initial performance demonstration of wall thinning, pit, and stress-corrosion crack flaw measurement in test specimens will be followed by the examination of a DST to detect and size wall thinning, pits, and cracks without pre-inspection (except for visual examination of air slots, for tanks slated for examination of tank bottoms) or tank wall preparation (except for surface preparation required for the exterior of the primary wall of 241-AY-101).

There are 28 underground double-shell 1,000,000-gallon waste tanks located in the 200 Areas that are used to store radioactive liquid waste. The first tank was placed in service in the 1970s and the last tank was placed in service in the 1980s. Vertical, cylindrical pipe risers allow access to the annular space between the inner and outer tanks as shown in the elevation view of a typical tank (Figure 1).

2.0 APPLICABLE DOCUMENTS

2.1 SNT-TC-1A issued by the American Society of Nondestructive Testing, 1992 Edition or ANSI/ASNT CP-189.

2.2 ASME Boiler and Pressure Vessel Code, Section V, Article 4, 1995 Edition.

3.0 REQUIREMENTS

The Contractor's work task, work description, and requirements are defined in this section.

3.1 GENERAL REQUIREMENTS

If the Contractor demonstrates the ability of their measurement system (see 3.2.3.1), the Contractor must successfully perform an ultrasonic examination of a tank wall, tank knuckle, and tank bottom.

Primary Tank Wall (see Figure 2) - The Contractor will examine a vertical strip (approximately 30 inches wide x 35 feet long) of the primary wall between the upper haunch transition and the lower knuckle for pits, cracks, and wall thinning. Axial cracks on the tank inner surface shall be detected and sized. The vertical strip may be comprised of one or more strips whose total width is 30 inches. In selected tanks that have had a stable liquid/air interface for five (5) years or longer, a horizontal scan of that region shall

also be conducted. This scan shall be 15 inches wide, centered on the average elevation of the liquid/air interface that existed for five years or longer, and twenty feet long. During FY 2002 AW-104 is the only tank scheduled for examination of the liquid/air interface region that existed for approximately 9½ years (May 1991 through January 2001).

The Contractor will examine welds for cracks at the following locations (see Figure 2): 20 feet of the circumferential weld joining the cylinder to the lower knuckle, one vertical weld joining the lowest shell course plates (about 10 feet of weld), and one vertical weld joining the next to the lowest shell course plates (about 10 feet of weld). The examination of the vertical welds shall include areas of greatest stress in the wall. A minimum of twenty (20) feet of vertical weld shall be examined. The length of vertical weld examined shall be further extended, if necessary, to include at least 12 inches of the nominally thinnest wall plate. Axial and circumferential cracks on the tank inner surface shall be detected and sized.

Primary Tank Knuckle – On a total of six DSTs, the Contractor will examine the primary tank lower knuckle to detect the presence of cracks oriented in the tank circumferential direction and for pits and wall thinning. DST 241-AW-102 is the only tank scheduled for examination of the lower knuckle during FY 2002, contingent on completion of technology development. The area to be examined is 20 feet long in the circumferential direction and, in the meridional direction, is from the weld joining the transition plate with the knuckle to the furthest reach of the transducer assembly that is allowed by the tank geometric constraints (using the flexible arm attachment to the existing P-scan system, expected to be available for use in FY 2002, supplemented by TSAFT, if available.) The 20-foot dimension is not required to be a continuous length. Examination segments that add up to a 20-foot-long area are acceptable.

Primary Tank Bottom –On a total of six DSTs (none scheduled for FY 2002) the Contractor will examine the primary tank bottom for pits, wall thinning, and cracks following any necessary performance demonstration. Crack detection is limited to cracks oriented perpendicular to the air channels. The tank bottom is accessible for examination through straight-sided channels in the foundation directly below the tank. The channels are cut or formed in the insulating concrete that supports the tank eight inches above the secondary tank floor. The details of the channel shape and size are as shown in Figure 3. In each accessible channel, the tank directly above the channels will be examined over the width of the channel and for a distance of 12 feet towards the tank center beginning seven inches inboard of the outside radius of the tank. In addition, the Contractor's examination equipment shall be capable of navigating around an air supply pipe (except in AP tank farm) and inspecting the tank bottom.

Access to the tank annulus is through inspection risers. There are two large risers, 24 inch in diameter, and one or two smaller risers, 12 inch in diameter. The risers are at 90-degree intervals around the tank. Each is approximately 20 feet long. The risers are constructed of schedule 40 ASTM A53 pipe, with a Class150, raised face, slip-on flange. The surface area surrounding the access riser, which terminates a few inches above grade, is gravel, with no immediate obstructions, except other risers. The radiation dose rate at

any tank location is low for the workers except for radiation shine through the riser. The annual radiation dose limit for an individual is 0.5 REM (the unit of dose equivalent). The expected accumulated individual dose is far below this limit.

There are several locations in the annulus that may pose obstacles to inspections. There are groups of one half-inch conduits that run vertically along the secondary tank wall and cross the secondary tank bottom. Also in the annulus space, there are 4 inch diameter air supply pipes that run vertically to the secondary tank bottom and then cross to the primary tank insulating pad. The position and number of air supply pipes varies by tank farm as shown in Table 1. From visual examinations in the annulus space, obstructions have been observed in the air channels under the tank. The obstructions are pieces of insulating concrete, instrumentation wires, and metal bars. The Contractor shall provide a means of clearing the minor obstructions to inspections, such as the pieces of concrete. Additional channels may be examined to achieve an equivalent area of examination. A video of the annulus area and of the air vent slots, of limited clarity, is available to the prospective Contractors upon request. Tanks in farms AY, AZ, and SY have leak detection probe assemblies at three azimuthal locations that obstruct inspections. The assemblies are all similar and for AY farm tanks are shown on drawing H-2-64369.

Upon completion of the initial tank examination, Contractor may be requested to examine additional tanks as described above.

3.2 SPECIFIC REQUIREMENTS

General tank information typical of all double-shell tanks follows:

1. Primary tank lower knuckle plate thickness ranges from 7/8-15/16 inch.
2. Primary tank bottom thickness ranges from 3/8-7/8 inch.
3. Secondary tank plate thickness ranges from 1/4-9/16 inch.
4. Tank surfaces are in the "as welded" condition. The welds have not been ground.
5. Annulus air temperature varies up to 130° F.
6. Annulus beta-gamma radiation rates up to 1000 R/hr.

The condition of the tank surface to be examined varies from mill scale to the coating of rust that follows in the normal weathering of steel plate. The surface is nearly equally divided between mill scale, transition from mill scale to a rust coating, and rust coating areas. A few laitance streaks from pouring the concrete structure over the dome, chalk used in the welds areas during the tank hydrostatic test, and miscellaneous marks used to identify materials during construction remain on the tank surface.

A video of the annulus area and the air vent slots, of limited clarity, is available to the prospective Contractors upon request.

Workers will likely be restricted from occupying the space immediately above the riser because of the radiation shine from the waste below. Actual restriction parameters will not be known until the shielding plug is removed and a radiation survey is completed immediately prior to the examination.

It will be necessary for the Contractor to lower the ultrasonic measurement equipment through a riser to perform the examination. Personnel must operate the ultrasonic equipment from grade elevation. An annular space approximately two and a half feet wide is available for ultrasonic equipment operation between the outer surface of the primary tank and the inner surface of the secondary tank. There should be no obstruction to movement of the ultrasonic equipment in the annular space immediately below the access riser.

The tanks are grouped in tank farms. Each farm is a controlled access area and is enclosed by a chain link fence. The riser flange cover and radiation shielding will be removed by the Hanford facility personnel. Raw water and electrical power for data acquisition equipment are available at the tank farm. The Contractor must provide compressed air, if needed.

3.2.1 Limitations and Approval Requirements

Vehicles or equipment having a gross weight exceeding 10,000 lbs. are subject to restriction to specific areas inside the tank farm. The degree of restrictions depends upon the configuration and utilization of the vehicles or equipment. Plans describing the activities of personnel, vehicles, and equipment inside the tank farm shall be provided by the Contractor for CHG approval prior to the examination.

All required weather and dust protection structures or facilities for the Contractor's workers or equipment in the tank farm shall be provided by the Contractor and must be approved by CHG before use to ensure compliance with safety and operational policy.

Unless otherwise noted herein, the Contractor shall provide all design, materials, services, equipment, labor, and documents necessary to safely perform the examination in accordance with this specification. All equipment deployed in the tank and all couplant remaining in the tank in excess of 20 gallons must be removed upon completion of the examination without damaging the tank. Each worker entering the tank farm, which is a controlled access area, is required to have radiation worker training, hazardous waste worker training (24 hour), and training unique to the facility, as applicable in section 3.2.6. All personnel and equipment are surveyed for radiation contamination upon each departure from the tank farm. Specific training details are described in Section 3.2.6.

3.2.2 Qualifications

Nondestructive examination (NDE) personnel shall be qualified and certified in accordance with the recommended guidelines of the American Society of Nondestructive Testing SNT-TC-1A-92.

Prior to the examination, the Contractor must provide the following documentation to CHG for approval: NDE qualification and certification procedures; Level I, II, and III qualifications and certifications, which include objective evidence of NDE training, formal education, examinations, experience, date of hire, and current eye examination for personnel; and NDE method/examination procedures that are in accordance with the applicable codes/standards.

3.2.3 Ultrasonic Examination

3.2.3.1 Performance Demonstration

Performance demonstration will be required should a different examination device be used.

An ultrasonic examination of test specimens shall be performed by the Contractor at the Contractor's facility to demonstrate performance of their measurement system. The Contractor shall provide a mockup of the tanks for this purpose. The following are specific requirements for the mock-up.

A. Deployment and Retrieval

The mock-up shall have an access riser of the diameter the Contractor plans to use to gain access to the Hanford tanks (minimum inside diameter of the 24-inch riser is 22.6 inches). The riser shall be 20 feet long or at least twice the length of the Contractor's deployment equipment. The lower end of the vertical riser shall open to vertical tank walls. The vertical tank walls and riser shall be of a material, strength, and size required to support the deployment equipment, deploy the inspection equipment, and retrieve the inspection and deployment equipment.

B. Flaw Detection (demonstration plates will be provided by CHG)

1. At least one vertical steel plate shall be positioned for ultrasonic scanning. The plate will have no surface preparation.

2. A cut-out in the vertical plate shall be made to allow insertion of flat demonstration plates that are 14.5 inches by 21.6 inches and of different thickness (3/8 and 7/8 inches). Appropriate brackets shall firmly hold the demonstration plates in the cut-out and the brackets shall not interfere with the inspection of the demonstration plate. The long dimension of the cut-out and demonstration plate shall be horizontal.

3. The primary tank knuckle (see Figure 1) shall be simulated with a straight knuckle section (nominal thickness of ½-inch, in the shape of 1/4 section of a steel pipe) and sufficient plate attached to the pipe section to allow the inspection tool to be demonstrated for its ability to inspect the knuckle as described in Section 3.1. The steel will have no surface preparation.

The secondary tank knuckle shall be simulated in the same manner as the primary tank knuckle.

4. The secondary and primary tank bottom inspection mock-up shall include the area between the primary and secondary tank (annulus). The area shall be simulated with a straight section having the following obstacles included that must be overcome to perform the inspections of the tank bottoms; one vertical four-inch pipe attached such that each of the air pipe spacing (radial) can be simulated, with the exception of the spacing for AP tank farm (see Table 1), and four 1/2 inch conduits, adjacent to each other, attached to the secondary wall, oriented vertically, running to the tank floor, and fanning out across the annulus space at 30 degree separation and terminating at the

base of the tank foundation. The mock-up annulus shall be of adequate length to properly demonstrate the inspection equipment's capability to overcome the obstacles to the inspection.

Each of the air vent geometries shall be simulated (see Figure 3) and each shall be 13 feet long. The insulating concrete may be simulated with Portland cement and the height of the insulating concrete shall be accurately represented (eight inches). The plate in front of the vents in details 4 and 5 of Figure 3 shall also be included for those particular vent geometries. The primary and secondary tank knuckles shall be included in the mock-up (see item 3 above). A 3/8-inch thick flat steel plate, 11 feet long, shall simulate the primary tank bottom and cover the air vents or be designed to be moved over each vent type individually. A curved section (pipe section) shall be welded to the flat plate to simulate the primary tank knuckle. The primary tank bottom and knuckle shall be positioned over the air vents as shown in Figure 3. There will be approximately two feet of insulating concrete and vents not covered by the primary tank bottom plate. This area shall be used to place demonstration plates for testing the inspection equipment.

A single mock-up or multiple mock-ups may be made as long as they meet the characteristics described above (mock-up requirements A and B).

CHG will provide test specimens containing crack, pit, and thinning flaws to allow demonstration of the Contractor's ability to detect and size the flaws as follows (all accuracy requirements are root mean square (RMS) values):

Pits - Contractor to size the depth dimension within 0.050-inch accuracy.

Thinning - variable thickness. Contractor to size the thickness within .020 inch accuracy.

Cracks - Contractor to detect the existence of a crack at the inner wall surface on the primary tank and size the crack depth within 0.1-inch accuracy. The crack orientation will be provided by CHG. For the secondary knuckle, the Contractor is to detect cracks at both the inner and outer surface and size the crack depth within 0.1 inch.

As part of the performance demonstration, the Contractor shall examine eighteen test specimens; six for a wall examination demonstration, six for a weld examination demonstration, and six for a primary tank bottom examination demonstration. If the knuckle

examination transducers are not the same as the wall examination transducers, another six plates shall be examined.

3.2.3.2 Tank Examination

Upon successful completion of the performance demonstration, the Contractor shall perform the ultrasonic examination of the tank. The Contractor shall provide a calibration block to verify proper function of the examination system immediately before and after the examination.

The examination data shall identify the location of any anomalous indications within ± 1 inch.

3.2.3.3 Foreign Material

The Contractor shall provide a chemical description and identify the quantities of couplant and any other substance introduced into the annulus that remains in the annulus following the examination.

3.2.3.4 Visual Information

The Contractor shall provide a closed circuit television system to continuously view the ultrasonic examination process. The Contractor and CHG shall provide a monitor for viewing during the examination process. The examination image shall be recorded on videotape and provided to CHG at the completion of the examination; it shall also contain the tank designation, the riser designation, time, and date.

3.2.3.5 Ultrasonic Examination Procedure

The ultrasonic examination shall be conducted in accordance with the requirements of the ASME Boiler and Pressure Vessel Code, Section V, Article 4, 1995 edition, and the requirements identified herein. In addition, the Contractor shall provide a copy of the calibration block certification.

3.2.4 Sequence of Contractor Performance

1. Performance demonstration in accordance with the requirements herein.
2. Ultrasonic examination of the tank wall, lower knuckle, and tank bottom as described herein.
3. Ultrasonic examination of additional tanks as described herein.

Item #2 and #3 will include videotape of the examination, an examination evaluation report, and a report and record of the examination in accordance with the requirements of the ASME Boiler and Pressure Vessel Code, Section V,

Article 4, or the equivalent. The contractor shall also provide hard copy records (B or C-scan) and the electronic records of the areas inspected. The hard copy and electronic records shall include samples of A-scans (amplitude of front and back wall echoes) for the performance demonstration plate, calibration plate, and for each area where indications exceed the reporting criteria.

3.2.5 Acceptance/Reporting Criteria

Completion of the ultrasonic examination in accordance with the requirements set herein. Hemisphere configuration is assumed for the pit. Differentiation between laminations and corrosion shall be provided by the Contractor.

Reporting Criteria: The ultrasonic examination shall detect any pit whose depth exceeds 25% of the wall thickness and wall thinning that exceeds 10% of the wall thickness and cracks exceeding a depth of 0.10 inches. Should an indication exceed these criteria, the CHG Project Engineer shall be notified immediately.

Acceptance Criteria:: Pit depth that exceeds 50% of the wall thickness, thinning that exceeds 20% of the wall thickness, and surface crack depths that exceed 0.18 inches are considered significant and will cause the tank owner to take special action. Indications exceeding this criteria shall be reported to the CHG Project Engineer immediately.

3.2.6 Training Requirements

The following training will be required for each person performing work in the 200 area. All worker training is available at the Hanford site at the expense of CHG, excluding worker salary and sustenance.

3.2.6.1 Training for Workers Inside the Tank Farm

3.2.6.1.1 **HGET** w/Facility Orientation, Course #000001, Computer Based, 4hrs.

3.2.6.1.2 **Radworker II**,
Course #020001, two and a half days or one day test or Course #020003, if qualified for retraining.

3.2.6.1.3 **24 hour Hazworker Training**,
Course #031110, three days or previous qualification.

3.2.6.1.4 **Hazworker Physical**, HEHF Lisa M. Whitemore, 376-4122.

3.2.6.1.5 **Building Emergency Plan Review**
Course #03E060, scheduled by appointment, approximately two hours.

3.2.6.1.6 **Tank Facility Orientation**
Course #350710, scheduled by appointment, approximately two hours.

3.2.6.2 Training for Workers or Visitors Outside the Tank Farm

3.2.6.2.1 **HGET,** w/Facility Orientation, Course #000001, Computer Based, 4hrs.

3.2.6.2.2 **Building Emergency Plan Review**
Course #03E060, scheduled by appointment, approximately two hours.

3.2.6.2.3 **Tank Facility Orientation**
Course #350710, scheduled by appointment is approximately two hours.

4.0 SCHEDULE

The Contractor shall be available and prepared to begin the performance demonstration, if required, within 60 calendar days following the receipt of order. The demonstration activity and the initial tank measurement shall be completed within 30 days. Inspection of additional tanks will commence after October 1, 2001.

Table 1. Tank Air Slot Arrangement Details

Tank Farm	4 inch Dia. Air Supply Pipes	No. of Air Vent Slots at Annulus	Reference Drawing
AN	8 @ 45 deg. At 37'-11" Radius	64	H-2-71906
AP	8 @ 45 deg. At 39'-3" Radius	64	H-2-90440
AW	8 @ 45 deg. At 37'-11" Radius	64	H-2-70304
AY	4 @ 90 deg. At 38'-4" Radius	72	H-2-64307
AZ	4 @ 90 deg. At 37'-11" Radius	64	H-2-67244
SY	4 @ 90 deg. at 37'-11" Radius	64	H-2-37705



FIGURE 1.
TYPICAL ELEVATION VIEW
(NO SCALE)



Figure 2. Tank Layout

Tanks are constructed of three or four major shell courses, approximately 30 feet long and eight to ten feet wide. The lower knuckle is one foot high and there is a transition plate of about one foot height between the knuckle and the lower shell course.





NOTE:
Det. 4 and Det. 5 slot shape may be rectangular, 1 ¾" wide x 2 ½ " deep

FIGURE 3.
RETURN AIR VENT SLOTS

APPENDIX D

PRIORITIZATION OF DOUBLE-SHELL TANKS FOR ULTRASONIC EXAMINATION

PRIORITIZATION OF DOUBLE-SHELL TANKS FOR ULTRASONIC EXAMINATION

Through the end of FY 2000, UT of 8 DSTs had been conducted (Leshikar 1997, Jensen 1999a, Jensen 1999b, Jensen 1999c, Jensen 1999d, Jensen 1999e, Jensen 2000b, Jensen 2000c). In June 2000 the Washington Department of Ecology issued Administrative Orders 00NWPKW-1250 and 00NWPKW-1251 requiring UT of the remaining 20 DSTs by the end of 2005, at a rate of 4 per year. The Administrative Orders require examination of portions of the primary tank vertical wall and welds on all 28 DSTs, primary tank bottoms through air slots on 6 DSTs, the high stress region of the primary tank lower knuckle on 6 DSTs, and a circumferential scan at the liquid/air interface level that existed for 5 years or longer on 6 DSTs. Four DSTs not previously examined are to be examined during FY 2001, leaving 16 DSTs to be examined from FY 2002 through FY 2005.

Ultrasonic examination of tanks AW-103, AN-107, AN-105, AY-102, AZ-101, AN-106, AP-107, AP-108, AW-101, AW-105, AY-101, and AN-102 will have been completed by the end of FY 2001. The DST selection criteria developed previously (Anantatmula 1997b) have been modified to reflect the possible corrosion implications of low-level wastewater storage and presence of condensed moisture in the annulus. Prioritized listings of tanks have also been generated for tank lower knuckle and tank bottom examinations and are given in Tables 1 and 2. If, for some unforeseen reason, UT examination of a given tank cannot be performed, it is recommended to select a substitute from the prioritized list of the remaining tanks provided in Tables 1-2. The DST selection criteria (and consequently the DST prioritization) for UT examination will be updated periodically as more information becomes available.

The scope of UT examination for FY2002 includes AN-101, AN-105, AW-102, AW-104, and AW-106. AN-105 was originally examined in FY1999. The Inspection Review Panel convened to evaluate wall thinning for that tank recommended that the tank be reexamined in 3 years to establish an estimated corrosion rate (Hopkins 1999). One additional tank from AN farm (AN-101), and three from AW farm (AW-102, AW-104, and AW-106) were selected to minimize interference with other planned tank farm activities during FY 2002, and to minimize relocations between tank farms. Assuming technology for examination of the high-stress region of the lower knuckle is available, it was desired to select at least one DST for examination of the lower knuckle during FY 2002. Tank AW-102 was selected for this purpose because it appears first in the prioritized list of DSTs for examination of the lower knuckle, as indicated in Table 1. Also it was desired to select at least one additional DST for examination of the liquid/air interface region, where a relatively stable liquid/air interface existed for at least 5 years. Tank AW-104 was selected for this purpose, as its liquid surface remained within a range of approximately 405 inches to 410 inches over the period May 1991 through January 2001.

REFERENCES

Anantatmula, R. P., 1997b, *Prioritization of Double-Shell Tanks for Ultrasonic Examination*, (letter 74700-97-RPA-009 to K. V. Scott, March 17), Lockheed Martin Hanford Corporation, Richland, Washington.

Hopkins, H. R., 1999, *Inspection Review Panel Evaluation of Tank 241-AN-105, Wall Thinning*, Letter from Plant Engineering to D. I. Allen, 74700-99-CEJ-037, August 24, 1999

Jensen, C. E., 1999a, *Final Results of Tank 241-AN-105 Ultrasonic Examination*, HNF-4816, Rev 0, July 1999, Lockheed Martin Hanford Corporation, Richland, Washington.

Jensen, C. E., 1999b, *Final Results of Tank 241-AN-106 Ultrasonic Examination*, HNF-4817, Rev 0, July 1999, Lockheed Martin Hanford Corporation, Richland, Washington.

Jensen, C. E., 1999c, *Final Results of Tank 241-AY-102 Ultrasonic Examination*, HNF-4818, Rev 0, July 1999, Lockheed Martin Hanford Corporation, Richland, Washington.

Jensen, C. E., 1999d, *Final Results of Tank 241-AZ-101 Ultrasonic Examination*, HNF-4819, Rev 0, July 1999, Lockheed Martin Hanford Corporation, Richland, Washington.

Jensen, C. E., 1999e, *Final Results of Tank 241-AN-107 Ultrasonic Examination*, HNF-3353, Rev 1, September 1999, Lockheed Martin Hanford Corporation, Richland, Washington.

Jensen, C. E., 2000b, *Final Results of Tank 241-AP-107 Ultrasonic Examination*, RPP-6231, Rev 0, September 2000, CH2M Hill Hanford Group, Inc., Richland, Washington.

Jensen, C. E., 2000c, *Final Results of Tank 241-AP-108 Ultrasonic Examination*, RPP-6684, Rev 0, September 2000, CH2M Hill Hanford Group, Inc., Richland, Washington.

Leshikar, G. A., 1997, *Final Report - Ultrasonic Examination of Tank 241-AW-103 Walls*, HNF-SD-WM-TRP-282, Rev. 0, SGN Eurisys Services Corporation, Richland, Washington.

TABLE 1
ORDER OF PRIORITY FOR LOWER KNUCKLE EXAMINATION OF DOUBLE-SHELL TANKS

Tank	Age Factor	Temperature Factor	Composition Factor	Material Factor	Low Water Level Factor	Final Overall Factor
101-AY	10	10	5	10	2	150
106-AP	4	6	2	5	4	123.5
102-AZ	9	9	2	10	2	121
101-AP	4	5	2	5	6	118.5
101-AW	6	7	2	5	4	114.5
103-AN	6	7	2	5	4	114.5
102-AW	6	7	2	5	4	114.5
104-AN	6	6	2	5	4	109.5
105-AW	6	6	2	5	4	109.5
101-SY	8	7	2	9	2	106.5
103-SY	8	7	2	9	2	106.5
102-SY	8	7	2	9	2	106.5
101-AN	6	5	2	5	4	104.5
102-AN	6	6	4	5	2	103.5
105-AP	4	5	2	5	4	98.5
103-AP	4	5	2	5	4	98.5
102-AP	4	5	2	5	4	98.5
104-AW	6	7	2	5	2	94.5
106-AW	6	6	2	5	2	89.5
104-AP	4	5	2	5	2	78.5

*The weights used are 3, 5, 7,1.5, and 10 respectively for age factor through low water level factor.

TABLE 2
ORDER OF PRIORITY FOR TANK BOTTOM EXAMINATION OF DOUBLE-SHELL TANKS

Tank	Age Factor	Temperature Factor	Composition Factor	Material Factor	Bottom Thickness Factor	Final Overall Factor
102-AZ	9	9	2	10	4	141
101-SY	8	7	2	9	4	126.5
103-SY	8	7	2	9	4	126.5
102-SY	8	7	2	9	4	126.5
103-AN	6	7	2	5	4	114.5
102-AW	6	7	2	5	4	114.5
104-AW	6	7	2	5	4	114.5
104-AN	6	6	2	5	4	109.5
106-AW	6	6	2	5	4	109.5
101-AN	6	5	2	5	4	104.5
106-AP	4	6	2	5	4	103.5
101-AP	4	5	2	5	4	98.5
105-AP	4	5	2	5	4	98.5
103-AP	4	5	2	5	4	98.5
102-AP	4	5	2	5	4	98.5
104-AP	4	5	2	5	4	98.5

*The weights used are 3, 5, 7,1.5, and 10 respectively for age factor through bottom thickness factor.